

To,

Real Estate Regulatory Authority

Patna, Bihar

Sub:- Submitting quarter ended 30th June 2023 report of Ravindra Enclave, Sonaru, Fatuha, Plot No 784,785. Patna RERA Reg no.-**BRERAP65540-1/175/R-1332/2022**

This is to state that hereby I am submitting quarter ended 30th June 2023 report certified by Engineer and photographs of above mentioned project.

1. Quarterly Report- 1 Page.

Thanking you,

SURYA TARUMITRA ENCLAVE
Tunal Fisher
PARTNERS

Surya Tarumitra Enclave

**FORM-
7[REGULATION-
9]**

Quarterly progress report for quarter ending **June of 2023** (year)

I. PARTICULARS OF PROJECT

Project Registration Number	BRERAP6550-1/175/R-1332/2022	Name of Project/Phase of Registered Project	Ravindra Enclave
Name of Promoter	Surya Tarumitra Enclave	Project Address	Sonaru, Fatuha
Name of Co-promoter			
Project Registration is valid upto	15/11/2024		
Starting date of Project or Phase of the Project	01/04/2022		
Type of Project or Phase of the Project	1. Residential 2. Commercial 3. Residential-cum-Commercial 4. Plotted project	Residential/Group Housing	
Period of validity of map by the Competent Authority			

II. DISCLOSURE OF SOLD/BOOKED INVENTORY OF APARTMENTS

Building/Block Number	Apartment Type	Carpet Area	Total Number of sanctioned apartments	Total Number of Apartments -
	1. 1 BHK - 2. 2 BHK, - 12 3. 3 BHK - 30 4. Shop - 5. Bungalow - 6. Plot etc. -	9006 35029	42	1. Booked/ Allotted- 1 2. Sold -NIL

III. DISCLOSURE OF SOLD/BOOKED INVENTORY OF GARAGES

Building/Block Number	Total Number of Sanctioned Garages	Total Number of Garages:	
		1. Booked/Allotted -	1
	42	2. Sold -	

IV. DETAILS OF BUILDING APPROVALS

(If already filed along with Registration Application, then there is no need of further filing)

S.No.	Name of the Approval/ N.O.C./Permission/ Certificate	Issuing Authority	Applied Date	Issuance Date	Enclosed as Annexure No.
1.	NOC for Environment				
2.	Fire N.O.C.				

SURYA TARUMITRA ENCLAVE
Kumar D. Sharma
PARTNERS

3.	WaterSupplyPermission				
4.	NOCfromAirportAuthority ofIndia				
5.	OtherApproval(s),ifany, requiredfortheProject.				

V. CONSTRUCTION PROGRESS OF THE PROJECT

1. Plan Case No. _____ (To be added for each Building/Wing)

S. No. (1)	Tasks/Activity(2)	Percentage of Actual Work Done (As on date of the Certificate)(3)
1.	Excavation(if any)	100 %
2.	Basements(if any)	Cap and Raft Slab, Basement column Casting Work Completed, Retaining Wall Casting 50 % Completed
3.	Podiums(if any)	N/A
4.	Plinth	
5.	Stilt Floor	NO
6.	Slabs of Super Structure	NO
7.	Internal walls, Internal Plaster, Floorings, Doors and Windows within Flats/ Premises.	NO
8.	Sanitary Fittings within the Flat/ Premises, Electrical Fittings within the Flat/ Premises	NO
9.	Staircases, Lifts Wells and Lobbies at each Floor level, Overhead and Under ground Water Tanks.	NO
10.	External plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing.	NO
11.	Installation of Lifts, water pumps, Fire Fighting Fittings and Equipment as per CFONOC, Electrical fittings, Mechanical Equipment, compliance to conditions of environment/CRZNOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other	NO

Kunal Disha
SURYA TARUMITRA ENCLAVE
PARTNERS.

	requirements as may be required to complete project as per Specification in Agreement of Sale.	
	Any other activities.	NO

VI. AMENITIES AND COMMON AREA AND EXTERNAL INFRASTRUCTURE DEVELOPMENT WORKS				
S. No.	Common Areas and Facilities	Proposed (Yes/No)	Percentage of actual Work Done (As on date of the Certificate)	Details
(1)	(2)	(3)	(4)	(5)
1.	Internal Roads & Footpaths	N/A		
2.	Water Supply	YES		Self Boring (100%)
3.	Sewerage (Chamber, Line, Septic Tank, STP)	YES		
4.	Storm Water Drains	N/A		
5.	Landscaping & Tree Planting	YES		
6.	Street Lighting	N/A		
7.	Community Buildings	N/A		
8.	Treatment and Disposal of Sewage and Sullage Water	N/A		
9.	Solid Waste Management & Disposal	N/A		
10.	Water Conservation / Rain Water Harvesting	YES		
11.	Energy Management	N/A		
12.	Fire Protection and Fire Safety Requirements	YES		
13.	Closed Parking	YES		


SURYA TARUMITRA ENCLAVE
PARTNERS

14.	Open Parking	N/A		
15.	Electrical Meter Room, Sub-Station, Receiving Station	YES		
16.	Others (Option to Add More)			

VI A EXTERNAL AND INTERNAL DEVELOPMENT WORKS IN CASE OF PLOTTED DEVELOPMENT

		PROPOSED YES/NO.	PERCENTAGE OF ACTUAL WORK DONE (As on date of certificate)	Details
1.	Internal Roads and footpaths			
2.	Water Supply			
3.	Sewerage Chambers Septic Tank			
4.	Drains			
5.	Parks, Land Scaping and Tree Planting			
6.	Street Lighting			
7.	Disposal of sewage & sullage water			
8.	Water conservation/Rain Water Harvesting			
9.	Energy Management			

VII. GEOTAGGED AND DATE PHOTOGRAPH OF (EACH BLOCK) OF THE PROJECT

(A)	Sr.No.		
	1.	Front Elevation	
	2.	Rear Elevation	

Surya Tarumitra Enclave
Junar Disha
PARTNERS

	3.	Side Elevation	
(B)		Photograph of each floor	

VIII. FINANCIAL PROGRESS OF THE PROJECT

S.No. (1)	Particulars (2)	Amount (In Rs.) (3)
1.	Project Account No.	329705001067
2.	Estimated Cost of the Project (Excluding Land Cost) at the start of the Project	Rs. 10,00,00,000=00
3.	Amount received during the Quarter (RERA + Current)	Rs NIL
4.	Actual Cost Incurred during the Quarter (RERA + Current)	Rs 45,13,500=00
5.	Net amount at end of the Quarter (RERA A/c)	Rs 3,03,761=00
6.	Total expenditure on Project till 30/06/2023	Rs 1,64,65,046=00
7.	Cumulative fund collected till the end of Quarter in question	
8.	Cumulative expenditure done till the end of Quarter in question	


IX. DETAILS OF MORTGAGE OR CHARGE IF ANY CREATED

X. MISCELLANEOUS

A	List of Legal Cases (if any)
1.	Case No.
2.	Name of Parties
B	Sale/Agreement for Sale during the Quarter
1.	Sale Deed
2.	Agreement for Sale

XI. PERCENTAGE OF WORK ALONG WITH MILESTONE CHART

Weather the project in progress is as per time schedule or lagging behind?
--


SURYA TARUMITRA ENCLAVE
PARTNERS

Undertaking:

I/we solemnly affirm, declare and undertake that all the details stated above are true to the best of my knowledge and nothing material has been concealed herefrom. I am/we are executing this undertaking to attest to the truth of all the foregoing and to apprise the Authority of such facts as mentioned as well as for whatever other legal purpose this undertaking may serve.


Signature of Promoter

SURYA TARUMITRA ENCLAVE
PARTNERS

Name: Sunil Kishor

Date: 18/07/2023

ARCHITECT'S CERTIFICATE

(To be submitted at the time of Registration of Ongoing Project and for withdrawal of Money from Designated Account)

Date-----

To
Surya Tarumitra Enclave
Janki Bhawan, Near Shiv Mandir
Sonaru, Fatuha,
Patna -803201.

Sir,

Subject: Certificate of Percentage of Work executed in the project

Having – 1 No. of Building of the Phase bearing the registration no. [Bihar RERA Registration Number] – **BRERAP65540-1/175/R-1332/2022** and being developed on the plot bearing CS No./Khata No.-115,116, Keshra/Plot No. – **784,785(P)**, demarcated by its boundaries (latitude and longitude of the end points) of the land **85°29'E & 25°49'N**, situated in **Sonaru** Village – **Fatuha**, District: - **Patna** PIN - **803201**. Admeasuring **4718.95 sq.mts.** Area being developed by the promoter **Surya Tarumitra Enclave**

I, We **AAJIT** have undertaken assignment as Architect / Licensed Surveyor of certifying Percentage of execution of Work of the **RAVINDRA ENCLAVE** Building of the Phase of the Project, Situated on the plot bearing C.S. No. / Survey No. / Plot No. – **784,785(P)**, of Village – **Sonaru, Fatuha** District: **Patna** PIN **803201** admeasuring **4718.95 sq.mts.** area being developed by [Promoter's Name] **Surya Tarumitra Enclave.**

1. Following technical professionals are appointed by Owner / Promoter:-

(i) M/s/Shri/Smt. **AAJIT** as L.S. / Architect;

(ii) M/s/Shri/Smt. **MANOJ KUMAR** as Structural Consultant

(iii) M/s /Shri/Smt. ----- as Mechanical/Electrical/Plumbing Consultant (MEP)

(iv) M/s/Shri/Smt. **PAWAN VERMA** as Site Supervisor

Based on site Inspection, with respect to reach of the Building/ Wing of the aforesaid Real Estate Project, I certify that as on the date of this certificate, the Percentage of Work done for each of the building/Wing of the Real Estate Project as registered vide number **BRERAP65540-1/175/R-1332/2022** Under Bihar RERA is as per table A herein below. The percentage of the work executed with respect to each of the activity of the entire phase is detailed in Table B.

Digit
AR. AAJIT
PMC Reg.
LIC No.-AR/519/2022
DESIGN PLUS STUDIO

TABLE-A

Building / Wing Number 1 Building/Wing of (to be prepared separately for each theProject)

Sr.No.	Tasks/Activity	Percentage of work done
1.	Excavation	100%
2.	Number of basement(s) and Plinth	Cap and Raft Slab, Basement column Casting Work Completed, Retaining Wall Casting 50 % Completed.
3.	Number of Podiums	N/A
4.	Stilt Floor	NO
5.	Number of Slabs of Super Structure	
6.	Internal Walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises.	NO
7.	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/Premises.	NO
8.	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks.	NO
9.	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing.	NO
10.	Installation of lifts, water pumps, Fire Fighting Fitting and Equipment as per NOC from the concerned department, Electrical fittings to common Areas, electro, mechanical equipment, Compliance to conditions of environment/CRZ NOC, finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to obtain Occupation/Completion Certificate.	NO

TABLE-B

Internal and External Development Work in respect of the entire Registered Phase.

Sr.No.	Common areas and Facilities, Amenities	Proposed (Yes/No)	Percentage of work done	Details
1	Internal Roads & Foot-Paths	N/A		
2	Water Supply	Yes		Self Boring

AR. AAJ IT
PMC Reg.
LIC No.-AR/519/202
DESIGN BUILD

Amrit

3	Sewerage (Chamber, lines, Septic Tank, STP)	Yes		
4	Storm Water Drains	N/A		
5	Landscaping & Tree Planting.	Yes		
6	Street Lighting	N/A		
7	Community Buildings	N/A		
8	Treatment and disposal of sewage and Sullagewater	N/A		
9	Solid Waste management & Disposal.	N/A		
10	Water conservation, Rain water harvesting.	Yes		
11	Energy management	N/A		
12	Fire protection and fire safety requirements	Yes		
13	Electrical meter room, sub-station, receiving station.	Yes		
14	Others (Option to Add more).			

AR. AAJ IT
 PMC Reg.
 LIC No.-AR/519/202
 DESIGN PLUS STUDIO
 Yours Faithfully,

Signature & Name (IN BLOCK LETTERS) of L.S./Architect

(RegistrationNo./licenseNo)

FORM NO.2
[See Regulation 3]

ENGINEER'S CERTIFICATE

(To be submitted at the time of Registration of Ongoing Project and for withdrawal of Money from Designated Account-Project Wise)

Date 18/07/23

To,
Surya Tarumitra Enclave
Janki Bhawan, Near Shiv Mandir
Sonaru, Fatuha,
Patna -803201.

Subject: Certificate of Cost Incurred for Development of [Project Name :- **RAVINDRA ENCLAVE** for Construction of building(s) (Bihar RERA Registration Number) **BRERAP65540-1/175/R-1332/2022** situated on the plot bearing C.S.No./Khata No **115,116**. Thana No. 30 ,Plot No. -784.785(P) demarcated by its boundaries (latitude and longitude of the endpoints) **85°29E & 25° 49N** Village: Sonaru, Fatuha District : PATNA PIN: 803201 Admeasuring **4718.95** sq.mts. are being developed by [Promoter] **SURYA TARUMITRA ENCLAVE**.

Ref: Bihar RERA Registration Number **BRERAP65540-1/175/R-1332/2022**

Sir,

I, We **MANOJ KUMAR** have undertaken assignment of certifying Cost for the Subject Real Estate Project registered under RERA, Bihar of **RAVINDRA ENCLAVE** Building(s) situated on the plot bearing/CTS No./Survey No./Plot No. : **784, 785(P)** of Village : **Sonaru, Fatuha**, District : **Patna** PIN : **803201** admeasuring : **4718.95** sq.mts. are being developed by **Surya Tarumitra Enclave**.

1. Following technical professionals are appointed by Owner/Promoter:-

- (i) M/s/Shri/Smt. **AAJIT** as L.S./Architect;
- (ii) M/s/Shri/Smt. **MANOJ KUMAR** as Structural Consultant
- (iii) M/s/Shri/Smt. _____ as MEP Consultant
- (iv) M/s/Shri/Smt. **PAWAN VERMA** as Quantity Surveyor*

(v) We have estimated the cost of the completion to obtain Occupation Certificate/ Completion Certificate, of the Civil, MEP and Allied works, of the building(s) of the project.

Our estimated cost calculations are based on the Schedule of rates (name of the schedule of Rates) and Drawings/plans made available to us for the project under reference by the Developer and Consultants and the quantity for the entire work as calculated by **PAWAN VERMA** Quantity Surveyor* appointed by Developer/Engineer, and the assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.

Manoj Kumar
18/07/23
Er. Manoj Kumar
Structural Engineer
BR/UDHD/SE/23-0115

2. We estimate Total Estimated Cost of completion of the building(s) of the aforesaid project under reference as Rs. **10,00,00,000.00 (Ten Crore Only)** (Total of Table A and B). The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for the purpose of obtaining occupation certificate/completion certificate for the building(s) from the Patna Metropolitan Area Authority being the planning Authority under whose jurisdiction the aforesaid project is being implemented.
3. The Estimated Cost Incurred till date is calculated at Rs. **1,64,65,046.00** (Total of Table A and B). The amount of Estimated Cost incurred is calculated on the base of amount of Total Estimated Cost.
4. The Balance cost of Completion of the Civil, MEP and Allied works of the building(s) of the subject project to obtain Occupation Certificate/Completion Certificate from Patna Metropolitan Area Authority (planning Authority) is estimated at Rs. **8,35,34,954.00** (Total of Table A and B).
5. I certify that the Cost of the Civil, MEP and allied work for the aforesaid Project as completed on the date of this certificate is as given in Table A and B below:

TABLE-A

**Building/Wing bearing Number or called Ravindra Enclave
(To be prepared separately for each Building/Wing of the Real Estate Project)**

Sr.No.	Particulars	Amounts
1.	Total Estimated cost of the building/wing as on <u>15-11-2021</u> date of Registration is	<u>Rs. 10,00,00,000.00</u>
2.	Cost incurred up to <u>30-06-2023</u> (Based on the Estimated cost)	<u>Rs. 1,64,65,046.00</u>
3.	Work done in Percentage (As Percentage of the estimated cost)	<u>19 %</u>
4.	Balance Cost to be Incurred (Based on Estimated Cost)	<u>Rs. 8,35,34,954.00</u>
5.	Cost Incurred on Additional/Extra Items as on _____ not included in the Estimated Cost (Annexure A)	N/A

TABLE-B

(To be prepared for the entire registered phase of the Real Estate Project)

Sr.No.	Particulars	Amounts
1.	Total Estimated cost of the Internal and External Development Works including amenities and Facilities in the layout as on _____ date of Registration is	N/A
2.	Cost incurred as on _____ (Based on the Estimated cost).	N/A

Manoj Kumar
18/07/23
Er. Manoj Kumar
Structural Engineer
BR/UDHD/SE/23-0115

3.	WorkdoneinPercentage (AsPercentageoftheestimatedcost).	N/A
----	---	-----

Manoj Kumar
18/07/23

Er. Manoj Kumar
Structural Engineer
BR/UDHD/SE/23-0115

4.	Balance Cost to be Incurred (Based on Estimated Cost).	N/A
5.	Cost Incurred on Additional/Extra Items as on _____ not included in the Estimated Cost (Annexure A).	N/A

Yours Faithful
ly,

Signature of Engineer. (License No.)

Manoj Kumar
18/07/23
Er. Manoj Kumar
Structural Engineer
BR/UDHD/SE/23-0115

*Note:

1. The scope of work is to complete entire Real Estate Project as per drawings approved from time to time so as to obtain Occupancy Certificate/Completion Certificate.
2. (*) Quantity survey can be done by office of Engineer or can be done by an independent Quantity Surveyor, whose certificate of quantity calculated surveyor being appointed by Developer, the name has to be mentioned at the place marked (*) and in case quantity are being calculated by office of Engineer, the name of the person in the office of Engineer, who is responsible for the quantity calculated should be mentioned at the place marked (*).
3. The estimated cost includes all labour, material, equipment and machinery required to carry out entire work.
4. As this is an estimated cost, any deviation in quantity required for development of the Real Estate Project will result in amendment of the cost incurred/ to be incurred.
5. All components of work with specifications are indicative and not exhaustive.

Annexure A

**List of Extra/Additional Items executed with cost
(Which were not Part of the original Estimate of Total Cost)**

Project Name :Ravindra Enclave



GPS Map Camera



Google

Ranipur, Bihar, India

F7XV+6GM, Sonaru Rd, Ranipur, Bihar 803201, India

Lat 25.497931°

Long 85.294199°

21/07/23 04:38 PM GMT +05:30



GPS Map Camera

Ranipur, Bihar, India

F7XV+6GM, Sonaru Rd, Ranipur, Bihar 803201, India

Lat 25.497844°

Long 85.294565°

21/07/23 04:38 PM GMT +05:30



Google