

FORM-7
[REGULATION-9]

Quarterly progress report for quarter ending September of 2023 (year)

I. PARTICULARS OF PROJECT

Project Registration Number	BRERAP00178-7/06/R-1529/2023	Name of Project/Phase of Registered Project	Rudra Ramchandra Complex
Name of Promoter	Rudra Constructions	Project Address	R. K. Puram New Rudra Ramesh Complex, Danapur Patna
Name of Co-promoter			
Project Registration is valid up to	31/12/2027		
Starting date of Project or Phase of the Project	15/01/2023		
Type of Project or Phase of the Project	1. Residential 2. Commercial 3. Residential-cum-Commercial 4. Plotted project	Residential	
Period of validity of map by the Competent Authority	26/11/2027		

II. DISCLOSURE OF SOLD/BOOKED INVENTORY OF APARTMENTS

Building/Block Number	Apartment Type	Carpet Area	Total Number of sanctioned apartments	Total Number of Apartments -
	1. 1 BHK - 2. 2 BHK, - 3. 3 BHK - 4. Shop - 5. Bungalow - 6. Plot etc. -	3BHK 2760 SFT	43	1. Booked/ Allotted- 3 2. Sold -

III. DISCLOSURE OF SOLD / BOOKED INVENTORY OF GARAGES

Building / Block Number	Total Number of Sanctioned Garages	Total Number of Garages:	
		1. Booked/Allotted	47 3
	47	2. Sold	-

IV. DETAILS OF BUILDING APPROVALS

(If already filed along with Registration Application, then there is no need of further filing)

S. No.	Name of the Approval / N.O.C./ Permission / Certificate	Issuing Authority	Applied Date	Issuance Date	Enclosed as Annexure No.
1.	NOC for Environment	N/A			
2.	Fire N.O.C.	Director State Fire Service Bihar, Patna		02/08/2022	

3.	Water Supply Permission	N/A			
4.	NOC from Airport Authority of India	N/A			
5.	Other Approval(s), if any, required for the Project.	N/A			

V. CONSTRUCTION PROGRESS OF THE PROJECT

1. Plan Case No. 125/2022-23 (To beaded for each Building / Wing)

S. No. (1)	Tasks / Activity (2)	Percentage of Actual Work Done (As on date of the Certificate) (3)
1.	Excavation (if any)	100%
2.	Basements (if any)	80%
3.	Podiums (if any)	
4.	Plinth	100%
5.	Stilt Floor	0%
6.	Slabs of Super Structure	10%
7.	Internal walls, Internal Plaster, Floorings, Doors and Windows within Flats /Premises.	0%
8.	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/Premises	0%
9.	Staircases, Lifts Wells and Lobbies at each Floor level, Overhead and Underground Water Tanks.	0%
10.	External plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing.	0%
11.	Installation of Lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings, Mechanical Equipment, compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other	0%

	requirements as me be required to complete project as per Specifications in Agreement of Sale.	
	Any other activities.	

VI. AMENITIES AND COMMON AREA AND EXTERNAL INFRASTRUCTURE DEVELOPMENT WORKS				
S. No.	Common Areas and Facilities	Proposed (Yes/No)	Percentage of actual Work Done (As on date of the Certificate)	Details
(1)	(2)	(3)	(4)	(5)
1.	Internal Roads & Footpaths	YES	NOT DONE	
2.	Water Supply	YES	NOT DONE	
3.	Sewerage (Chamber, Line, Septic Tank, STP)	YES	NOT DONE	
4.	Storm Water Drains	YES	NOT DONE	
5.	Landscaping & Tree Planting	YES	NOT DONE	
6.	Street Lighting	YES	NOT DONE	
7.	Community Buildings	YES	NOT DONE	
8.	Treatment and Disposal of Sewage and Sullage Water	YES	NOT DONE	
9.	Solid Waste Management & Disposal	YES	NOT DONE	
10.	Water Conservation / Rain Water Harvesting	YES	NOT DONE	
11.	Energy Management	YES	NOT DONE	
12.	Fire Protection and Fire Safety Requirements	YES	NOT DONE	
13.	Closed Parking	YES	NOT DONE	

14.	Open Parking	NO		
15.	Electrical Meter Room, Sub-Station, Receiving Station	NO	N/A	
16.	Others (Option to Add More)	NO	N/A	

VI A EXTERNAL AND INTERNAL DEVELOPMENT WORKS IN CASE OF PLOTTED DEVELOPMENT

		PROPOSED YES/NO.	PERCENTAGE OF ACTUALWORK DONE (As on date of certificate)	Details
1.	Internal Roads and foot paths			
2.	Water Supply			
3.	Sewerage Chambers Septic Tank			
4.	Drains			
5.	Parks, Land Scaping and Tree Planting			
6.	Street Lighting			
7.	Disposal of sewage & sullage water			
8.	Water conservation/Rain Water Harvesting			
9.	Energy Management			

VII. GEO TAGGED AND DATE PHOTOGRAPH OF(EACH BLOCK) OF THE PROJECT

(A)	Sr. No.		
	1.	Front Elevation	ATTACHED
	2.	Rear Elevation	ATTACHED

	3.	Side Elevation	ATTACHED
(B)		Photograph of each floor	

VIII. FINANCIAL PROGRESS OF THE PROJECT

S. No. (1)	Particulars (2)	Amount (In Rs.) (3)
1.	Project Account No.	41494116381
2.	Estimated Cost of the Project including land cost at the start of the Project	1050 LAC
3.	Amount received during the Quarter	2,72,380.00
4.	Actual Cost Incurred during the Quarter	11,66,862.00
5.	Net amount at end of the Quarter	(-)8,94,482.00
6.	Total expenditure on Project till date	29,51,928 . 30
7.	Cumulative fund collected till the end of Quarter in question	26,13,334.00
8.	Cumulative expenditure done till the end of Quarter in question	29,51,928.30

IX. DETAILS OF MORTGAGE OR CHARGE IF ANY CREATED

X. MISCELLANEOUS

A	List of Legal Cases (if any)	
1.	Case No.	NO
2.	Name of Parties	N/A
B	Sale/Agreement for Sale during the Quarter	
1.	Sale Deed	NO
2.	Agreement for Sale	

XI. PERCENTAGE OF WORK ALONG WITH MILESTONE CHART

Weather the project in progress is as per time schedule or lagging behind?

Undertaking:

I/we solemnly affirm, declare and undertake that all the details stated above are true to the best of my knowledge and nothing material has been concealed here from. I am/we are executing this undertaking to attest to the truth of all the foregoing and to apprise the Authority of such facts as mentioned as well as for whatever other legal purposes this undertaking may serve.


Signature of Promoter

Name:

Date: 11/10/2023