

FORM-7
[REGULATION-9]

Quarterly progress report for quarter ending ~~March~~/~~June~~/~~sept~~/~~December~~ of 2023 (year)

I. PARTICULARS OF PROJECT			
Project Registration Number	BRERAP00029-6/26/R-1138/2021	Name of Project/Phase of Registered Project	Sunrise Rupaspur City
Name of Promoter	Sunrise Sai Developers Pvt. Ltd.	Project Address	Saubhagya Sharma Path, Rupaspur, Patna
Name of Co-promoter	NA		
Project Registration is valid up to	23/12/2025		
Starting date of Project or Phase of the Project	01/03/2021		
Type of Project or Phase of the Project	1. Residential 2. Commercial 3. Residential-cum-Commercial 4. Plotted project	Residential	
Period of validity of map by the Competent Authority	PMC	24/12/2020	23/12/2025

II. DISCLOSURE OF SOLD/BOOKED INVENTORY OF APARTMENTS					
Building/Block Number	Apartment Type		Carpet Area	Total Number of sanctioned apartments	Total Number of Apartments –

II. DISCLOSURE OF SOLD/BOOKED INVENTORY OF APARTMENTS

Building/Block Number	Apartment Type / Flat No.	Carpet Area in sq.ft.	Total number of Sanctioned apartments	Total Number of Apartments Booked
Block-A	1 (3 BHK)	1016	30	01
	2 (2 BHK)	776		
	3 (3 BHK)	1035		
	4 (3 BHK)	1041		
	5 (2 BHK)	830		
	6 (3 BHK)	1045		
Block-B	1 (3 BHK)	1022	30	01
	2 (2 BHK)	782		
	3 (3 BHK)	1041		
	4 (3 BHK)	1035		
	5 (2 BHK)	824		
	6 (3 BHK)	1050		
Block-C	1 (3 BHK)	1073	30	0
	2 (2 BHK)	816		
	3 (3 BHK)	1085		
	4 (3 BHK)	1121		
	5 (2 BHK)	803		
	6 (3 BHK)	1059		
Block-D	1 (3 BHK)	1104	30	0
	2 (2 BHK)	815		
	3 (3 BHK)	1062		
	4 (3 BHK)	1110		
	5 (2 BHK)	870		
	6 (3 BHK)	1106		
Block-E	1 (3 BHK)	987	40	02
	2 (2 BHK)	811		
	3 (2 BHK)	746		
	4 (3 BHK)	1019		
	5 (3 BHK)	1004		
	6 (2 BHK)	807		
	7 (2 BHK)	789		
	8 (3 BHK)	1004		
Block-F	1 (3 BHK)	996	40	01
	2 (3 BHK)	996		
	3 (3 BHK)	863		
	4 (2 BHK)	682		
	5 (2 BHK)	685		
	6 (3 BHK)	911		
	7 (3 BHK)	911		
	8 (2 BHK)	675		
Block-G EWS	1 (1 BHK)	369.74	30	0
	2 (1 BHK)	369.74		
	3 (1 BHK)	369.74		
	4 (1 BHK)	369.74		
	5 (1 BHK)	369.74		
	6 (1 BHK)	369.74		
Block-G LIG	1 (1 BHK)	586.84	30	01
	2 (1 BHK)	582.65		
	3 (1 BHK)	582.65		
	4 (1 BHK)	582.65		
	5 (1 BHK)	582.65		
	6 (1 BHK)	586.84		
Total			260	6 Booked

III. DISCLOSURE OF SOLD / BOOKED INVENTORY OF GARAGES

Building / Block Number	Total Number of Sanctioned Garages	Total Number of Garages:	
		1. Booked/Allotted -	06
		2. Sold -	0
		3. Cancelled -	01
	222		

IV. DETAILS OF BUILDING APPROVALS

(If already filed along with Registration Application, then there is no need of further filing)

S. No.	Name of the Approval / N.O.C./ Permission / Certificate	Issuing Authority	Applied Date	Issuance Date	Enclosed as Annexure No.
1.	NOC for Environment	SEAC	14/05/2018	10/01/2020	
2.	Fire N.O.C.	State Fire Office	07/02/2018	28/04/2018	
3.	Water Supply Permission	CGWA	16/09/2020	16/06/2021	
4.	NOC from Airport Authority of India	AAI		24/07/2018	
5.	Other Approval(s), if any, required for the Project.				

V. Construction Progress of the Project		
1. Plan Case No. _____ (To beaded for each Building / Wing)		
S. No. (1)	Tasks / Activity (2)	Percentage of Actual Work Done (As on date of the Certificate) (3)
1.	Excavation (if any)	90% Complete
2.	Basements (if any)	N/A
3.	Podiums (if any)	N/A
4.	Plinth	75% Complete
5.	Stilt Floor	65% Complete
6.	Slabs of Super Structure	75% Complete
7.	Internal walls, Internal Plaster, Floorings, Doors and Windows within Flats /Premises.	45% Complete
8.	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/Premises	35% Complete
9.	Staircases, Lifts Wells and Lobbies at each Floor level, Overhead and Underground Water Tanks.	35% Complete
10.	External plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing.	15% Complete
11.	Installation of Lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings, Mechanical	Work not taken in this stage

बिहार गजट, 7 सितम्बर 2022

Equipment, compliance to conditions of environment/CRZ NOC,	
Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as me be required to complete project as per	Work not taken in this stage
Specifications in Agreement of Sale.	Work not taken in this stage
Any other activities.	Work not taken in this stage

VI. Amenities and Common Area and External Infrastructure Development Works)

S. No.	Common Areas and Facilities	Proposed (Yes/No)	Percentage of actual Work Done (As on date of the Certificate)	Details
(1)	(2)	(3)	(4)	(5)
1.	Internal Roads & Footpaths	Yes	0%	Work not taken in this stage
2.	Water Supply	Yes	0%	Work not taken in this stage
3.	Sewerage (Chamber, Line, Septic Tank, STP)	Yes	0%	Work not taken in this stage
4.	Storm Water Drains	Yes	0%	Work not taken in this stage
5.	Landscaping & Tree Planting	Yes	0%	Work not taken in this stage
6.	Street Lighting	Yes	0%	Work not taken in this stage

बिहार गजट, 7 सितम्बर 2022

7.	Community Buildings	No	NA	NA
8.	Treatment and Disposal of Sewage and Sullage Water	Yes	0%	Work not taken in this stage
9.	Solid Waste Management & Disposal	Yes	0%	Work not taken in this stage
10.	Water Conservation / Rain Water Harvesting	Yes	0%	Work not taken in this stage
11.	Energy Management	No	NA	NA
12.	Fire Protection and Fire Safety Requirements	Yes	0%	Work not taken in this stage
13.	Closed Parking	Yes	0%	Work not taken in this stage
14.	Open Parking	No	NA	NA
15.	Electrical Meter Room, Sub-Station, Receiving Station	Yes	0%	Work not taken in this stage
16.	Others (Option to Add More)	-	-	-

VI A EXTERNAL AND INTERNAL DEVELOPMENT WORKS IN CASE OF PLOTTED DEVELOPMENT

		PROPOSED YES/NO.	PERCENTAGE OF ACTUALWORK DONE (As on date of certificate)	Details
1.	Internal Roads and foot paths	NA	NA	NA

बिहार गजट, 7 सितम्बर 2022

2.	Water Supply	NA	NA	NA
3.	Sewerage Chambers Septic Tank	NA	NA	NA
4	Drains	NA	NA	NA
5.	Parks, Land Scaping and Tree Planting	NA	NA	NA
6.	Street Lighting	NA	NA	NA
7.	Disposal of sewage & sullage water	NA	NA	NA
8.	Water conservation/Rain Water Harvesting	NA	NA	NA
9.	Energy Management	NA	NA	NA

VII. GEO TAGGED AND DATE PHOTOGRAPH OF(EACH BLOCK) OF THE PROJECT

(A)	Sr. No.		
	1.	Front Elevation	
	2.	Rear Elevation	
	3.	Side Elevation	
(B)		Photograph of each floor	

VIII. Financial Progress of the Project

S. No.	Particulars	Amount (In Rs.)
(1)	(2)	(3)
1.	Project Account No.	1125102000009621

2.	Estimated Cost of the Project including land cost at the start of the Project	68,68,26,000/-
3.	Amount received during the Quarter	2,77,61,901/-
4.	Actual Cost Incurred during the Quarter	2,97,54,907/-
5.	Net amount at end of the Quarter	2,97,54,907/-
6.	Total expenditure on Project till date	19,79,81,411/-
7.	Cumulative fund collected till the end of Quarter in question	-
8.	Cumulative expenditure done till the end of Quarter in question	-

IX. Details of Mortgage or Charge if any created	
	NA
	NA

X. MISCELLANEOUS		
A	List of Legal Cases (if any)	
1.	Case No.	NA
2.	Name of Parties	NA
B	Sale/Agreement for Sale during the Quarter	
1.	Sale Deed	0
2.	Agreement for Sale	4
XI. PERCENTAGE OF WORK ALONG WITH MILESTONE CHART		
Weather the project in progress is as per time schedule or lagging behind?		

Undertaking:

I/we solemnly affirm, declare and undertake that all the details stated above are true to the best of my knowledge and nothing material has been concealed here from. I am/we are executing this undertaking to attest to the truth of all the foregoing and to apprise the Authority of such facts as mentioned as well as for whatever other legal purposes this undertaking may serve.

Sunrise Sai Developers Pvt. Ltd

Paraskumar

Signature of Promoter:

Name: PARASKUMAR

Director

Date: 12/10/23.