

**FORM-
7[REGULATION-9]**

Quarterly progress report for quarter ending june of 2023 (year)

I. PARTICULARS OF PROJECT			
Project Registration Number	BRERAP00234-8/134/R-1335/2022	Name of Project/Phase Of Registered Project	Al – Karim Enclave
Name of Promoter	Naushad Alam	Project Address Survey Mauza- Sandalpur thana no 11 Sultanganj, District- Patna	
Name of Co-promoter	Nikhat Fatima		
Project Registration is valid upto			
Starting date of Project or Phase of the Project			
Type of Project or Phase of the Project	1. Residential 2. Commercial 3. Residential commercial- Commercial 4, Plotted project	Residential	
Period of validity of map by the Competent Authority			

II. DISCLOSURE OF SOLD/BOOKED INVENTORY OF APARTMENTS					
Building/Block Number	Apartment Type		Carpet Area	Total Number of sanctioned apartments	Total Number of Apartments-
1	1. 1BHK - 2. 2BHK,- 3. 3BHK - 4. Shop - 5. Bungalow- 6. Plot etc. -	2 BHK 3 BHK	4643.56 2744.62	9 No.	1. Booked/Allotted-9 2. Sold -1

III. DISCLOSURE OF SOLD/BOOKED INVENTORY OF GARAGES			
Building/Block Number	Total Number of Sanctioned Garages	Total Number of Garages:	
		1. Booked/Allotted	- 9
1	9	2. Sold	- 1

IV. DETAILS OF BUILDING APPROVALS					
(If already filed along with Registration Application, then there is no need of further filing)					
S.No.	Name of the Approval/ N.O.C./Permission/ Certificate	Issuing Authority	Applied Date	Issuance Date	Enclosed as Annexure No.
1.	NOC for Environment	N/A			
2.	Fire N.O.C.	YES			
3.	Water Supply Permission	N/A			

4.	NOC from Airport Authority Of India	YES			
5.	Other Approval(s), if any, Required for the Project.				

V. CONSTRUCTION PROGRESS OF THE PROJECT

1. Plan Case No. G+3/234/2020 (To be added for each Building/Wing)

S. No. (1)	Tasks/Activity (2)	Percentage of Actual Work Done (As on date of the Certificate) (3)
1.	Excavation (if any)	100 %
2.	Basements (if any)	N/A
3.	Podiums (if any)	N/A
4.	Plinth	100%
5.	Stilt Floor	N/A
6.	Slabs of Super Structure	100%
7.	Internal walls, Internal Plaster, Floorings, Doors and Windows within Flats/Premises.	90%
8.	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/Premises	80%
9.	Staircases, Lifts Wells and Lobbies at each Floor level, Overhead and Underground Water Tanks.	90%
10.	External plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing.	90%
11.	Installation of Lifts, water pumps, Fire Fighting Fittings and Equipment as per CFONOC, Electrical fittings, Mechanical Equipment, compliance to conditions of environment/CRZNOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other	90%

	<p>requirements as may be required to complete project as per Specification in Agreement of Sale.</p> <p>Any other activities.</p>	
--	--	--

VI. AMENITIES AND COMMON AREA AND EXTERNAL INFRASTRUCTURE DEVELOPMENT WORKS				
S. No.	Common Areas and Facilities	Proposed (Yes/No)	Percentage of actual Work Done (As on date of the Certificate)	Details
(1)	(2)	(3)	(4)	(5)
1.	Internal Roads & Footpaths	YES		
2.	Water Supply	YES		
3.	Sewerage (Chamber, Line, Septic Tank, STP)	YES		
4.	Storm Water Drains	YES		
5.	Landscaping & Tree Planting	N/A		
6.	Street Lighting	N/A		
7.	Community Buildings	YES		
8.	Treatment and Disposal of Sewage and Sullage Water	N/A		
9.	Solid Waste Management & Disposal	N/A		
10.	Water Conservation / Rain Water Harvesting	YES		
11.	Energy Management	N/A		
12.	Fire Protection and Fire Safety Requirements	YES		
13.	Closed Parking	YES		

14.	OpenParking	N/A		
15.	ElectricalMeterRoom,Sub-Station,ReceivingStation	YES		
16.	Others(OptiontoAddMore)	N/A		

VII. GEOTAGGEDANDDATEPHOTOGRAPHOF(EACHBLOCK)OFTHE PROJECT

(A)	Sr.No.		
	1.	FrontElevation	
	2.	RearElevation	

	3.	SideElevation	
(B)		Photographofeachfloor	

VIII. FINANCIALPROGRESSOFTHEPROJECT 01.04.2023 to 30.06.2023

S.No. (1)	Particulars (2)	Amount(InRs.) (3)
1.	ProjectAccount No. 921020029396410	26,93,389.65
2.	EstimatedCostoftheProjectincludinglandcostat thestartoftheProject	
3.	Amount receivedduringtheQuarter	54,89,500.00
4.	Actual Cost Incurred during the Quarter	
5.	Net amount attend of the Quarter	1,86,435.65
6.	TotalexpenditureonProjecttilldate01.04.2023 – 30.06.2023	79,96,454.00
7.	CumulativefundcollectedtilltheendofQuarterin question	
8.	Cumulative expenditure onetilltheendofQuarter Inquestion	

IX. DETAILSOFMORTGAGEORCHARGEIFANYCREATED

X. MISCELLANEOUS		
A	List of Legal Cases (if any)	
1.	Case No.	
2.	Name of Parties	
B	Sale/Agreement for Sale during the Quarter	
1.	Sale Deed	
2.	Agreement for Sale	
XI. PERCENTAGE OF WORK ALONG WITH MILESTONE CHART		
Weather the project in progress is as per time schedule or lagging behind?		

Undertaking:

I/we solemnly affirm, declare and undertake that all the details stated above are true to the best of my knowledge and nothing material has been concealed here from. I am/we are executing this undertaking to attest to the truth of all the foregoing and to apprise the Authority of such facts as mentioned as well as for whatever other legal purposes this undertaking may serve.

NIAGAREE BUILDERS & DEVELOPERS PVT. LTD.

MANAGING DIRECTOR

Signature of Promoter

Name: Naushad Alam

