

FORM-7

[REGULATION-9]

Quarterly Progress Report for quarter ending September of 2023

I. PARTICULARS OF PROJECT			
Project Registration Number	BRERAP94350/1266/R-1040/2020	Name of Project/Phase of Registered Project	ARADHYA RESIDENCY
Name of Promoter	AYURADHYA CONSTRUCTION PVT. LTD.	Project Address	POLE NO.10 DEO NAGAR PIPRA ROAD, NEW JAGANPURA ROAD, PS- RK NAGAR, PATNA-800030.
Name of Co-promoter	N/A		
Project Registration is valid up to	30/06/2024		
Starting date of Project or Phase of the Project	07/09/2020		
Type of Project or Phase of the Project	1. Residential 2. Commercial 3. Residential-cum-Commercial 4. Plotted project	Residential	
Period of validity of map by the Competent Authority	5 YEARS		

II. DISCLOSURE OF SOLD/BOOKED INVENTORY OF APARTMENTS						
Building/Block Number	Apartment Type		Carpets Area	Total Number of sanctioned apartments - 01	Total Number of Apartments - 13	
01	1. 3 BHK	- 13	10671.48 sqft.		Land owner share	Builder share
					06	07
						1. Booked /Allotted - 0 2. Sold - 0

III. DISCLOSURE OF SOLD / BOOKED INVENTORY OF GARAGES			
Building / Block Number	Total Number of Sanctioned Garages	Total Number of Garages:	16
		1. Booked/Allotted	- 00
ARADHYA RESIDENCY	16	2. Sold	- 00

IV. DETAILS OF BUILDING APPROVALS

(If already filed along with Registration Application, then there is no need of Further filing)

S.NO.	Name of the Approval / N.O.C. / Permission / Certificate	Issuing Authority	Applied Date	Issuance Date	Enclosed as Annexure No.
1.	NOC for Environment				
2.	Fire N.O.C				
3.	Water Supply Permission				
4.	NOC from Airport Authority of India				
5.	Other Approval (S), if any, required for the Project				

V. Construction Progress of the Project

1. Building / Wing / Layout Number _____ (To beaded for each Building / Wing)

S. No. (1)	Tasks / Activity (2)	Percentage of Actual Work Done (As on date of the Certificate) (3)
1.	Excavation (if any)	100%
2.	Basements (if any)	100%
3.	Podiums (if any)	100%
4.	Plinth	100%
5.	Stilt Floor	100%
6.	Slabs of Super Structure	100%
7.	Internal walls, Internal Plaster	100%
7.	Floorings	100%

8.	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/Premises	100%
9.	Staircases, Lifts Wells and Lobbies at each Floor level, Overhead and Underground Water Tanks.	100%
10.	External plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing.	100%
11.	Installation of Lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings, Mechanical Equipment, compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to complete project as per specifications in Agreement of Sale. Any other activities.	100%

VI. Amenities and Common Area and External Infrastructure Development Works)

S. No.	Common Areas and Facilities	Proposed (Yes/No)	Percentage of actual Work Done (As on date of the Certificate)	Details
(1)	(2)	(3)	(4)	(5)
1.	Internal Roads & Footpaths			
2.	Water Supply	YES		
3.	Sewerage (Chamber, Line, Septic Tank, STP)	YES		
4.	Storm Water Drains			
5.	Landscaping & Tree Planting			
6.	Street Lighting	YES		

7.	Community Buildings			
8.	Treatment and Disposal of Sewage and Sullage Water			
9.	Solid Waste Management & Disposal			
10.	Water Conservation / Rain Water Harvesting			
11.	Energy Management			
12.	Fire Protection and Fire Safety Requirements			
13.	Closed Parking			
14.	Open Parking			
15.	Electrical Meter Room, Sub-Station, Receiving Station	YES		
16.	Others (Option to Add More)			

VI. A EXTERNAL AND INTERNAL DEVELOPMENT WORKS IN CASE OF PLOTTED DEVELOPMENT

		Proposed (Yes/No)	Percentage of actual Work Done (As on date of the Certificate)	Details
1.	Internal Roads & Footpaths			
2.	Water Supply			
3.	Sewerage Chambers Septic Tank			
4.	Drains			
5.	Parks, Landscaping and Tree Planning			
6.	Street Lighting			
7.	Disposal of sewage & Sullage Water			

8.	Water conservation/ Rain Water Harvesting			
9.	Energy Management			

VII. GEO TAGGED AND DATE PHOTOGRAPH OF (EACH BLOCK) OF THE PROJECT			
(A)	Sr. No.		
	1.	Front Elevation.	Attach
	2.	Rear Elevation	Attach
	3.	Side Elevation	Attach
(B)		Photograph of each floor	

VIII. Financial Progress of the Project		
S. No.	Particulars	Amount (In Rs.)
(1)	(2)	(3)
1.	Project Account No.	920020047009946
2.	Estimated Cost of the Project including land cost at the start of the Project	2,81,71,000/-
3.	Amount received during the Quarter	0.00/-
4.	Actual Cost Incurred during the Quarter	0.00/-
5.	Net amount at end of the Quarter	0.00/-
6.	Total expenditure on Project till date	3,38,13,441/-
7.	Cumulative fund Collected till the end of Quarter in question	0.00/-
8.	Cumulative expenditure done till the end of Quarter in question	2,99,994/-

IX. Details of Mortgage or Charge if any created

X. MISCELLANEOUS		
A	List of Legal Cases (if any)	
1.	Case No.	NO
2.	Name of Parties	NO
B	Sale/Agreement for Sale during the Quarter	
1.	Sale Deed	00
2.	Agreement for Sale	
XI. PERCENTAGE OF WORK ALONG WITH MILESTONE CHART		
Weather the project in progress is as per time schedule or lagging behind?		

Undertaking:

I/we solemnly affirm, declare and undertake that all the details stated above are true to the best of my/our knowledge and nothing material has been concealed here from. I am/we are executing this undertaking to attest to the truth of all the foregoing and to apprise the Authority of such facts as mentioned as well as for whatever other legal purposes this undertaking may serve.

FOR AYURADHYA CONSTRUCTION PVT. LTD.

Saurav Kumar

Director

Signature of Promoter

Name: SAURAV KUMAR

Date: 25-10-2023

ARADHYA RESIDENCY

ARUPADHYA CONSTRUCTION PVT. LTD.











DRIVE WAY

DRIVE WAY





AYURADHYA CONSTUCTION PVT LTD

ARADHYA RESIDENCY PATNA 1-07-2023 TO 30-09-2023

SL.NO.	PARTICULARS	AMOUNT
1	OPENING	2,99,994.00
2	CUSTOMER RECEIPT ARADHYA RESIDENCY	-
3	GST	
4	CORPORATE RECEIPT FOR ARADHYA RESIDENCY	
	TOTAL	2,99,994.00

SL.NO.	PARTICULARS	AMOUNT
1	SUPPLIER	
2	LABOUR AND CONTRACTORS	
3	MACHINE AND EQUIPMENT PURCHASE	
4	MACHINE RENT	
5	OIL AND FUEL EXPS	
6	SALARY AND WAGES	
7	CANCELLATION REFUND	
8	BANK CHARGES	494.00
9	MACHINE AND EQUIPMENT MAINTENANCE	
10	CORPORATE PAYMENT	2,99,500.00
11	MOBILE AND TELECOM	
12	BALANCE	
	TOTAL	2,99,994.00

For ANKIT CHATURVEDI & ASSOCIATES
CHARTERED ACCOUNTANTS



Ankit Chaturvedi

(Ankit Chaturvedi)

Proprietor


Membership No. 422506

PLACE: PATNA

DATED: 25.10.2023

Completion Certificate

I hereby certify that the erection of building Ayuradhya Construction PVT. LTD. Through Its Director SRI Saurav Kumar S/O Late Meghnath Singh at Mauza - Sheikhpura Plot NO. - 412 Khata NO.- 97 Tauzi No - 181 Thana NO. - 111 Thana - Ram Krishna Nagar Dist. - Patna has been supervised by me and has been completed. The work has been completed to my best satisfaction, the workmanship and all the materials (grade-I) has been used strictly in accordance with general and detailed specification.


30/05/2023

Signature of Architect

Ar. PAWAN KUMAR
COA Regd. No.- CA/2008/43276