

FORM-7
[REGULATION-9]

Quarterly progress report for quarter ending of MARCH 2024 (year)

I. PARTICULARS OF PROJECT		
Project Registration Number	BRERAP00693-6/168/R-1353/2022	GBN SKYWALK
Name of Promoter	GRIH BHOOMI NIRMAM PVT LTD	Near The Tribhuwan School, Khagaul Road, Danapur, Patna.
Name of Co-promoter	NIL	
Project Registration is valid up to	31/03/2026	
Starting date of Project or Phase of the Project	06/04/2022	
Type of Project or Phase of the Project	1. Residential 2. Commercial 3. Residential cum-Commercial 4, Plotted project	RESIDENTIAL
Period of validity of map by the Competent Authority	16/09/2024	

II. DISCLOSURE OF SOLD/BOOKED INVENTORY OF APARTMENTS				
Building/Block Number	Apartment Type	Carpet Area	Total Number of sanctioned Apartments	Total Number of Apartments – 1. Booked/ Allotted - 3 2. Sold -
SINGLE BLOCK	3BHK		3BHK-68	



III. DISCLOSURE OF SOLD / BOOKED INVENTORY OF GARAGES

Building / Block Number	Total Number of Sanctioned Garages	Total Number of Garages: 1. Booked/Allotted - 3 2. Sold -
SINGLE BLOCK	68	

IV. DETAILS OF BUILDING APPROVALS

(If already filed along with Registration Application, then there is no need of further filing)

S. No.	Name of the Approval / N.O.C./ Permission / Certificate	Issuing Authority	Applied Date	Issuance Date	Enclosed as Annexure No.
1.	NOC for Environment	NIL			
2.	Fire N.O.C.	YES			

3.	Water Supply Permission	NIL			
4.	NOC from Airport Authority of India	YES			
5.	Other Approval(s), if any, required for the Project.	NIL			

V. CONSTRUCTION PROGRESS OF THE PROJECT

1. Plan Case No. PMAA/PRN/ASHOPUR/DANAPUR/B+G+17/62/2020 (To be added for each Building / Wing)



S. No. (1)	Tasks / Activity (2)	Percentage of Actual Work Done (As on date of the Certificate) (3)
1.	Excavation (if any)	COMPLETED
2.	Basements (if any)	COMPLETED
3.	Podiums (if any)	60%
4.	Plinth	100%
5.	Stilt Floor	
6.	Slabs of Super Structure	THIRD FLOOR
7.	Internal walls, Internal Plaster, Floorings, Doors and Windows within Flats /Premises.	0%
8.	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/Premises	0%
9.	Staircases, Lifts Wells and Lobbies at each Floor level, Overhead and Underground Water Tanks.	0%
10.	External plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing.	0%



11.	Installation of Lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings, Mechanical Equipment, compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other	0%
-----	--	----

	requirements as me be required to complete project as per Specifications in Agreement of Sale. Any other activities.	
--	--	--

AMENITIES AND COMMON AREA AND EXTERNAL INFRASTRUCTURE DEVELOPMENT WORKS				
S. No.	Common Areas and Facilities	Proposed (Yes/No)	Percentage of actual Work Done (As on date of the Certificate)	Details
(1)	(2)	(3)	(4)	(5)
1.	Internal Roads & Footpaths	YES	0%	
2.	Water Supply	YES	0%	
3.	Sewerage (Chamber, Line, Septic Tank, STP)	YES	0%	
4.	Storm Water Drains	YES	0%	



5.	Landscaping & Tree Planting	YES	0%	
6.	Street Lighting	YES	0%	
7.	Community Buildings	YES	0%	
8.	Treatment and Disposal of Sewage and Sullage Water	NO		
9.	Solid Waste Management & Disposal	NO		
10.	Water Conservation / Rain Water Harvesting	YES	0%	
11.	Energy Management	NO		
12.	Fire Protection and Fire Safety Requirements	YES	0%	
13.	Closed Parking	YES	30%	

14.	Open Parking	NO		
15.	Electrical Meter Room, Sub Station, Receiving Station	YES	0%	
16.	Others (Option to Add More)			

EXTERNAL AND INTERNAL DEVELOPMENT WORKS IN CASE OF PLOTTED DEVELOPMENT



		PROPOSED YES/NO.	PERCENTAGE OF ACTUALWORK DONE (As on date of certificate)	Details
1.	Internal Roads and foot paths			
2.	Water Supply			
3.	Sewerage Chambers Septic Tank			
4	Drains			
5.	Parks, Land Scaping and Tree Planting			
6.	Street Lighting			
7.	Disposal of sewage & sullage water			
8.	Water conservation/Rain Water Harvesting			
9.	Energy Management			

**GEO TAGGED AND DATE PHOTOGRAPH OF(EACH BLOCK) OF THE
PROJECT**

(A)	Sr. No.		
-----	---------	--	--



	1.	Front Elevation	
	2.	Rear Elevation	

	3.	Side Elevation	
(B)		Photograph of each floor	

VIII. FINANCIAL PROGRESS OF THE PROJECT		
S. No. (1)	Particulars (2)	Amount (In Rs.) (3)
1.	Project Account No.	333905001355
2.	Estimated Cost of the Project including land cost at the start of the Project	16,00,00000/-
3.	Amount received during the Quarter From SBI Project Loan	818190.0/- 75,00,000/-
4.	Actual Cost Incurred during the Quarter	8300000.0/-
5.	Net amount at end of the Quarter	18190/-
6.	Total expenditure on Project till date	33045299.30/-
7.	Cumulative fund collected till the end of Quarter in question	
8.	Cumulative expenditure done till the end of Quarter in question	

IX. DETAILS OF MORTGAGE OR CHARGE IF ANY CREATED



X. MISCELLANEOUS

A	List of Legal Cases (if any)	
1.	Case No.	NO
2.	Name of Parties	
B	Sale/Agreement for Sale during the Quarter	
1.	Sale Deed	
2.	Agreement for Sale	
XI.	PERCENTAGE OF WORK ALONG WITH MILESTONE CHART	
	Weather the project in progress is as per time schedule or lagging behind?	

Undertaking:

I/we solemnly affirm, declare and undertake that all the details stated above are true to the best of my knowledge and nothing material has been concealed here from. I am/we are executing this undertaking to attest to the truth of all the foregoing and to apprise the Authority of such facts as mentioned as well as for whatever other legal purposes this undertaking may serve.



Signature of Promoter

Name:

Date: