

**FORM-7
[REGULATION-9]**


Quarterly progress report for quarter ending **March of 2024**(year)

I. PARTICULARS OF PROJECT			
Project Registration Number	BRERAP6550-1/175/R-1332/2022	Name of Project/Phase of Registered Project	Ravindra Enclave
Name of Promoter	Surya Tarumitra Enclave	Project Address	Sonaru, Fatuha
Name of Co-promoter			
Project Registration is valid up to	15/11/2024		
Starting date of Project or Phase of the Project	01/04/2022		
Type of Project or Phase of the Project	1. Residential 2. Commercial 3. Residential-cum-Commercial 4. Plotted project	Residential/Group Housing	
Period of validity of map by the Competent Authority			

II. DISCLOSURE OF SOLD/BOOKED INVENTORY OF APARTMENTS					
Building/Block Number	Apartment Type		Carpet Area	Total Number of sanctioned apartments	Total Number of Apartments -
	1. 1 BHK	-			1. Booked/ Allotted- 6
	2. 2BHK	- 12	9006		2. Sold -NIL
	3. 3BHK	- 30	35029	42	
	4. Shop	-			
	5. Bungalow	-			
	6. Plot etc.	-			

III. DISCLOSURE OF SOLD / BOOKED INVENTORY OF GARAGES			
Building / Block Number	Total Number of Sanctioned Garages	Total Number of Garages:	
	42	1. Booked/Allotted	- 6
		2. Sold	-

IV. DETAILS OF BUILDING APPROVALS					
(If already filed along with Registration Application, then there is no need of further filing)					
S. No.	Name of the Approval / N.O.C./ Permission / Certificate	Issuing Authority	Applied Date	Issuance Date	Enclosed as Annexure No.
1.	NOC for Environment				
2.	Fire N.O.C.				


Surya Tarumitra Enclave

 Anil Kumar

3.	Water Supply Permission				
4.	NOC from Airport Authority of India				
5.	Other Approval(s), if any, required for the Project.				

V. CONSTRUCTION PROGRESS OF THE PROJECT

1. Plan Case No. _____ (To beaded for each Building / Wing)

S. No. (1)	Tasks / Activity (2)	Percentage of Actual Work Done (As on date of the Certificate) (3)
1.	Excavation (if any)	100 %
2.	Basements (if any)	Third Floor Column and roof casting work Completed Brick Work Completed upto Second Floor
3.	Podiums (if any)	N/A
4.	Plinth	100%
5.	Stilt Floor	NO
6.	Slabs of Super Structure	8
7.	Internal walls, Internal Plaster, Floorings, Doors and Windows within Flats /Premises.	Basement and Ground Floor Plaster Work Completed
8.	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/Premises	NO
9.	Staircases, Lifts Wells and Lobbies at each Floor level, Overhead and Underground Water Tanks.	NO
10.	External plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing.	NO
11.	Installation of Lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings, Mechanical Equipment, compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other	NO

Surya Tanu Enclave

 Partner

requirements as may be required to complete project as per Specifications in Agreement of Sale.	NO
Any other activities.	

VI. AMENITIES AND COMMON AREA AND EXTERNAL INFRASTRUCTURE DEVELOPMENT WORKS				
S. No.	Common Areas and Facilities	Proposed (Yes/No)	Percentage of actual Work Done (As on date of the Certificate)	Details
(1)	(2)	(3)	(4)	(5)
1.	Internal Roads & Footpaths	N/A		
2.	Water Supply	YES		Self Boring(100%)
3.	Sewerage (Chamber, Line, Septic Tank, STP)	YES		
4.	Storm Water Drains	N/A		
5.	Landscaping & Tree Planting	YES		
6.	Street Lighting	N/A		
7.	Community Buildings	N/A		
8.	Treatment and Disposal of Sewage and Sullage Water	N/A		
9.	Solid Waste Management & Disposal	N/A		
10.	Water Conservation / Rain Water Harvesting	YES		
11.	Energy Management	N/A		
12.	Fire Protection and Fire Safety Requirements	YES		
13.	Closed Parking	YES		

Surya Tarun Enclave
Teena Kishor
 Partner

14.	Open Parking	N/A		
15.	Electrical Meter Room, Sub-Station, Receiving Station	YES		
16.	Others (Option to Add More)			

VI A EXTERNAL AND INTERNAL DEVELOPMENT WORKS IN CASE OF PLOTTED DEVELOPMENT

		PROPOSED YES/NO.	PERCENTAGE OF ACTUAL WORK DONE (As on date of certificate)	Details
1.	Internal Roads and foot paths			
2.	Water Supply			
3.	Sewerage Chambers Septic Tank			
4.	Drains			
5.	Parks, Land Scaping and Tree Planting			
6.	Street Lighting			
7.	Disposal of sewage & sullage water			
8.	Water conservation/Rain Water Harvesting			
9.	Energy Management			

VII. GEO TAGGED AND DATE PHOTOGRAPH OF(EACH BLOCK) OF THE PROJECT

(A)	Sr. No.		
	1.	Front Elevation	
	2.	Rear Elevation	


Surya Tanumitra Enclave
Venar Kishore Partner

	3.	Side Elevation	
(B)		Photograph of each floor	

VIII. FINANCIAL PROGRESS OF THE PROJECT		
S. No. (1)	Particulars (2)	Amount (In Rs.) (3)
1.	Project Account No.	329705001067
2.	Estimated Cost of the Project(Excluding Land Cost) at the start of the Project)	Rs.10,00,00,000=00
3.	Amount received during the Quarter(RERA+ Current)	Rs 31,54,446=00
4.	Actual Cost Incurred during the Quarter(RERA+ Current)	Rs 1,18,00,000=00
5.	Net amount at end of the Quarter(RERA A/c)	Rs 9,446 =00
6.	Total expenditure on Project till 31/03/2024	Rs 3,50,15,046=00
7.	Cumulative fund collected till the end of Quarter in question	
8.	Cumulative expenditure done till the end of Quarter in question	

IX. DETAILS OF MORTGAGE OR CHARGE IF ANY CREATED	

X. MISCELLANEOUS	
A	List of Legal Cases (if any)
1.	Case No.
2.	Name of Parties
B	Sale/Agreement for Sale during the Quarter
1.	Sale Deed
2.	Agreement for Sale
3	
XI. PERCENTAGE OF WORK ALONG WITH MILESTONE CHART	
Weather the project in progress is as per time schedule or lagging behind?	

Surya Tarmitra Enclave

 Partner

Undertaking:

I/we solemnly affirm, declare and undertake that all the details stated above are true to the best of my knowledge and nothing material has been concealed here from. I am/we are executing this undertaking to attest to the truth of all the foregoing and to apprise the Authority of such facts as mentioned as well as for whatever other legal purposes this undertaking may serve.

Surya T... Enclave
Kunal Kishor Partner
Signature of Promoter

Name: KUNAL KISHOR

Date: 30/04/2024



FORM NO. 2
[See Regulation 3]

ENGINEER'S CERTIFICATE

(To be submitted at the time of Registration of Ongoing Project and for withdrawal of Money from Designated Account-Project Wise)

Date_____

To,
Surya Tarumitra Enclave
Janki Bhawan, Near Shiv Mandir
Sonaru, Fatuha,
Patna -803201.

Subject : Certificate of Cost Incurred for Development of [ProjectName :- **RAVINDRA ENCLAVE** for Construction of building(s) (Bihar RERA Registration Number) **BRERAP65540-1/175/R-1332/2022** situated on the plot bearing C.S.No/ Khata No **115,116** Thana No. 30 ,Plot No. :-**784,785(P)** demarcated by its boundaries (latitude and longitude of the end points) **85°29E & 25° 49N** Village: **Sonaru, Fatuha** District :- **PATNA** PIN: 803201 Admeasuring **4718.95** sq.mts.area being developed by [Promoter] **SURYA TARUMITRA ENCLAVE**.

Ref: Bihar RERA Registration Number **BRERAP65540-1/175/R-1332/2022**

Sir,

I, We **MANOJ KUMAR** have undertaken assignment of certifying Cost for the Subject Real Estate Project registered under RERA, Bihar of **RAVINDRA ENCLAVE** Building(s) situated on the plot bearing/ CTS No. /Survey No./ Plot No. :- **784, 785(P)** of Village : **Sonaru, Fatuha**, District : Patna PIN : **803201** admeasuring : **4718.95** sq.mts. area being developed by **Surya Tarumitra Enclave**.

1. Following technical professionals are appointed by Owner / Promoter :-

- | | | |
|-------|-----------------------------------|--------------------------|
| (i) | M/s /Shri/Smt. AAJIT | as L.S. / Architect; |
| (ii) | M/s /Shri/Smt. MANOJ KUMAR | as Structural Consultant |
| (iii) | M/s /Shri/Smt. | as MEP Consultant |
| (iv) | M/s /Shri/Smt. PAWAN VERMA | as Quantity Surveyor* |

- (v) We have estimated the cost of the completion to obtain Occupation Certificate/ Completion Certificate, of the Civil, MEP and Allied works, of the building(s) of the project. Our estimated cost calculations are based on the Schedule of rates (name of the schedule of Rates) and Drawings/plans made available to us for the project under reference by the Developer and Consultants and the quantity for the entire work as calculated by **PAWAN VERMA** Quality Surveyor* appointed by Developer/Engineer, and the assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.



Er. Manoj Kumar
STRUCTURAL ENGINEER
BR/UDHD/SE/23-0116
UDHD, GOVERNMENT OF BIHAR

2. We estimate Total Estimated Cost of completion of the building(s) of the aforesaid project under reference as Rs. **10,00,00,000.00 (Ten Crore Only)** (Total of Table A and B). The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for the purpose of obtaining occupation certificate / completion certificate for the building(s) from the **Patna Metropolitan Area Authority** being the planning Authority under whose jurisdiction the aforesaid project is being implemented.
3. The Estimated Cost Incurred till date is calculated at Rs. **3,50,15,046.00** (Total of Table A and B). The amount of Estimated Cost incurred is calculated on the base of amount of Total Estimated Cost.
4. The Balance cost of Completion of the Civil, MEP and Allied works of the building(s) of the subject project to obtain Occupation Certificate/ Completion Certificate from **Patna Metropolitan Area Authority** (planning Authority) is estimated at Rs. **6,49,84,954.00** (Total of Table A and B).
5. I certify that the Cost of the Civil, MEP and allied work for the aforesaid Project as completed on the date of this certificate is as given in Table A and B below:

TABLE-A


**Building/Wing bearing Number or called Ravindra Enclave
(To be prepared separately for each Building/Wing of the Real Estate Project)**

Sr.No.	Particulars	Amounts
1.	Total Estimated cost of the building/wing as on <u>15-11-2021</u> date of Registration is	<u>Rs. 10,00,00,000.00</u>
2.	Cost incurred up to <u>31-03-2024</u> (Based on the Estimated cost)	<u>Rs. 3,50,15,046.00</u>
3.	Work done in Percentage (As Percentage of the estimated cost)	<u>36 %</u>
4.	Balance Cost to be Incurred (Based on Estimated Cost)	<u>Rs. 6,49,84,954.00</u>
5.	Cost Incurred on Additional/Extra Items as on _____ not included in the Estimated Cost (Annexure A)	N/A

TABLE-B

(To be prepared for the entire registered phase of the Real Estate Project)

Sr.No.	Particulars	Amounts
1.	Total Estimated cost of the Internal and External Development Works including amenities and Facilities in the layout as on _____ date of Registration is	N/A
2.	Cost incurred as on _____ (Based on the Estimated cost).	N/A
3.	Work done in Percentage (As Percentage of the estimated cost).	N/A


En. Manoj Kumar
 STRUCTURAL ENGINEER
 BR/UDHD/SE/23-0116
 UDHD, GOVERNMENT OF BIHAR

4.	Balance Cost to be Incurred (Based on Estimated Cost).	N/A
5.	Cost Incurred on Additional/Extra Items as on _____ not included in the Estimated Cost (Annexure A).	N/A

Yours
Faithfully,

*Note :

- Signature of Engineer. (License No. **Er. Manoj Kumar**
BRUDN/08/23-016
UOD, GOVERNMENT OF BIHAR)
1. The scope of work is to complete entire Real Estate Project ENGINEER drawings approved from time to time and Certificate/Completion Certificate.
 2. (*) Quantity survey can be done by office of Engineer or can be done by an independent Quantity Surveyor, whose certificate of quantity calculated surveyor being appointed by Developer, the name has to be mentioned at the place marked (*) and in case quantity are being calculated by office of Engineer, the name of the person in the office of Engineer, who is responsible for the quantity calculated should be mentioned at the placemarked (*).
 3. The estimated cost includes all labour, material, equipment and machinery required to carry out entire work.
 4. As this is an estimated cost, any deviation in quantity required for development of the Real Estate Project will result in amendment of the cost incurred / to be incurred.
 5. All components of work with specifications are indicative and not exhaustive.

Annexure A
List of Extra/Additional Items executed with cost
(Which were not Part of the original Estimate of Total Cost)