

FORM-7 [REGULATION-9]

Quarterly progress report for quarter ending June of 2025

I. PARTICULARS OF PROMOTERS			
Promoter's Registration Number/CIN No/Registration no. of the Partnership firm/LLP Identification number/Any other	CIN NO. U74999BR2017PTC035439	Name of the Promoter's Entity SCB ENGICON PRIVATE LIMITED	Remarks
Address of the Promoter's Entity :	AT NEAR-PETROL PUMP,NEW BYPASS,ALKAPURI,PATNA		
Total Experience of the promoter in Real Estate sector (In Completed years)			
Total Experience in Real Estate Sector after Commencement of RERA (In Completed years)			
No of Projects done before Commencement of RERA	1. Residential 2. Commercial 3. Residential- cum Commercial 4. Plotted project		
No of Project done After Commencement of RERA	1. Residential 2. Commercial 3. Residential- cum Commercial 4. Plotted project		

II. PARTICULARS OF PROJECT			
Project Registration Number	BRERAP02626-3/83/R-1428/2022	Name of Project	S.C.B CAMPUS
Name of Promoter	SCB ENGICON PRIVATE LIMITED	Project Address	MAUZA-PAKARI PLOT NO-395 KHATA NO-137 THANA-31 BEUR PATNA
Project Registration is valid up to	05/05/2025		
Starting date of Project	01/07/2022		
Type of Project	Residential		
Name of the Competent Authority which sanctioned the project map	PAAA		
Period of validity of map as granted by the Competent Authority concerned	3 YEARS		

SCB ENGICON PVT. LTD.

Rejwan Risan

III. DISCLOSURE OF SOLD/BOOKED INVENTORY OF APARTMENTS

Building/ Block Number	Apartment/ Unit Type	Carpet Area	Total Number of sanctioned apartments/ unit-wise	Total Numbers of apartments in Promoter's share- FLAT-08, SHOP-04	Total Numbers of apartments in Promoter's share- FLAT-08, SHOP-04	Total Numbers of apartments in Landowner's share FLAT-08, SHOP-04	Total Numbers of apartments in Landowner's share FLAT-08, SHOP-04
				Booked	Agreement for sale Executed	Booked	Agreement for sale Executed
	1-BHK						
	2-BHK						
	3-BHK		16	NIL	01	NIL	NIL
	4-BHK and over						
	shop		08	NIL	NIL	NIL	NIL
	Office Space						
	Bungalow						
	Plots (in case of plots specific area of plot must be mentioned)						
		Total Carpet Area		% of total Units 0%	% of total Units 8.33%	% of total Units 0%	% of total Units 0%

IV. DETAILS OF ASSOCIATION OF ALLOTTEES :

Mandatory in case the booking percentage exceeds 50% of the total sanctioned flats/plots/buildings/commercial space

The details of the Association of Allottees need to be provided in the proforma of Association of Allottees attached with this Form.

V. CANCELLATION OF FLAT ALLOTMENT, IF ANY WITH FLAT NUMBER/BUNGALOW/PLOT NO./OFFICE SPACE/SHOP/ETC.

(A)Cancelled by Allottees	(B) Cancelled by Promoters
Flat No./Plot no./Shop No./Etc. :	Flat No./Plot no./Shop No./Etc. :
*whether notice and reminder of cancellation was Served to the promoters by Allottee/s	*whether notice and reminder of cancellation has been Served to the Allottees by serving
Yes/No	Yes/No

SOB ENGINEERING LTD.

Rajeev K. Soni

Director

VI. DISCLOSURE OF BOOKED INVENTORY OF GARAGES/PARKING SPACE		
Building Wise / Block Number	Total Number of Sanctioned Garages/Parking Space	Total Number of Garages/Parking Space: 1. Booked/Allotted
	16	01

VII. DETAILS OF BUILDING APPROVALS				
(If already filed along with Registration Application, then there is no need of further filing)				
S. No.	Name of the Approval / N.O.C./ Permission / Certificate	Issuing Authority	Validity up to	Attach Copy
1.	Environment Clearance	N/A		
2.	Fire N.O.C.	STATE FIRE OFFICER, BIHAR, PATNA		
3.	Airport Authority of India N.O.C.	N/A		
4.	Water Supply Permission	N/A		
5.	Other Approval(s), if any, required for the Project.	N/A		

VIII. PROGRESS OF THE PROJECT-INTERNAL INFRASTRUCTURE DEVELOPMENT			
In case of more than one Block/Building/Apartment/Plots/Bungalow, the details have to be filled for each Block separately			
S. No. (1)	Tasks/Activity (2)	Percentage of Actual Work Done (As on date of the Certificate) (3)	Expected Completion date in (dd/mm/yyyy) Format
1.	Excavation (if any)	100%	
2.	Basements (if any)	100%	
3.	Podiums (if any)	N/A	
4.	Plinth	100%	
5.	Stilt Floor	100%	
6.	Slabs of Super Structure	100%	

SOB ENGINEERING LTD.

Rajesh Prasad

Director

7.	Internal walls, Internal Plaster, Floorings, Doors and Windows within Flats /Premises.	100%	
8.	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/Premises	100%	
9.	Staircases, Lifts Wells and Lobbies at each Floor level, Overhead and Underground Water Tanks.	100%	
10.	External plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing.	100% 100% 100% 100%	
11.	Installation of Lifts, water pumps, Fire Fighting Fittings and Equipment as per prescribed norms	100% 100% 100%	
12.	N.O.C, Electrical fittings, Mechanical Equipment, compliance to conditions of environment as per prescribed norms	100%	
13.	Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to complete project as per Specifications in Agreement of Sale. Any other activities	100%	
14.	Overall Percentage of Actual work Done and Final Completion date		

**IX. EXTERNAL INFRASTRUCTURE DEVELOPMENT WORKS –
PROGRESS RELATED TO AMENITIES AND COMMON AREA**

S. No.	Common Areas and Facilities	Proposed (Yes/No)	Percentage of actual Work Done (As on date of the Certificate)	Expected Completion date in (dd/mm/yy y)
--------	-----------------------------	-------------------	--	--

SCB ENGICON PVT. LTD.

Rajesh Khanna

Director

				Format
(1)	(2)	(3)	(4)	(5)
1.	Internal Roads & Footpaths	YES	100%	
2.	Water Supply	YES	100%	
3.	Sewerage (Chamber, Line, Septic Tank, STP)	YES	100%	
4.	Storm Water Drains	YES	100%	
5.	Landscaping & Tree Planting	YES	100%	
6.	Street Lighting	NO	N/A	
7.	Community Buildings	NO	N/A	
8.	Treatment and Disposal of Sewage and Sullage Water	NO	N/A	
9.	Solid Waste Management & Disposal	YES	100%	
10.	Water Conservation / Rain Water Harvesting	YES	100%	
11.	Energy Management	NO	N/A	
12.	Fire Protection and Fire Safety Requirements	YES	100%	
13.	Closed Parking	YES	100%	
14.	Open Parking	NO		
15.	Electrical Meter Room, Sub-Station, Receiving Station	NO		
16.	Others (Option to Add More)			
17.	Overall Percentage of Actual Work Done and final Completion date			

SQB ENGICON PVT. LTD

Rajesh Kumar

Director

X. EXTERNAL AND INTERNAL DEVELOPMENT WORKS IN CASE OF PLOTTED DEVELOPMENT				
		PROPOSED YES/NO.	PERCENT AGE OF ACTUAL WORK DONE (As on date of certificate)	Expected Completion date in (dd/mm/yy) Format
1.	Internal Roads and foot paths			
2.	Water Supply			
3.	Sewerage Chambers Septic Tank			
4.	Drains			
5.	Parks, Land Scaping and Tree Planting			
6.	Street Lighting			
7.	Disposal of sewage & sullage water			
8.	Water conservation/Rain Water Harvesting			
9.	Energy Management			

XI. FINANCIAL PROGRESS OF THE PROJECT		
S. No. (1)	Particulars (2)	Amount (In Rs.) (3)
1.	Project Account No.	2078102000005876
2.	Estimated Cost of the Project including land cost at the start of the Project	10,50,00,000=00
3.	Estimated Development Cost of the Project at the start of the Project.(Excluding Land Cost)	6,00,00,000=00
4.	Any Variation in Development Cost which is declared at the start of the Project.	N/A
5.	Amount received during the Quarter	00=00

SCB ENGICON PVT. LTD.
Rajeev Kishan

Director

6.	Actual Cost Incurred during the Quarter	00=00
7.	Net amount at end of the Quarter	69,070=94
8.	Total expenditure on Project till date	
9.	Cumulative fund collected till the end of Quarter in question	
10.	Cumulative expenditure done till the end of Quarter in question	
11.	Percentage of Expenditure incurred of the total Estimated development cost of the project	

**XIII. GEO TAGGED AND DATE PHOTOGRAPH
(EACH BLOCK/BUILDING/APARTMENT/PLOTS/BUNGLOW) OF THE PROJECT**

The photograph must have date.

(A)	Sr. No.		
	1.	Photographs showing Front Elevation	Attach
	2.	Photographs showing Rear Elevation	Attach
	3.	Photographs showing Side Elevation (Both Sides)	Attach
	4.	Photograph of each floor showing the progress of interior works	Attach
	5.	Photographs of Common Areas (Staircase, Lift Area, Terrace, parking, etc.)	
(B)	Sr. No.		
	1.	Photograph of the display board set up at the project site providing requisite information along with the QR code of the project allotted by the Authority	Upload on Rera Website

XIV. MISCELLANEOUS

A	List of Legal Cases (if any) – Against Project / Promoter		
1.	(a) Case No. (b) Name of Parties		
	Order passed, if Yes, Whether complied (Yes/No)	NO	
2.	No of Execution Cases against this project (a) Case No. (b) Name of Parties		
	Order passed, if Yes, Whether complied (Yes/No)	NO	
3.	No of Suo - Moto cases against this project (a) Case No. (b) Name of Parties		

SCB ENGICON PVT. LTD.

Rejwan Ryan

Director

	Order passed, if Yes, Whether complied (Yes/No)	NO
4.	No of Certificate cases /PDR cases against this project (a) Case No. (b) Name of Parties	
	Order passed, if Yes, Whether complied (Yes/No)	NO
XV. PERCENTAGE OF WORK ALONG WITH MILESTONE CHART		
a. Whether the project in progress as per time schedule or lagging behind? Yes/No		
b. If yes, whether it would be completed on the completion date fixed as per RC. Yes/No.		
c. If No, then Reason for delay:		

XVI. BROCHURE /Prospectus : Copy of the brochure/prospectus to be uploaded with Form-7

XVII Name of Grievance Redressal Officer nominated by the promoter whom allottee can contact in case of any query or grievance
Name : RAJEEV RANJAN Contact No : 8294631701 Email id : rajeevranjansepl@gmail.com Address : AT NEAR-PETROL PUMP, NEW BYPASS, ALKAPURI, PATNA

Undertaking:

I/we solemnly affirm, declare and undertake that all the details stated above are true to the best of my knowledge and nothing material has been concealed here from. I am/we are executing this undertaking to attest to the truth of all the foregoing and to apprise the Authority of such facts as mentioned as well as for whatever other legal purposes this undertaking may serve.

SQB ENGICON PVT. LTD.

Rajeev Ranjan

Signature of Promoter

Name:

Date: