

FORM-7 [Regulation - 9]

Quarterly Progress Report for the Quarter ending September (2026)

I. PARTICULARS OF PROMOTERS

Promoter's Registration Number/CIN No/ Registration no. of the Partnership firm/LLP Identification number// Any other registration with MSME or Govt. Bodies	(CIN) U45202BR2010PTC015292	Name of the Promoter's Entity	NANDANI HOMES PRIVATE LIMITED
Address of the Promoter's Entity :	Flat No. 304, Saket Plaza Apartment Jamal Road, P.S. GandhiMaidan, Patna, Patna, Bihar, India, 803101		
Total Experience of the promoter in Real Estate sector	12		
Total Experience in Real Estate Sector after commencement of RERA.	9		
No. of Projects done before commencement of RERA	1. Residential	2	
	2. Commercial	0	
	3. Residential-cum-Commercial	1	
	4. Plotted project	0	
No. of Project done after commencement of RERA	1. Residential	2	
	2. Commercial	0	
	3. Residential-cum-Commercial	1	
	4. Plotted project	0	

II. PARTICULARS OF PROJECT

Project Registration Number	BRERAP199828040626311229E0 0	Name of Project	KRISHNA APARTMENT
Name of promoter	NANDANI HOMES PRIVATE LIMITED	Project Address	Elahibag, pahari, patna
Project Registration is valid upto	16.06.2026		
Starting date of Project	31.12.2029		
Type of Project	1.Residential	Residential	
	2.Commercial		
	3.Residential- cum- Commercial		
	4. Plotted project		
Name of the Competent Authority which sanctioned the project map	Elahibag, pahari, patna		
Period of validity of map as granted by the Competent Authority concerned	3 years 6 month 15 day		

III. DISCLOSURE OF BOOKED INVENTORY OF APARTMENTS

Building/Block Number	Apartment /Unit Type	Carpet Area (IN SQ. FT)	Total Number of sanctioned apartments/ unit-wise	Total Number of Apartments in Promoter's share –	Total Number of Apartments in Promoter's share –	Total Number of Apartments in Landowner's share	Total Number of Apartments in Landowner's share
vrindavan height's					Agreement for sale Executed		Agreement for sale Executed
	1- BHK	-	-	-	-	-	-
	2- BHK	6,025.60	8.00	4.00	2.00	4.00	-
	3- BHK	6,456.00	6.00	3.00	2.00	3.00	-
	4 -BHK and Over Shop		-				-
	Office Space		-				
	Bungalow		-				
	Plots (In case of plots specific area of plot must be mentioned)						
		Total Carpet Area	12,481.60	50% of Total units	% of Total units	50% of Total units	% of Total units

IV. DETAILS OF ASSOCIATION OF ALLOTTEES :

Mandatory in case the booking percentage exceeds 50% of the total sanctioned flats/plots/buildings/commercial space

The details of the Association of Allottees need to be provided in the proforma of Association of Allottees attached with this Form.

V. CANCELLATION OF FLAT ALLOTMENT, IF ANY WITH FLAT NUMBER/BUNGALOW /PLOT NO. /OFFICE SPACE/SHOP/ETC.**(A) Cancelled by Allotees**

Flat No. /Plot no. /Shop No./Etc. :
flat no.

*Whether notices and reminder of cancellation has been served to the Promoter by Allottee/s

yes/ No

(B) Cancelled by Promoters

Flat No. /Plot no. /Shop No./Etc. :

*Whether notices and reminder of cancellation has been served to the Allottees by Serving

yes/ No

VI. DISCLOSURE OF BOOKED INVENTORY OF GARAGES/PARKING SPACE

Building Wise /Block Number	Total Number of Sanctioned Garages/ Parking Space	Total Number of Garages/Parking Space: 1. Booked/Allotted
1	13.00	0%

VII. DETAILS OF BUILDING APPROVALS

S. No.	Name of the Approval/ N.O.C./Permission/ Certificate	Issuing Authority	Validity up to	Attach Copy
1	Environment Clearance			
2	Fire N.O.C.			
3	Airport Authority of India N.O.C.			
4	Water Supply Permission			
5	Other Approval(s), if any, Required for the Project.	Patna Mahanagar Shetra Pradhikar	3 years 6 month 15 days	1047/2025

VIII. PROGRESS OF THE PROJECT – INTERNAL INFRASTRUCTURE DEVELOPMENT

**In case of more than one Block/Building/Apartments/Plots/Bungalow, the details
have to be filled for each Block separately**

S. No. (1)	Tasks/Activity (2)	Percentage of Actual Work Done (As on date of the Certificate) (3)	Expected Completion date in (dd/mm/yy) Format
1	Excavation (if any)	70%	31.12.2029
2	Basements (if any)		
3	Podiums (if any)	60%	31.12.2029
4	Plinth	60%	31.12.2029
5	Stilt Floor		
6	Slabs of Super Structure		
7	Internal walls, Internal Plaster, Floorings, Doors and Windows within Flats /Premises.		
8	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/Premises		
9	Staircases, Lifts Wells and Lobbies at each Floor level, Overhead and Underground Water Tanks.		
10	External plumbing and external plaster, elevation, completion of terraces with water proofing of the Building/Wing.		
11	Installation of Lifts, water pumps, Fire Fighting Fittings and Equipment as per prescribed norms.		
12	N.O.C, Electrical fittings, Mechanical Equipment, compliance to conditions of environment as per prescribed norms		
13	Finishing to entrance lobby/s plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to complete project as per Specifications in Agreement of Sale. Any other activities.		
14	Overall Percentage of Actual Work Done and final completion date	10%	31.12.2029

**IX. EXTERNAL INFRASTRUCTURE DEVELOPMENT WORKS -
PROGRESS RELATED TO AMENITIES AND COMMON AREA**

S. No.	Common Areas and Facilities	Proposed(Yes/No)	Percentage of actual Work Done (As on date of the Certificate)	Expected Completion date in (dd/mm/yy) Format
(1)	(2)	(3)	(4)	(5)
1	Internal Roads & Footpaths	No	-	
2	Water Supply	Yes	-	
3	Sewerage (Chamber,Line, Septic Tank, STP)	Yes	-	
4	Storm Water Drains	No	-	
5	Landscaping & Tree Planting	No	-	
6	Street Lighting	No	-	
7	Community Buildings	No	-	
8	Treatment and Disposal of Sewage and Sullage Water	No	-	
9	Solid Waste Management & Disposal	No	-	
10	Water Conservation/Rain Water Harvesting	no	-	
11	Energy Management	No	-	
12	Fire Protection and Fire Safety Requirements	Yes	-	
13	Closed Parking	Yes	-	
14	Open Parking	No	-	
15	Electrical Meter Room, Sub-Station, Receiving Station	yes	-	
16	Others (Option to Add More)	-	-	
17	Overall Percentage of Actual Work Done and final completion date	-	-	

X. EXTERNAL AND INTERNAL DEVELOPMENT WORKS IN CASE OF PLOTTED DEVELOPMENT

		PROPOSED YES/NO.	PERCENTAGE OF ACTUAL WORK DONE (As on date of certificate)	Expected Completion date in (dd/mm/yy) Format
1.	Internal Roads and foot paths	NO	-	
2.	Water Supply	yes	-	
3.	Sewerage Chambers Septic Tank	yes	-	
4.	Drains	yes	-	
5.	Parks, Land Scaping and Tree Planting	NO	-	
6.	Street Lighting	NO	-	
7.	Disposal of sewage & sullage water	NO	-	
8.	Water conservation/Rain Water Harvesting	NO	-	
9.	Energy Management	yes	-	

XI. FINANCIAL PROGRESS OF THE PROJECT	
Particulars	Amount (In Rs.)
Project Account No.	Kotak A/C NO. 0630 (100%) , Kotak A/C NO. 0457 (30%) , Kotak A/C NO. 0623 (70%)
Estimated Cost of the Project including Land Cost at the start of the Project	4,65,00,000.00
Estimated Development Cost of the Project at the start of the Project. (Excluding Land Cost)	3,35,00,000.00
Any Variation in Development Cost which is declared at the start of the Project.	-
Amount received during the Quarter	11,72,574.00
Actual Cost Incurred during the Quarter	15,78,000.00
Net amount at end of the Quarter	15,78,000.00
Total expenditure on Project till date	40,00,000.00
Cumulative fund collected till the end of Quarter in question	20,15,210.00
Cumulative expenditure done till the end of Quarter in question	48,52,152.00
Percentage of Expenditure incurred of the total Estimated development cost of the project.	14.48

XII. DETAILS OF MORTGAGE OR CHARGE IF ANY CREATED/DETAILS OF LOAN TAKEN BY PROMOTERS AGAINST THE PROJECT, If any
(A) By Bank
(B) By Lenders /etc.

XIII. GEO TAGGED PHOTOGRAPHS (EACH BLOCK/BUILDING/APARTMENTS/PLOTS/BUNGALOW) OF THE PROJECT			
The photograph must have date.			
(A)	SR. No.		
	1.	Photographs showing Front Elevation	ATTACHED
	2.	Photographs showing Rear Elevation	ATTACHED
	3.	Photographs showing Side Elevation (Both sides)	ATTACHED
	4.	Photograph of each floor showing the progress of interior works	
	5.	Photograph of Common Areas (Staircase, Lift Area, Terrace, Parking, etc.)	
(B)	SR. No.		
	1.	Photograph of the display board set up at the project site providing requisite information along with the QR code of the project allotted by the Authority	

XIV. MISCELLANEOUS		
A	List of Legal Cases (if any) - Against project / promoter	aman sks complex a & b
1	(a) Case No.	468/22, 167/2023
	(b) Name of Parties	sunil & nirmala kumari
	Order Passed, if Yes , Whether complied (Yes/No)	
2	No. of Execution Cases against this project	
	(a) Case No.	No
	(b) Name of Parties	
	Order Passed, if Yes , Whether complied (Yes/No)	
3	No. of Suo - Moto cases against this project	
	(a) Case No.	No
	(b) Name of Parties	
	Order Passed, if Yes , Whether complied (Yes/No)	
4	No. of Certificate cases /PDR cases against this project	
	(a) Case No.	No
	(b) Name of Parties	
	Order Passed, if Yes , Whether complied (Yes/No)	

XV. PERCENTAGE OF WORK ALONG WITH MILESTONE CHART

- a. Whether the project is in progress as per time schedule or lagging behind? Yes
- b. If yes, whether it would be completed on the completion date fixed as per RC. Yes
- c. If No, then Reason for delay:


XVI. BROCHURE /Prospectus: Copy of the brochure/prospectus to be uploaded with Form 7**XVII. Name of Grievance Redressal Officer nominated by the Promoter whom allottee can contact in case of any query or grievance**

Name: NEYAZ AHMED
Contact No: 7903112801
Email ID: NANDANIHOMESPVTLTD@GMAIL.COM
Address: B-304, SAKET PLAZA, JAMAL ROAD, PATNA - 1

Undertaking:

I/we solemnly affirm, declare and undertake that all the details stated above are true to the best of my/our knowledge and nothing material has been concealed . I am/we are executing this undertaking to attest to the truth of all the foregoing Information and to apprise the Authority of such facts as mentioned as well as for whatever other legal purposes this undertaking may serve.

For Nandani Homes Pvt. Ltd.


Managing Director

Signature of Promoter
NEYAZ AHMAD
DIRECTOR, DIN- 06977315

PLACE : PATNA
Date : 09/10/2026