

FORM-3

[See section 4(2) (I) (D) of RERA Act]

CHARTERED ACCOUNTANT'S CERTIFICATE

(FOR WITHDRAWAL OF MONEY)

Q1 2026-27

RERA Registration number BRERAP61923-1/196/R-1498/2022 dated 07/12/2022
Project Name- **ANGAN HERITAGE** being developed by M/S GHAR ANGAN BUILDCON
having its Registered Office at C/O 3rd Floor, Jagdamba Tower , Santusti Lane, Boring
Road, Patna : 800001

For the quarter ending 30th JUNE, 2026

Sr. No.	Particulars		Amount (Rs.) In Lakhs	
			Estimated	Incurred
1(i)	Land Cost :			
	A	Acquisition Cost of Land or Development Rights, lease Premium, lease rent, interest cost incurred or payable on Land Cost and legal cost	400.00	400.00
	B	Amount of Premium payable to obtain development rights, FSI, additional FSI, fungible area, and any other incentive under DCR from Local Authority or State Government or any Statutory Authority	-	-
	C	Acquisition cost of TDR (if any)		
	D	Amounts payable to State Government or competent authority or any other statutory authority of the State or Central Government, towards stamp duty, transfer charges, registration fees etc; and	Included in point no. 1(i)(a)	Included in point no. 1(i)(a)
	E	Land Premium payable as per annual statement of rates (ASR) for redevelopment of land owned by public authorities.	-	
	F	Under Rehabilitation scheme:		
	(i)	Estimated construction cost of rehab building including site development and infrastructure for the same as certified by Engineer	-	-
	(ii)	Actual Cost of construction of rehab building incurred as per the books of accounts as verified by	-	-

			the CA	-	-
Note : (for total cost of construction incurred, Minimum of (i) or (ii) is to be considered)					

		(iii)	Cost towards clearance of land of all or any encumbrances including cost of removal of legal/illegal occupants, cost for providing temporary transit accommodation or rent in lieu of Transit Accommodation, overhead cost,	-	-
		(iv)	Cost of ASR linked premium, fees, charges and security deposits or maintenance deposit, or any amount whatsoever payable to any authorities towards and in project of rehabilitation.	-	-
			Sub-Total of Land Cost	400.00	400.00

Sr. No.	Particulars			Amount (Rs.) In Lakhs	
				Estimated	Incurred
1(ii)	Development Cost/ Cost of Construction :			800.00	572.37
	A	(i)	Estimated Cost of Constructionas certified by Engineer		
		(ii)	Actual Cost of construction incurred as per the books of accounts as verified by the CA		
	Note : (for adding to total cost of construction incurred, Minimum of (i) or (ii) is to be considered)				
Sr. No.	Particulars			Amount (Rs.) In Lakhs	
				Estimated	Incurred

		(iii)	On-site expenditure for development of entire project excluding cost of construction as per (i) or (ii) above, i.e. salaries, consultants fees, site overheads, development works, cost of services (including water, electricity, sewerage, drainage, layout roads etc.), cost of machineries and equipment including its hire and maintenance costs, consumables etc. All costs directly incurred to complete the construction of the entire phase of the project registered.		
	B		Payment of Taxes, cess, fees, charges, premiums, interest etc to any statutory Authority.		
	C		Principal sum and interest payable to financial institutions, scheduled banks, non-banking financial institution (NBFC) or money lenders on construction funding or money borrowed for construction ;	-	-
			Sub-Total of Development Cost	800.00	572.37
Sr. No.	Particulars			Amount (Rs. In Lakh)	
2	Total Estimated Cost of the Real Estate Project[1(i) + 1(ii)] of Estimated Column			1200.00	
3	Total Cost Incurred of the Real Estate Project [1(i) + 1(ii)] of Incurred Column			972.37	
4	% completion of Construction Work (as per Project Architect's Certificate)			As per form 1 attached	

5	Proportion of the Cost incurred on Land Cost and _____ % Construction Cost to the Total Estimated Cost. (3/2 %)	81.03%
---	--	--------

6	Amount Which can be withdrawn from the Designated Account Total Estimated Cost * Proportion of cost incurred (Sr.number 2* Sr. number 5)	
Sr. No.	Particulars	Amount (Rs. In Lakh)
7	Less: Amount withdrawn till date of this certificate as per the Books of Accounts and Bank Statement	572.37
8	Net Amount which can be withdrawn from the Designated Bank Account under this certificate This certificate is being issued for RERA compliance for the project of ANGAN HERITAGE being developed by M/s GHAR ANGAN BUILDCON Registration number BRERAP61923-1/196/R-1498/2022 dated 07/12/2022 is based on the records and documents produced before me and explanations provided to me by the management of the Company.	227.63

In view of no format for withdrawal of money under Bihar RERA Act, the calculations and format has been adopted from the format of Form 3 given under the Maharashtra Real Estate Regulatory Authority (General) Regulations, 2017

For JHA JEE & CO

Chartered Accountants

Firm Registration No.:037197C



(CA Hanuman Jee Jha)

Proprietor

Membership No.: 480324

UDIN: 26480324HWTAEH9145

Date: 05/ 08/ 2026

Place: Patna



FORM-7 [REGULATION-9]

Quarterly progress report for quarter ending **June of 2026**

I. PARTICULARS OF PROMOTERS

Promoter's Registration Number/CIN No/Partnership deed no/LLP Details/Any other registration with MSME Or Govt. Bodies	BRERAP61923-1/196/R-1498/2022	Name of Company/ Individual / Proprietorship	GHAR ANGAN BUILDCON
Company's Address :	FLAT NO-302, JAGDAMBA TOWER, S K PURI, BORING ROAD, Patna, PATNA, Bihar, India, 800001		
Total Experience of promoter in Real Estate sector	7		
Total Experience in Real Estate after Implementation of RERA	7		
No of Project done Before Implementation of RERA	1. Residential 2. Commercial 3. Residential- cum Commercial 4. Plotted project		
No of Project done After Implementation of RERA	1. Residential 2. Commercial 3. Residential- cum Commercial 4. Plotted project		

II. PARTICULARS OF PROJECT

Project Registration Number	BRERAP61923-1/196/R-1498/2022	Name of Project/Phase of Registered Project	ANGAN HERITAGE
Name of Promoter	RAKESH RANJAN	Project Address	Sikandarpur, Danapur(Khesra/Pl No. 690, Khata No. 293, Thana No. -17 Mauza- Sikandarpur Sub- District:- Danapur, District:- Patna
Name of Co-promoter			
Project Registration is valid up to	10/05/2027		
Starting date of Project or Phase of the Project	10/11/2022		
Type of Project or Phase of the Project	1. Residential-YES 2. Commercial 3. Residential- cum-Commercial 4. Plotted project	Residential	
Period of validity of map by the Competent Authority	24/09/2027		

GHAR ANGAN BUILDCON

An ISO 9001:2008 Certified

3rd Floor, Jagdamba Tower, Santusthi Lane, Boring Road, Patna - 800001
Tel: +91 9386343704, +91 7992269220 | Email :aanganrealtors@gmail.com

III. DISCLOSURE OF SOLD/BOOKED INVENTORY OF APARTMENTS


Building /Block Number	Apartment Type	Carpet Area	Total Number of sanctioned apartments	Total Number of Apartments in Promoter's share -36 SHOP-1	Total Number of Apartments in Landowner's share
	1. 1 BHK-0 2. 2 BHK, -09 3. 3 BHK-63 4. Shop-1 5. Bungalow -0 6. Plot -0 7. etc.		72	1. Booked / Allotted -10 2. Sold-0	3. Booked/ Allotted-0 Sold-0
				Percentage of booking- 16%	Percentage of booking- 0%

IV. DISCLOSURE OF SOLD / BOOKED INVENTORY OF GARAGES

Building / Block Number	Total Number of Sanctioned Garages	Total Number of Garages:	
	72	1. Booked/Allotted	- 10
		2. Sold	-

V. DETAILS OF BUILDING APPROVALS


(If already filed along with Registration Application, then there is no need of further filing)					
S. No.	Name of the Approval / N.O.C./ Permission / Certificate	Issuing Authority	Applied Date	Issuance Date	Enclosed as Annexure No.
1.	NOC for Environment	-			
2.	Fire N.O.C.	-			
3.	Water Supply Permission	-			
4.	NOC from Airport Authority of India	-			
5.	Other Approval(s), if any, required for the Project.	-			

GHARANGA BUILD CON

PROPRIETOR

VI. CONSTRUCTION PROGRESS OF THE PROJECT

1. Plan Case No. _____ (To be filled for each Building / Wing)

S. No. (1)	Tasks/Activity (2)	Percentage of Actual Work Done (As on date of the Certificate) (3)	Expected Completion date in (dd/mm/yy y) Format
1.	Excavation (if any)	100%	
2.	Basements (if any)	100%	
3.	Podiums (if any)	N.A.	
4.	Plinth	100%	
5.	Stilt Floor	100%	
6.	Slabs of Super Structure	100%	
7.	Internal walls, Internal Plaster, Floorings, Doors and Windows within Flats /Premises.	75%	10-10-2026
8.	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/Premises	60%	10-05-2027
9.	Staircases, Lifts Wells and Lobbies at each Floor level, Overhead and Underground Water Tanks.	60%	10-05-2027
10.	External plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing.	60%	10-05-2027
11.	Installation of Lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings, Mechanical Equipment, compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other	60%	10-05-2027

GHARANGA BUILDCON

PROPRIETOR

	requirements as may be required to complete project as per Specifications in Agreement of Sale.		
	Any other activities.		

VII. AMENITIES AND COMMON AREA AND EXTERNAL INFRASTRUCTURE DEVELOPMENT WORKS

S. No.	Common Areas and Facilities	Proposed (Yes/No)	Percentage of actual Work Done (As on date of the Certificate)	Expected Completion date in (dd/mm/yyyy) Format
(1)	(2)	(3)	(4)	(5)
1.	Internal Roads & Footpaths	YES	0%	10/05/2027
2.	Water Supply	YES	60%	10/05/2027
3.	Sewerage (Chamber, Line, Septic Tank, STP)	YES	0%	10/05/2027
4.	Storm Water Drains	YES	0%	10/05/2027
5.	Landscaping & Tree Planting	YES	0%	10/05/2027
6.	Street Lighting	YES	0%	10/05/2027
7.	Community Buildings	NO	N.A	
8.	Treatment and Disposal of Sewage and Sullage Water	YES	0%	10/05/2027
9.	Solid Waste Management & Disposal	NO	N.A	
10.	Water Conservation / Rain Water Harvesting	NO	N.A	
11.	Energy Management	YES	20%	10/05/2027

GHARANJAN BUILDCON

 PROPRIETOR

12.	Fire Protection and Fire Safety Requirements	YES	0%	10/05/2027
13.	Closed Parking	YES	0%	10/05/2027
14.	Open Parking	NO	N.A	
15.	Electrical Meter Room, Sub-Station, Receiving Station	YES	20%	10/05/2027
16.	Others (Option to Add More)			

VIII. A EXTERNAL AND INTERNAL DEVELOPMENT WORKS IN CASE OF PLOTTED DEVELOPMENT


		PROPOSED YES/NO.	PERCENT AGE OF ACTUAL WORK DONE (As on date of certificate)	Expected Completi on date in (dd/mm/y y) Format
1.	Internal Roads and foot paths	NA		
2.	Water Supply	NA		
3.	Sewerage Chambers Septic Tank	NA		
4.	Drains	NA		
5.	Parks, Land Scaping and Tree Planting	NA		
6.	Street Lighting	NA		
7.	Disposal of sewage & sullage water	NA		
8.	Water conservation/Rain Water Harvesting	NA		
9.	Energy Management	NA		

GHARANJAN BUILDCON

 PROPRIETOR

IX. GEO TAGGED AND DATE PHOTOGRAPH OF(EACH BLOCK) OF THE PROJECT			
(A)	Sr. No.		
	1.	Front Elevation	ATTACHED
	2.	Rear Elevation	ATTACHED
	3.	Side Elevation	ATTACHED
(B)		Photograph of each floor	ATTACHED

X. FINANCIAL PROGRESS OF THE PROJECT		
S. No. (1)	Particulars (2)	Amount (In Rs.) (3)
1.	Project Account No.	120001918929
2.	Estimated Cost of the Project including land cost at the start of the Project	Rs. 12,00,00,000.00
3.	Estimated Development Cost of the Project at the start of the Project.(Excluding Land Cost)	Rs. 8,00,00,000.00
4.	Any Variation in Development Cost which is declared at the start of the Project.	
5.	Amount received during the Quarter i. Opening balance ii. Flat Booking amount	Rs. 1,07,14,986.72 Rs. 1,34,70,000.00
	TOTAL	Rs. 2,41,84,986.72
6.	Actual Cost Incurred during the Quarter • Expenses • Bank Charges • Personal Withdrawing	Rs. 76,06,000.00 Rs. 1,534.00 Rs. 2,00,000.00
	TOTAL	Rs. 78,07,534.00
7.	Net amount at end of the Quarter TOTAL	Rs. 1,63,77,452.72
8.	Total expenditure on Project till date	Rs. 5,72,37,165.00
9.	Cumulative fund collected till the end of Quarter in question	Rs. 7,36,14,617.72
10.	Cumulative expenditure done till the end of Quarter in question	Rs. 5,72,37,165.00

GHARANJAN BUILDCON

 PROPRIETOR

XI. DETAILS OF MORTGAGE OR CHARGE IF ANY CREATED**XII. MISCELLANEOUS****A List of Legal Cases (if any) – On Project / Promoter**

1.	Case No.	NA
2.	Name of Parties	NA
3.	No of Execution Cases against this project Case No. Name of Parties	NA
4.	No of Suo - Moto cases against this project Case No. Name of Parties	NA
5.	No of Certificate cases /PDR cases against this project Case No. Name of Parties	NA

B Sale/Agreement for Sale during the Quarter

1.	Sale Deed	0
2.	Agreement for Sale	0
3.	No. of possessions given to allottees	

XIII. PERCENTAGE OF WORK ALONG WITH MILESTONE CHART

Weather the project in progress is as per time schedule or lagging behind?

Undertaking:

I/we solemnly affirm, declare and undertake that all the details stated above are true to the best of my knowledge and nothing material has been concealed here from. I am/we are executing this undertaking to attest to the truth of all the foregoing and to apprise the Authority of such facts as mentioned as well as for whatever other legal purposes this undertaking may serve.

GHARANGAM BUILDCON

PROPRIETOR

Signature of Promoter

Name: RAKESH RANJAN

Date: 04-08-2026