

Form No. 3

[Regulation 3]

CHARTERED ACCOUNTANTS CERTIFICATE

Cost of Real Estate Project RERA Registration Number BRERAP00029-8/104/R-1417/2022

Project-Sunrise Sai Enclave Of Sunrise Sai Developers Private Limited (Till 30/06/2026)

for the quarter ended on 30th June, 2026

Sr. No	Particulars	Amount (In Rs.)	
		Estimated (Column - A)	Incurred & Paid (Column - B)
1			
i	Land Cost:		
a	Acquisition Cost of Land or Development Rights, lease Premium, lease rent, interest cost incurred or payable on Land Cost and legal cost	-	-
b	Amount of Premium payable to obtain development rights, FSI, additional FSI, fungible area and any other incentive under DCR from Local Authority or State Government or any Statutory Authority		
c	Acquisition cost of TDR (if any)		
d	Amounts payable to State Government or competent authority or any other statutory authority of the State or Central Government towards stamp duty, transfer charges, registration fees etc.		
e	Land Premium payable as per annual statement of rates (ASR) for redevelopment of land owned by Public Authorities.		
f	Under Rehabilitation Scheme:		
(i)	Estimated construction cost of rehab building including site development and infrastructure for the same as certified by Engineer (in Column-A)		
(ii)	Actual Cost of construction of rehab building incurred as per the books of accounts as verified by the CA (in Column-B) Note: (for total cost of construction incurred, Minimum of (i) or (ii) is to be considered)		
(iii)	Cost towards clearance of land of all or any encumbrances including cost of removal of legal/illegal occupants, cost for providing temporary transit accommodation or rent in lieu of Transit Accommodation, overhead cost.		
(iv)	Cost of ASR linked premium, fees, charges and security deposits or maintenance deposit, or any amount whatsoever payable to any authorities towards and in project of rehabilitation.		
	Sub-Total of Land Cost	-	-
ii	Development Cost/Cost of Construction:		
a (i)	Estimated Cost of Construction as certified by Engineer	70,000,000	63,566,427
a (ii)	Actual Cost of Construction incurred as per the books of accounts as verified by the CA (Column - B) Note: (for adding to total cost of construction incurred, Minimum of (i) or (ii) is to be considered)		63,566,427
a (iii)	On-site expenditure for development of entire project excluding cost of construction as per (i) or (ii) above, i.e. salaries, consultants fees, site overheads, development works, cost of services (including water, electricity, sewerage, drainage, layout roads etc.), cost of machineries and equipment including its hire and maintenance costs, consumables etc. All costs directly incurred to complete the construction of the entire phase of the project registered.		-
b	Payment of Taxes, cess, fees, charges, premiums, interest etc. to any Statutory Authority.		-
c	Principal sum and Interest payable to financial institutions, scheduled banks, non-banking financial institution (NBFC) or money lenders on construction funding or money borrowed for construction:		-
	Sub-Total of Development Cost	70,000,000	63,566,427



Patna : 202 Shanti Complex, S.P. Verma Road, Patna - 01

Mob.: 8210132867, 9771411261. Email : brkandco@gmail.com, barunptn@gmail.com

2		Total Estimated Cost of the Real Estate Project (I (i) + I (ii) of Estimated Column -A	70,000,000
3		Total Cost Incurred and Paid of the Real Estate Project (I (i) + I (ii) of Incurred Column - B	63,566,427
4		Percentage of completion of Construction Work (as per Project Architect's Certificate on completion of project)	100.00%
5		Proportion of the Cost incurred on Land Cost and Construction Cost to the Total Estimated Cost.(Sr. Number 3/Sr. Number 2)%	90.81%
6		Amount which can be withdrawn from the Designated Account Total Estimated Cost *Proportion of cost incurred and paid (Sr. number 2 *Sr. number 5)	63,566,427
7	Less:	Amount withdrawn till date of this certificate as per the Books of Accounts and Bank Statement - (70%) RERA Account	38,045,783
8		Net Amount which can be withdrawn from the Designated Bank Account under this certificate.	25,520,644

This Certificate is being issued for RERA compliance for M/s Sunrise Sai Developers Private Limited (Promotor's Name- Paras Kumar and is based on the records and documents produced before me and explanations provided to me by the management of the company.

For, B R K & CO.
Chartered Accountants
FRN - 025078C



(Barun Kumar)
M.No. 432289
Partner
Patna, 14th July, 2026
UDIN : 26432289TIBMMX1348



(ADDITIONAL INFORMATION FOR ONGOING PROJECTS)

1		Estimated Balance Cost to Complete the Real Estate Project (Difference of Total Estimated Project cost less Cost incurred)	6,433,573
2		Balance amount of receivables from sold apartments as per Annexure-A to this certificate (as certified by Chartered Accountant as verified from the records And books of Accounts)	4,078,697
3	(i)	Balance Unsold area to be certified by Management and to be verified by CA from the records and books of accounts)	9,700
	(ii)	Estimated amount of sales proceeds in respect of unsold apartments (Calculated as per ASR multiplied to unsold area as on dated of certificate to be calculated and certified by CA) as per Annexure-A to this certificate.	40,187,100
4		Estimated receivables of ongoing project. Sum of 2 + 3 (ii)	44,265,797
5		Amount to be deposited in Designated Account – 70% or 100%, If 4 is greater than 1, then 70% of the balance receivables of Ongoing project will be deposited in designated Account. If 4 is lesser than 1, then 100% of the balance receivables of Ongoing project will be deposited in designated Account.	30,986,058

This Certificate is being issued for RERA compliance for M/s Sunrise Sai Developers Private Limited (Promotor's Name- Paras Kumar) and is based on the records and documents produced before me and explanations provided to me by the management of the company

For, B R K & CO.
Chartered Accountants
FRN - 025078C



(Barun Kumar)
M.No. 432289
Partner
Patna, 14th July, 2026
UDIN : 26432289TIBMMX1348



Annexure - A
Statement for calculation of Receivables from the Sales of the Ongoing Real Estate Project
Sold Inventory

(Amount in Rs.)

Sr. No	Flat	No of Flat	Unit Consideration as per Agreement/Letter of Allotment	Received Amount	Balance Receivable
1	Flat	10	58,710,000	54,631,303	4,078,697
Total		10	58,710,000	54,631,303	4,078,697

(Unsold Inventory Valuation)
of the Residential/commercial premises @ Rs per sq ft.

(Amount in Rs.)

Sr. No	Flat	No of Flat	Estimated Amount of Sale proceeds
1	Flat	8	40,187,100
Total		8	40,187,100

