

FORM No. 1
[See Regulation 3]

ARCHITECT'S CERTIFICATE

(To be submitted at the time of Registration of Ongoing Project and for withdrawal of Money from Designated Account)

Date 03.04.2026

To,
The GLOBAL INFRA,
B-6, SHAILVILLA APARTMENT
BUDDHA COLONY, PATNA

Subject: Certificate of Percentage of Completion of Construction Work of BABA DHAM GLOBAL INFRA of Building of the Project [Bihar RERA Registration Number] situated on the Plot bearing C.N. No/CTS No./Survey No./ Final Plot No. 1162, demarcated by its boundaries (latitude and longitude of the end points) Road to the North, Part Plot no-1162 to the South, Road to the East Survey Plot no-1162,1163 to the West of Division Patna village Chitkohra Block- Phulwari District: - Patna, PIN- 800002 admeasuring 195.91 Smt. area being developed by GLOBAL INFRA

Sir,

We GLOBAL INFRA have undertaken assignment as Architect /Licensed Surveyor of certifying Percentage of Completion of Construction Work of the BABA DHAM GLOBAL INFRA Building of the Project, situated on the plot bearing C.N. No/CTS No./Survey No./Final Plot No1162, demarcated by its boundaries (latitude and longitude of the end points) Road to the North, Part Plot no-1162 to the South, Road to the East Survey Plot no-1162,1163 to the West of Division Patna village Chitkohra Block- Phulwari District: - Patna, PIN- 800002 admeasuring 195.91 Smt. area being developed by GLOBAL INFRA

Ref: Bihar RERA Registration Number BRERAP12480-001/164/R-1623/2023

I. Following technical professionals are appointed by Owner / Promoter: —

- (i) Shri UMASHANKAR KUMAR as L.S. / Architect;
- (ii) Shri SUSHIL KUMAR as Structural Consultant
- (iii) Shri JITENDRA KUMAR as MEP Consultant
- (iv) Shri VICKY KUMAR as Site Supervisor

Based on Site Inspection, with respect to each of the Building/Wing of the aforesaid Real Estate Project, I certify that as on the date of this certificate, the Percentage of Work done for each of the

S. N o.	Task/Activity	Percentage of Actual Work Done	Projected date of completion (DD/MM/YYYY)
1.	Excavation (if any)	100%	

2.	Basements (if any)	N/A	
3.	Podiums (if any)	N/A	
4.	Plinth	100%	
5.	Stilt Floor	100%	
6.	Slabs of Super Structure	100%	05.01.2025
7.	Internal walls, Internal Plaster, Floorings, Doors and Windows within Flats /Premises.	100% 100% 100% 100%	15.11.2025 19.03.2026 20.12.2026 10.04.2027
8.	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/Premises	100% 100%	20.07.2027 11.11.2027
9.	Staircases, Lifts Wells and Lobbies at each Floor level, Overhead and Underground Water Tanks.	100% 100% 100%	14.12.2027 22.02.2028 20.04.2028
10.	External plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing.	100% 100% 100% 100%	21.05.2028 23.07.2028 25.08.2028 21.09.2028
11.	Installation of Lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings, Mechanical Equipment, compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/splint protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other	100% 100% 100% 100% 100% 100%	21.10.2028 25.06.2028 11.01.2028 20.01.2028 10.01.2028 10.01.2028

TABLE B

Internal and External Development Works in respect of the entire Registered Phase.

S. No.	Common Areas and Facilities	Proposed (Yes/No)	Percentage of actual Work Done (As on date of the Certificate)	Projected date of completion (dd/mm/yyyy)
1.	Internal Roads & Footpaths	YES	100%	25.07.2028
2.	Water Supply	YES	100%	25.08.2028
3.	Sewerage (Chamber, Line, Septic Tank, STP)	YES	100%	25.08.2028
4.	Storm Water Drains	YES	100%	25.07.2028
5.	Landscaping & Tree Planting	YES	100%	10.07.2028
6.	Street Lighting	YES	100%	10.07.2028
7.	Community Buildings	NO		
8.	Treatment and Disposal of Sewage and Sullage Water	YES	100%	05.04.2028
9.	Solid Waste Management & Disposal	YES	100%	30.08.2028
10.	Water Conservation/Rain Water Harvesting	YES	100%	24.08.2028
11.	Energy Management	YES	100%	24.09.2028
12.	Fire Protection and Fire Safety Requirements	NO		
13.	Closed Parking	YES	100%	25.10.2028

Yours Faithfully,

Signature & Name (UMASHANKAR KUMAR) of L.S. Architect
 AR. UMASHANKAR KUMAR
 REGISTERED ARCHITECT
 REG. NO.- CA/2011/54023

(Registration No./License No. CA/2011/54023)