

ARCHITECT'S CERTIFICATE

Date: 15.07.2026

To,

SINHA ENGICON PVT. LTD.

Director: Mr. Rishi Kant Sinha

Address: Amardeep Bhawan, Shanti Nagar, Raja Bazar,
Bailey Road, Patna - 800014

Subject: Certificate of Percentage of Completion of Construction Work of JAGMOHAN ENCLAVE Nos. of Blocks – TWO of the Project – Bihar RERA Registration Number- BRERAP95348 - 1/38/R-1310/2022, situated on the Survey Plot No-174(P), 175, 176, 177 Khata No-273, 23, 71 & 557, Tauzi No.-812, Thana No.-12, Mauza – Kumhrar, Mohalla – Mahadev Colony, Survey Thana – Patna City, P.S. – Agam Kuan, Patna, Bihar.

Demarcated by its boundaries Lat-25.596188 & Long 85.177886 to the North Lat-25.595558 Long-85.177706 to the South Lat.-25.595683 Long.-85.178193 to the East Lat.-25.595673 Long.-85.177619 to the West admeasuring 3285.01 Sq. Mts. area being developed by SINHA ENGICON PVT. LTD.

Sir,

We, Smriti Architects Pvt.Ltd. have undertaken assignment as Architect of certifying percentage of Completion of Construction Work of JAGMOHAN ENCLAVE Nos. of Blocks – TWO of the Project – Bihar RERA Registration Number- BRERAP95348 - 1/38/R-1310/2022, situated on the Survey Plot No-174(P), 175, 176, 177 Khata No-273, 23, 71 & 557, Tauzi No.-812, Thana No.-12, Mauza – Kumhrar, Mohalla – Mahadev Colony, Survey Thana – Patna City, P.S. – Agam Kuan, Patna, Bihar. Admeasuring 3285.01 sq.mts. area being developed by SINHA ENGICON PVT. LTD.

Following technical professionals are appointed by Owner / Promoter: -

- i) M/s. Smriti Architects Pvt. Ltd. Architect – Rakesh Ranjan Raj as Architect.
- ii) Er. Jai Nath as Structural Consultant
- iii) Mr. Satyendra Kumar and Mr. Kirti Nath Jha as MEP Consultant.
- iv) Er. Manoj Kumar as Site Engineer.

Based on Site Inspection with respect to each of the Building / Wing of the aforesaid Real Estate Project, I certify that as on the date of its certificate, the percentage of work done for each of the activity is as follows:


AR. RAKESH RANJAN RAJE
CA / 1986 / 9665

TABLE A**Block Aas on 30TH-JUNE-2026**

S. No.	Task/Activity	Percentage of Actual Work Done	Projected date of complete on (DD/MM/YYYY)
1.	Excavation(if any)	NA	-
2.	Basements(if any)	NA	-
3.	Podiums(if any)	NA	-
4.	Plinth	100	Completed
5.	Stilt Floor	100	Completed
6.	Slabs of Super Structure	100	Completed
7.	Internal walls, Internal Plaster, Floorings, Doors and Windows within flats/Premises.	100	Completed
8.	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/Premises.	100	Completed
9.	Staircases, Lifts Wells and Lobbies at each floor level Overhead and Underground water tanks.	100	Completed
10.	External plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing.	100	Completed
11.	Installation of lifts, Water pumps, Fire Fighting Fittings, and Equipment as per CFO/NOC, Electrical Fittings, Mechanical Equipment, Compliance to conditions of environment/CRZ/NOC, Finishing to entrance lobby/s, Plinth protection, Paving of areas appurtenant to Building/Wing, Compound wall and All other requirements as may be required to complete projects as per specifications in Agreement of Sale.	100 (2 UNITS OF WATER PUMP INSTALLED)	

Yours faithfully,

Signature

Name of Architect

Registration No

Rajee
15-07-2024
AR. RAKESH RANJAN RAJE
CA / 1986 / 9665

BLOCK B as on 30TH-JUNE-2026

S. No.	Task/Activity	Percentage of Actual Work Done	Projected date of complete on (DD/MM/YYYY)
1.	Excavation(if any)	NA	-
2.	Basements(if any)	NA	-
3.	Podiums(if any)	NA	-
4.	Plinth	100	Completed
5.	Stilt Floor	100	Completed
6.	Slabs of Super Structure	100	Completed
7.	Internal walls, Internal Plaster, Floorings, Doors and Windows within flats/Premises.	100	Completed
8.	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/Premises.	100	Completed
9.	Staircases, Lifts Wells and Lobbies at each floor level Overhead and Underground water tanks.	100	Completed
10.	External plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing.	100	Completed
11.	Installation of lifts, Water pumps, Fire Fighting Fittings, and Equipment as per CFO/NOC, Electrical Fittings, Mechanical Equipment, Compliance to conditions of environment/CRZ/NOC, Finishing to entrance lobby/s, Plinth protection, Paving of areas appurtenant to Building/Wing, Compound wall and All other requirements as may be required to complete projects as per specifications in Agreement of Sale.	100 (2 UNITS OF WATER PUMP INSTALLED)	

Yours faithfully,

Signature

Name of Architect

Registration No


 15-07-2020
AR. RAKESH RANJAN RAJ
CA / 1986 / 9665

TABLE B

Internal and External Development Works in respect of the entire Registered Phase
(BLOCK A+B)-As on 30TH-JUNE-2026

S.No.	Common Areas and Facilities	Proposed (Yes/No)	Percentage of actual Work Done (As on Date of the Certificate)	Projected Date of completion (dd/mm/yyyy)
1.	Internal Roads & Footpaths	Yes	100	Completed
2.	Water Supply	Yes	100	Completed
3.	Sewerage(chamber,lines, septic tank, STP)	Yes	100	Completed
4.	Storm Water Drains	Yes	100	Completed
5.	Landscaping Planting & Tree	Yes	100	Completed
6.	Street Lighting	Yes	100	Completed
7.	Community Buildings	No	NA	-
8.	Treatment and Disposal of Sewage and sullage Water	Yes	100	Completed
9.	Solid Waste Management & Disposal	Yes	100	Completed
10.	Water Conservation, Rain Water Harvesting	Yes	100	Completed
11.	Energy Management	Yes	100	Completed
12.	Fire Protection and Fire Safety Requirements	Yes	100	Completed
13.	Closed/Covered Parking	Yes	100	Completed
14.	Open Parking	No	-	-
15.	Electrical Meter Room, Substation, Receiving Station	Yes	100	Completed
16.	Others (Option to Add more)	N/A	N/A	N/A

Yours faithfully,

Signature

Name of Architect

Registration No


AR. RAKESH RANJAN RAJE
CA / 1986 / 9665