

ARCHITECT'S CERTIFICATE

(To be submitted at the time of Registration of Ongoing Project and for withdrawal of Money from Designated Account)

Date 15/07/2026

To, Sai Sampann Impria LLP
The _____ (Name & Address of Promoter),

Subject: Certificate of Percentage of Completion of Construction Work of Ajay City No. _____
of Building(s)/ 5 Wing(s) of the 0 Phase of the Project
[Bihar RERA Registration Number] situated on the Plot bearing C.N. No/CTS
No./Survey No./ Final Plot No. 30322934 demarcated by its boundaries (latitude
and longitude of the end points) 25.624145/85.044587 to the North Road to the
Ran Uday Singh Yadav to the East Sajjan Dhwari Singh to the West of Division ANNA Singh & others
South Saguna Block Danapur District Patna PIN 801503
admeasuring 11120.25 sq.mts. area being developed by
[Promoter's Name] Sai Sampann Impria LLP

Sir, S.K. ANANDKAR
I/ We _____ have undertaken assignment as Architect /Licensed Surveyor
of certifying Percentage of Completion of Construction Work of the Ajay City
----- Building(s)/ 5 Wing(s) of the 0 Phase of the Project,
situated on the plot bearing C.N. No/CTS No./Survey No./Final Plot No. 30322934
- of Division Danapur Village Saguna Block Danapur
District Patna PIN 801503 admeasuring 11120.25
sq.mts.area being developed by [Promoter's Name] Sai Sampann Impria LLP

1. Following technical professionals are appointed by Owner / Promoter:—

- (i) M/s/Shri/Smt. S.K. ANANDKAR as L.S. / Architect;
(ii) M/s /Shri / Smt. Abhijay Kumar as Structural Consultant
(iii) M/s /Shri / Smt. _____ as MEP Consultant
(iv) M/s /Shri / Smt. _____ as Site Supervisor

Based on Site Inspection, with respect to each of the Building/Wing of the aforesaid Real Estate Project, I certify that as on the date of this certificate, the Percentage of Work done for each of the building/Wing of the Real Estate Project as registered vide number under BRERA P 1827280403251032E00 Bihar RERA is as per table A herein below. The percentage of the work executed with respect to each of the activity of the entire phase is detailed in Table B.

Table-A

Building/ Wing number Bloc. 1A-1 (to be prepared separately for each building / wing of the project)

S. No.	Task/Activity	Percentage of Actual Work Done	Projected date of completion (DD/MM/YYYY)
1.	Excavation(if any)	0%.	10/08/2028
2.	Basements(if any)	NA	10/08/2028
3.	Podiums(if any)	NA	10/08/2028
4.	Plinth	NA	10/08/2028
5.	Stilt Floor	0%.	10/08/2028
6.	Slabs of Super Structure	0%.	10/08/2028
7.	Internal walls, Internal Plaster, Floorings, Doors and Windows within Flats /Premises.	0%.	10/08/2028
8.	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/Premises	0%.	10/08/2028
9.	Staircases, Lifts Wells and Lobbies at each Floor level, Overhead and Underground Water Tanks.	0%.	10/08/2028
10.	External plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing.	0%.	10/08/2028
11.	Installation of Lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings, Mechanical Equipment, compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/splint protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other	0%.	10/08/2028

Yours Faithfully,

Signature & Name (IN BLOCK LETTERS) of L.S/ Architect

(Registration No./License No.)

S. K. Anandkar
 Regd. Architect
 S.K. Anandkar
 Council of Architecture
 Reg. No. CA/2003/30588
 Mumbai

Table-A
 Building/ Wing number Block-B (to be prepared separately for each building /
 wing of the project)

S. No.	Task/Activity	Percentage of Actual Work Done	Projected date of completion (DD/MM/YYYY)
1.	Excavation(if any)	100%	10/08/2028
2.	Basements(if any)	60%	10/08/2028
3.	Podiums(if any)	NA	10/08/2028
4.	Plinth	70%	10/08/2028
5.	Stilt Floor	0%	10/08/2028
6.	Slabs of Super Structure	20%	10/08/2028
7.	Internal walls, Internal Plaster, Floorings, Doors and Windows within Flats /Premises.	0%	10/08/2028
8.	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/Premises	0%	10/08/2028
9.	Staircases, Lifts Wells and Lobbies at each Floor level, Overhead and Underground Water Tanks.	0%	10/08/2028
10.	External plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing.	0%	10/08/2028
11.	Installation of Lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings, Mechanical Equipment, compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/splint protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other	0%	10/08/2028

Yours Faithfully,

Signature & Name (IN BLOCK LETTERS) of L.S/ Architect

(Registration No./License No.)


Regd. Architect
S.K. Anandkar
Council of Architecture
Reg. No. CA/2003/30588
MUMBAI

Table-A
 Building/ Wing number Block - C (to be prepared separately for each building /
 wing of the project)

S. No.	Task/Activity	Percentage of Actual Work Done	Projected date of completion (DD/MM/YYYY)
1.	Excavation(if any)	100%	10/08/2028
2.	Basements(if any)	60%	10/08/2028
3.	Podiums(if any)	NA	10/08/2028
4.	Plinth	70%	10/08/2028
5.	Stilt Floor	10%	10/08/2028
6.	Slabs of Super Structure	60%	10/08/2028
7.	Internal walls, Internal Plaster, Floorings, Doors and Windows within Flats /Premises.	0%	10/08/2028
8.	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/Premises	0%	10/08/2028
9.	Staircases, Lifts Wells and Lobbies at each Floor level, Overhead and Underground Water Tanks.	0%	10/08/2028
10.	External plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing.	0%	10/08/2028
11.	Installation of Lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings, Mechanical Equipment, compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/splint protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other	0%	10/08/2028

Yours Faithfully,

Signature & Name (IN BLOCK LETTERS) of L.S/ Architect

(Registration No./License No.)



S.K. Anandkar
 Council of Architecture
 Reg. No. CA/2003/30588
 INDIAN ARCHITECT

TABLE B

Internal and External Development Works in respect of the entire Registered Phase.

S. No.	Common Areas and Facilities	Proposed (Yes/No)	Percentage of actual Work Done (As on date of the Certificate)	Projected date of completion (dd/mm/yyyy)
1.	Internal Roads & Footpaths	yes	20 %.	10/08/2028
2.	Water Supply	yes	10 %.	10/08/2028
3.	Sewerage (Chamber, Line, Septic Tank, STP)	yes	0 %.	10/08/2028
4.	Storm Water Drains	yes	0 %.	10/08/2028
5.	Landscaping & Tree Planting	yes	0 %.	10/08/2028
6.	Street Lighting	yes	5 %.	10/08/2028
7.	Community Buildings	No	—	—
8.	Treatment and Disposal of Sewage and Sullage Water	No	—	—
9.	Solid Waste Management & Disposal	No	—	—
10.	Water Conservation/Rain Water Harvesting	yes	0 %.	10/08/2028
11.	Energy Management	No	0 %.	
12.	Fire Protection and Fire Safety Requirements	yes	0 %.	10/08/2028
13.	Electric Meter Room	yes	5 %.	10/08/2028
14.	Any Other Amenities	No	0 %.	—