

(Form 1)
ARCHITECT'S CERTIFICATE

To be submitted at the time of Registration of Ongoing Project and for withdrawal of Money from Designated Account.

To,
Sunrise Sai Developers Pvt. Ltd.,
Maurya Path, Khajpura, Patna- 800014.

Date: 14-10-2026

Subject: Certificate of Percentage of completion of construction Work of **Sunrise Elite**, RERA Registration No.-**BRERAP202628070826310331E00**, situated on the survey Plot No. **1556**.

Demarcated by its Boundaries:-

NORTH : - Branch Road.
SOUTH :- Part Plot No-1565.
EAST :- Part Plot No-1556.
WEST : - Main Road.

Situated at **Arya Samaj Mandir Road, RPS More, Bailey Road, Danapur, District- Patna, PIN- 801503**, admeasuring area **31.25 Decimals**. Area being developed by **Sunrise Sai Developers Pvt. Ltd.**

Sir,
I, **Jairam Prasad** have undertaken assignment as **Architect** of certifying Percentage of Completion of Construction Work of **Sunrise Elite**, Situated at **Arya Samaj Mandir Road, RPS More, Bailey Road, Danapur, District- Patna, PIN- 801503**, admeasuring area **31.25 Decimals**. Area being developed by **Sunrise Sai Developers Pvt. Ltd.** as per the approved plan.

1. Following technical professionals are appointed by Owner/Promoter:

- I. **Shri Jairam Prasad** as Architect/Engineer/LS.
- II. **Shri Brajesh Kumar Sinha** as Structural Consultant/Engineer.



Based on Site Inspection, with respect to each of the Building/Wing of the aforesaid Real Estate Project, I certify that as on the date of this certificate, the Percentage of Work done for each of the building/Wing of the Real Estate Project as registered vide RERA Registration No.- **BRERAP202628070826310331E00** under State RERA is as per **Table A** herein below. The percentage of the work executed with respect to each of the activity of the entire phase is detailed in **Table A** and **Table B**.

Table – A

(To be prepared separately for each Building/Wing of the Project)

Sr. No	Tasks/Activity	Percentage of work done
1	Excavation	80% Complete
2	Basement	60% Complete
3	Plinth	% Complete
4	Podiums	NA
5	Stilt Floor	NA
6	Slabs of Super Structure	0% Complete
7	Internal walls, Plaster, Floorings, Doors and Windows	0% Complete
8	Sanitary and Electrical Fittings	0% Complete
9	Staircases, Lifts Wells and Lobbies, Overhead and Underground Water Tanks	0% Complete
10	External plumbing, plaster, elevation and waterproofing	0% Complete
11	Installation of Lifts, Water pumps and Fire Fighting Equipment	0% Complete
12	NOC, Electrical fittings, Mechanical Equipment and environmental compliance	0% Complete
13	Internal Roads & Footpaths	NA
14	Finishing to entrance lobby, plinth protection, paving, compound Wall and activities	0% Complete
15	Overall Percentage of work	11%

Table - B
(Internal & External Development Works- Progress Related to Amenities and Common Area)

Sr. No	Common areas and facilities Amenities	Proposed (Yes/No)	Percentage of actual Work Done	(Remarks)
1	Internal Roads & Footpaths	No	NA	
2	Water Supply	Yes	0%	
3	Sewerage chamber Septic Tank	Yes	0%	
4	Drains	Yes	0%	
5	Landscaping & Tree Planting	No	0%	
6	Street Lighting	No	NA	
7	Disposal of sewage and sullage water	No	NA	
8	Water Conservation / Rain Water Harvesting	Yes	0%	
9	Energy Management	No	NA	

Yours Faithfully,

Jairam
ARCHITECT
JAIRAM PRASAD
Urban Development & Housing Dept.
Govt. of Bihar
Empanelment No.-CA/2016/76515

Signature & Name of the Architect's.
(In BLOCK LETTERS)

(License No. CA/2016/76515.....)

Additional Information:

A. PARTICULARS OF PROMOTERS

1. Promoter's Registration Number/ CIN No/Partnership deed no/LLP Details/Any other registration with MSME Or Govt. Bodies: - **U45200BR2008PTC013921**
2. Total Experience of promoter in Real Estate sector: - **17 Years**
3. Total Experience in Real Estate after Implementation of RERA: - **8 Years**
No of Project done before and after Implementation of RERA Residential: - **9 Nos.**
Commercial : - 0
Residential-cum Commercial : - 1 No.
Plotted project : - NA

B. DISCLOSURE OF SOLD/BOOKED INVENTORY OF APARTMENTS

Total Number of Apartments in Promoter's share - **11 Nos.**

1. Booked/Allotted - 0 Nos.
Sold - 0 No.
Percentage of booking - 0 %

Total Number of Apartments in Landowner's share - **15 Nos.**

2. Booked/Allotted - NA
Sold - NA
Percentage of booking - NA

C. CONSTRUCTION PROGRESS OF THE PROJECT

: The construction progress must include the Expected completion date in (dd/mm/yyyy) Format: - **31/03/2031**

D. FINANCIAL PROGRESS OF THE PROJECT

: Estimated Development Cost of the Project at the start of the project. (Excluding Land cost): - **940.39 Lakhs**

Any variation in development cost which is declared at the start of the Project: - 0

E. MISCELLANEOUS

1. List of legal cases (if any) - On **Project/Promoter**
Case No. Name of Parties No
2. No of Execution Cases against this project
Case No. Name of Parties No
3. No of Suo-Moto Cases against this project
Case No. Name of Parties No
4. No of Certificate cases/PDR Cases against this project
Case No. Name of Parties No

FORM- 7 [REGULATION-9]

Quarterly Progress Report for the Quarter ending 31st March/ 30th June/ 30th Sept./31st Dec. of 2026(Year)

I. PARTICULARS OF PROMOTERS			
Promoter's registration number/CIN No/Registration no. of the partnership firm/LLP Identification number/Any other	U45200BR2008PTC013921	Name of the Promoter's Entity: Sunrise Sai Developers Pvt. Ltd	Remarks Private Limited Company
Address of the Promoter's Entity:	Maurya Path, Khajpura, Off Bailey Road, Dist. Patna		
Total Experience of the Promoter in Real Estate Sector (In completed years)	17 Years		
Total Experience of Real Estate Sector after commencement of RERA. (In completed years)	8 Years		
No. of Projects done before commencement of RERA	1.Residential: - 2.Commercial: - 3. Residential cum commercial: - 4.Plotted project: -	2Nos. x x x	
No. of Projects done after commencement of RERA	1.Residential: - 2.Commercial: - 3. Residential cum commercial: - 4.Plotted project: -	7 Nos. x 1No. x	

II. PARTICULARS OF PROJECT			
Project Registration Number	BRERAP202628070826310331E00	Name of Project	SUNRISE ELITE
Name of Promoter	Sunrise Sai Developers Pvt. Ltd	Project Address	ARYA SAMAJ MANDIR ROAD, RPS MORE, BAILEY ROAD, DANAPUR, PATNA.
Project Registration is valid up to	31/03/2031		
Starting date of Project	27/04/2026		
Type of Project	✓1.Residential: - 2.Commercial: - 3. Residential cum commercial: - 4.Plotted project: -	Residential	
Name of the Competent Authority which sanctioned the project map	N.P.D.N (Nagar Parishad Danapur Nizamat)		
Period of validity of map as granted by the Competent Authority concerned	23/03/2026 to 22/03/2031		

II. DISCLOSURE OF SOLD/BOOKED INVENTORY OF APARTMENTS

Building/Block Number	Apartment Type/Flat no.	Carpet Area in sq. ft.	Total number of Sanctioned apartments	Total number of Apartments in Promoter's Share	Total no. of Apartments in Promoter's Share	Total no. of Apartments in Landowner's Share	Total no. of Apartments in Landowner's Share
				Booked	Agreement for Sale Executed	Booked	Agreement for Sale Executed
Convenient Shop	G1	706	26	0	0		
	G2	615		0	0		
	G3	441		0	0		
1 ST Floor	1 (3 BHK)	1064		0	0		
	2 (3 BHK)	1094		0	0		
	3 (3 BHK)	1032		0	0		
	4 (3 BHK)	1061		0	0		
2 nd to 5 th Floor	1 (3 BHK)	1099		0	0		
	2 (3 BHK)	1101		0	0		
	3 (3 BHK)	1070		0	0		
	4 (3 BHK)	1099		0	0		
6 th Floor	1 (4 BHK)	1684		0	0		
	2 (3 BHK)	1070		0	0		
	3 (3 BHK)	1099		0	0		
Total			26	0	0		

IV. DETAILS OF ASSOCIATION OF ALLOTTEES:

Mandatory in case the booking percentage exceeds 50% of the total sanctioned flats/plots/buildings/commercial space

The details of the Association of Allottees need to be provided in the proforma of Association of Allottees attached with this form.

V. CANCELLATION OF FLAT ALLOTMENT, IF ANY WITH FLAT NUMBER/BUNGALOW/PLOT NO. /OFFICE SPACE/SHOP/ETC.

(A) Cancelled by Allottees	(B) Cancelled by Promoters
Flat no./Plot no./Shop No./Etc.: 0	Flat no./Plot no./Shop No./Etc.: 0
*Whether notice and reminder of cancellation was served to the Promoter by Allottee/s	*Whether notices and reminder of cancellation have been served to the Allottees by serving
Yes/No - No	Yes/No - No

VI. DISCLOSURE OF BOOKED INVENTORY OF GARAGES/PARKING SPACE		
Building Wise/ Block Number	Total Number of Sanctioned Garages/Parking Space	Total Number of Garages/Parking Space: 1. Booked/Allotted
1	23	0 Nos.

VII. DETAILS OF BUILDING APPROVALS					
S. No.	Name of the Approval/ N.O.C./Permission/ certificate	Issuing Authority	Validity up to		Atta ch copy
1.	Environment Clearance	NA	NA		
2.	Fire N.O.C.	STATE FIRE OFFICE	16/02/2026		
3.	Airport Authority of India N.O.C.	AAI		26/07/2034	
4.	Water Supply Permission	NA	NA		
5.	Other Approval(s),if any, Required for the Project.	NA	NA		

VIII. PROGRESS OF THE PROJECT- INTERNAL INFRASTRUCTURE DEVELOPMENT			
In case of more than one Block/Building/Apartments/Plots/Bungalow, the details have to be filled for each Block separately			
S. No. (1)	Tasks/Activity (2)	Percentage of Actual Work Done (As on date of the Certificate) (3)	Expected Completion date in (dd/mm/yy) Format
1.	Excavation (if any)	80%	31/03/2031
2.	Basements (if any)	60%	31/03/2031
3.	Podiums (if any)	NA	X
4.	Plinth	0%	31/03/2031
5.	Stilt Floor	NA	X
6.	Slabs of Super Structure	0%	31/03/2031
7.	Internal walls, Internal Plaster, Floorings, Doors and Windows	0%	31/03/2031

	within Flats/Premises		
8.	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/Premises	0%	31/03/2031
9.	Staircases, Lifts Wells and Lobbies at each Floor level, Overhead and Underground Water Tanks.	0%	31/03/2031
10.	External plumbing and external plaster, elevation, completion of terraces with water proofing of the Building/Wing.	0%	31/03/2031
11.	Installation of Lifts, water pumps, Fire Fighting Fittings and Equipment as per prescribed norms.	0%	31/03/2031
12.	N.O.C, Electrical fittings, Mechanical Equipment, compliance to conditions of environment as per prescribed norms	0%	31/03/2031
13.	Finishing to entrance lobby/s plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to complete project as per Specifications in Agreement of sale. Any other activities.	0%	31/03/2031
14.	Overall percentage of Actual Work Done and final completion date	11%	31/03/2031

**IX. EXTERNAL INFRASTRUCTURE DEVELOPMENT WORKS -
PROGRESS RELATED TO AMENITIES AND COMMON AREA**

S. No.	Common Areas and Facilities	Proposed (Yes/No)	Percentage of actual Work Done (As on date of the Certificate)	Expected Completion date in (dd/mm/yy) Format
(1)	(2)	(3)	(4)	(5)
1.	Internal Roads & Footpaths	No	NA	X
2.	Water Supply	Yes	0%	31/03/2031
3.	Sewerage (Chamber, Line, Septic Tank, STP)	Yes	0%	31/03/2031
4.	Storm Water Drains	Yes	0%	31/03/2031
5.	Landscaping & Tree Planting	Yes	0%	31/03/2031
6.	Street Lighting	No	NA	X
7.	Community Buildings	No	NA	X
8.	Treatment and Disposal of Sewage and Sullage Water	No	NA	X
9.	Solid Waste Management & Disposal	No	NA	X
10.	Water conservation/Rain Water Harvesting	Yes	0%	31/03/2031
11.	Energy Management	No	NA	X
12.	Fire Protection and Fire safety Requirements	Yes	0%	31/03/2031
13.	Closed Parking	Yes	70%	31/03/2031
14.	Open Parking	No	NA	X
15.	Electrical Meter Room, Sub-Station, Receiving Station	Yes	0%	31/03/2031
16.	Others (Option to Add More)			
17.	Overall Percentage of Actual Work Done and final completion date			

X. EXTERNAL AND INTERNAL DEVELOPMENT WORKS IN CASE OF PLOTTED DEVELOPMENT				
		PROPOSED YES/NO.	PERCENTAGE OF ACTUAL WORK DONE (As on date of certificate)	Expected Completion date in (dd/mm/yy) Format
1.	Internal Roads and foot paths	NA	NA	NA
2.	Water Supply	NA	NA	NA
3.	Sewerage Chambers Septic Tank	NA	NA	NA
4.	Drains	NA	NA	NA
5.	Parks, Land Scaping and Tree Planting	NA	NA	NA
6.	Street Lighting	NA	NA	NA
7.	Disposal of sewage & sullage water	NA	NA	NA
8.	Water conservation/Rain Water Harvesting	NA	NA	NA
9.	Energy Management	NA	NA	NA

XI. FINANCIAL PROGRESS OF THE PROJECT	
Particulars	Amount (In Rs.)
Project Account No.	120039727060
Estimated cost of the Project including Land cost at the start of the Project	1268.57 Lakhs
Estimated Development Cost of the Project at the start of the Project. (Excluding Land Cost)	940.39 Lakhs
Any variation in development cost which is declared at the start of the project.	0.00
Amount received during the Quarter	0.00
Actual Cost Incurred during the Quarter	1,88,27,116.00
Net Amount at end of the Quarter	1,88,27,116.00
Total expenditure on Project till date	1,88,27,116.00
Cumulative fund collected till the end of Quarter in question	-
Cumulative expenditure done till the end of Quarter in question	-
Percentage of Expenditure incurred of the total Estimated development cost of the project.	-

XII. DETAILS OF MORTGAGES OR CHARGE IF ANY CREATED/DETAILS OF LOAN TAKEN BY PROMOTERS AGAINST THE PROJECT, If any

(A) By Bank
(B) By Lenders/etc. **No**

**XIII. GEO TAGGED PHOTOGRAPHS
(EACH BLOCK/BUILDING/APARTMENTS/PLOTS/BUNGALOW) OF THE PROJECT
The photograph must have date.**

(A)	Sr.No.		
	1.	Photographs showing Front Elevation	Yes
	2.	Photographs showing Rear Elevation	Yes
	3.	Photographs showing Side Elevation (Both sides)	Yes
	4.	Photograph of each floor showing the progress of interior works	Yes
	5.	Photograph of Common Areas (Staircase, Lift area, Terrace, Parking, etc.)	Yes
(B)	Sr.No.		
	1.	Photograph of the display board set up at the project site providing requisite information along with the QR code of the project allotted by the Authority	Yes

XIV. MISCELLANEOUS

A	List of Legal Cases (if any) – Against Project/Promoter
1.	(a) Case No. 0 (b) Name of Parties NA No Order Passed, if Yes, whether complied (Yes/No)
2.	No. of Execution Cases against this project (a) Case No. 0 (b) Name of Parties NA No Order Passed, if Yes, whether complied (Yes/No)
3.	No. of Suo - Moto cases against this project (a) Case No. 0 (b) Name of Parties NA No Order Passed, if Yes, whether complied (Yes/No)
4.	No. of Certificate cases/PDR cases against this project (a) Case No. 0 (b) Name of Parties NA No Order Passed, if Yes, whether complied (Yes/No)

XV. PERCENTAGE OF WORK ALONG WITH MILESTONE CHART

- a. Whether the project is in progress as per time schedule or lagging behind? Yes/No ✓
b. If yes, whether it would be completed on the completion date fixed as per RC.
Yes/No
c. If No, then Reason for delay:

XVI. BROCHURE/Prospectus: Copy of the brochure/prospectus to be uploaded with Form 7 Yes

XVII. Name of Grievance Redressal Officer nominated by the Promoter whom allottee can contact in case of any query or grievance

Name: Paras Kumar
Contact No: 9334101720
Email id: sunrisecivil@gmail.com
Address: Maurya path, Khajpura, Patna

Undertaking:

I/we solemnly affirm, declare and undertake that all the details stated above are true to the best of my/our knowledge and nothing material has been concealed. I am/we are executing this undertaking to attest to the truth of all the foregoing information and to apprise the Authority of such facts as mentioned as well as for whatever other legal purposes this undertaking may serve.

Sunrise Sai Developers Pvt. Ltd

Paraskumar
Director

Signature of Promoter PARASKUMAR

Name:

Date: 27/10/2026.