

FORM NO. 1
[See Regulation 3]
ARCHITECT'S CERTIFICATE

(To be submitted at the time of Registration of Ongoing Project and for withdrawal of Money from Designated Account)

Date -30.09.2026

TO

The **Maitreyee Vastunirman LLP** (Name & Address of Promoter)
- F.N- 207/B, Sai Vatika Phool Kunwar Palace, R K Puram,
Danapur Khagaul Road, Danapur, Patna, Bihar, 801503

Subject: Certificate of Percentage of Completion of Construction Work of **Lila Maitreyee Palace** No of Building(s) **02** Wing(s) of the Phase of the Project [Bihar RERA Registration Number] situated on the Plot bearing C.N. No/CTS No./Survey No./ Final Plot No **949** demarcated by its boundaries (latitude and longitude of the end points) **85.06** to the North **950** to the South **943,948** to the East **940, 942** to the West of Division **Branch Road** village **Shahjadpur** -Block **Danapur** District **Patna** PIN **8015013** admeasuring **3886.39** sq.mts , area being developed by Promoter' Name-**Maitreyee Vastunirman LLP**

Sir.

I/ We **S.K.Anandkar** have undertaken assignment as Architect/Licensed Surveyor of certifying percentage of Completion of construction Work of the **Lila Maitreyee Vastunirman LLP** Building(s)/ **02** Wing(s) of the .Phase of the Project .situated on the plot bearing C.N. No/CTS No./Survey No./ Final Plot No **949** of Village **Shahjadpur** Block **Danapur** District **Patna** PIN **801503** admeasuring **3886.39** Sq. mts area being developed by [Promoter's Name] **Maitreyee Vastunirman LLP**.

1. Following technical professionals are appointed by Owner/Promoter:-

- (i) M/s/Shri/Smt. **S.K.Anandkar** as L.S./Architect;
- (ii) M/s/Shri/Smt.----- as Structural Consultant
- (iii) M/s/Shri/Smt.----- as MEP Consultant
- (iv) M/s/Shri/Smt.----- -as Site Supervisor

Based on Site Inspection, with respect to each of the Building/Wing of the aforesaid Real Estate Project, I certify that as on the date of this certificate, the Percentage of Work done for each of the building/Wing of the Real Estate Project as registered vide number under **BRERAP83345-1/145/R-1322/2022** Bihar RERA is as per table A herein below. The percentage of the work executed with respect to each of the activity of the entire phase is detailed in Table B

Table-A

Building/ Wing number Block-A (to be prepared separately for each building / wing of the project)

S. No.	Task/Activity	Percentage of Actual Work Done	Projected date of completion (DD/MM/YYYY)
1.	Excavation(if any)	100%	Completed
2.	Basements(if any)	NA	
3.	Podiums(if any)	NA	
4.	Plinth	100%	Completed
5.	Stilt Floor	50%	31-10-2026
6.	Slabs of Super Structure	25%	31-10-2026
7.	Internal walls, Internal Plaster, Floorings, Doors and Windows within Flats /Premises.	0%	31-12-2026
8.	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/Premises	0%	31-12-2026
9.	Staircases, Lifts Wells and Lobbies at each Floor level, Overhead and Underground Water Tanks.	0%	31-12-2026
10.	External plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing.	0%	31-12-2026
11.	Installation of Lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings, Mechanical Equipment, compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/splint protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other	0%	31-12-2026
		0%	31-12-2026
		0%	31-12-2026

Yours Faithfully,

Signature & Name (IN BLOCK LETTERS) of L.S/ Architect

(Registration No./License No.)

S. K. Anandkar
S.K. Anandkar
 Council of Architecture
 Reg. No. CA/2003/30588
 UDHD, Bihar

Table-A

Building/ Wing number Block-B (to be prepared separately for each building / wing of the project)

S. No.	Task/Activity	Percentage of Actual Work Done	Projected date of completion (DD/MM/YYYY)
1.	Excavation(if any)	100%	Completed
2.	Basements(if any)	100%	Completed
3.	Podiums(if any)	NA	
4.	Plinth	100%	Completed
5.	Stilt Floor	100%	Completed
6.	Slabs of Super Structure	100%	Completed
7.	Internal walls, Internal Plaster, Floorings, Doors and Windows within Flats /Premises.	30%	31-12-2026
8.	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/Premises	0%	31-12-2026
9.	Staircases, Lifts Wells and Lobbies at each Floor level, Overhead and Underground Water Tanks.	15%	31-12-2026
10.	External plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing.	0%	31-12-2026
11.	Installation of Lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings, Mechanical Equipment, compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/splint protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other	10%	31-12-2026
		0%	31-12-2026
		0%	31-12-2026

Yours Faithfully,

Signature & Name (IN BLOCK LETTERS) of L.S/ Architect

(Registration No./License No.)

S. Anandkar
S. Anandkar
 Architect
 Council of Architecture
 Reg. No. CA/2003/30588
 UDM, Bihar

TABLE B

Internal and External Development Works in respect of the entire Registered Phase

S. No.	Common Area and Facilities	Proposed (Yes/No)	Percentage of actual Work Done (As on date of the Certificate)	Projected date of completion (dd/mm/yyyy)
1	Internal Roads & Footpaths	NO		
2	Water Supply	YES		
3	Sewerage (Chamber, Line, Septic Tank, STP)	YES	40%	31-12-2026
4	Storm Water Drains	NO	0%	31-12-2026
5	Landscaping Planting & Tree	NO		
6	Street Lighting	NO		
7	Community Buildings	NO		
8	Treatment and Disposal of Sewage and Sullage Water	NO		
9	Solid Waste Management & Disposal	NO		
10	Water Conservation/Rain Water Harvesting	NO		
11	Energy Management	NO		
12	Fire Protection and Fire Safety Requirements	NO		
13	Electric Meter Room	NO		
14	Any Other Amenities	NO		