

Date: - 12 .01.2026

FORM No. 1
[See Regulation 3]

ARCHITECT'S CERTIFICATE

(To be submitted at the time of Registration of Ongoing Project and for withdrawal of Money from Designated Account)

To,
The Ambition Homes Private Limited,
3rd Floor, Ambition Ram Square,
New Dak Bungalow Road, Jamal Road,
Patna, Phulwari, Bihar

Subject: - Certificate of Percentage of Completion of Construction Work of **Ambition Paradise** for 1 No. of Building(s)/Wing(s) of Bihar RERA Registration Number- **BRERAP00138-009/83/R-1741/2024** situated on the **Plot No.- 372, 373, 374, Khata No.- 424, 426, 432, Thana No.- 20, Tauzi No.- 5545, 5559, Mauza- Dhanaut, Village/Mohalla- Nahar (Digha AIIMS) Road, Rupaspur, Danapur, Dist.- Patna, Bihar.** Demarcated by its boundaries (latitude- **25.60586** and longitude- **85.060703** of the end points) to the North **Survey Plot No.- 372** belongs to **Smt. Shailbala Poddar** to the South **Survey Plot No.- 648** the East Wide **Road and thereafter Nahar Canal** to the West **Plot No.- 649** of **Sri Sukumar Pandit** of **Plot No.- 372, 373, 374, Khata No.- 424, 426, 432, Thana No.- 20, Tauzi No.- 5545, 5559, Mauza- Dhanaut, Village/Mohalla- Nahar (Digha AIIMS) Road, Rupaspur, Danapur, Dist.- Patna, Bihar** Pin – **801503** ad measuring **9863.00** Sq. mts. Total Built-up Area being developed by **Ambition Homes Private Limited**

Ref: Bihar RERA Registration Number- **BRERAP00138-009/83/R-1741/2024**

Sir,

I/ We **Ratan Kumar** have undertaken assignment as Architect /Licensed Surveyor of certifying Percentage of Completion of Construction Work of **Ambition Paradise** for 1 No. of Building(s)/Wing(s) of Bihar RERA Registration Number- **BRERAP00138-009/83/R-1741/2024** situated on the **Plot No.- 372, 373, 374, Khata No.- 424, 426, 432, Thana No.- 20, Tauzi No.- 5545, 5559, Mauza- Dhanaut, Village/Mohalla- Nahar (Digha AIIMS) Road, Rupaspur, Danapur, Dist.- Patna, Bihar** ad measuring **9863.00** Sq. mts. Total Built-up Area being developed by Promoter- **Ambition Homes Private Limited.**

1. Following Technical Professional are appointed by Owner/ Promoter: -
 - i. AR. Ratan Kumar Reg.No.-CA/2023/158462 As L.S/ Architect
 - ii. Er. Sushil Kumar Reg. No.- BR/UDHD/SE/23-0111 as Structural Consultant.
 - iii. Er. Prabhakar Kumar Singh Reg. No.- BR/UDHD/CE/23-0209 as Civil Engineer
 - iv. M/s Shri/ Smt. as MEP Consultant.
 - v. M/s Shri/ Smt. As Quantity Surveyor

Based on Site Inspection, with respect to each of the Building/Wing of the aforesaid Real Estate Project, I certify that as on the date of this certificate, the Percentage of Work done for each of the building/Wing of the Real Estate Project as registered vide number under **BRERAP00138-009/83/R-1741/2024** Bihar RERA is as per table A herein below. The percentage of the work executed with respect to each of the activity of the entire phase is detailed in Table B.


RATAN KUMAR
ARCHITECT
COA Reg. No. - CA/2023/158462
UDHD Patna (Bihar)

Table-A

Plan Case No.- 72/23-24 (AMBITION PARADISE B+G+10) (To be added for each Building / Wing)

S. No.	Task/Activity	Percentage of Actual Work Done	Projected date of completion (DD/MM/YYYY)
1.	Excavation (if any)	100%	Completed
2.	Basements (if any)	95%	25-07-2027
3.	Podiums (if any)	NA	
4.	Plinth	100%	Completed
5.	Stilt Floor	NA	
6.	Slabs of Super Structure	90%	10-03-2027
7.	Internal walls, Internal Plaster, Floorings, Doors and Windows within Flats /Premises.	20%	22-07-2027
8.	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/Premises	5%	25-04-2028
9.	Staircases, Lifts Wells and Lobbies at each Floor level, Overhead and Underground Water Tanks.	50%	30-07-2027
10.	External plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing.	0%	12-05-2028
11.	Installation of Lifts, water pumps, Fire Fighting Fittings and Equipment as per prescribed norms.	10%	12-11-2028
12.	N.O.C, Electrical fittings, Mechanical Equipment, compliance to conditions of environment as per prescribed norms	0%	12-11-2028
13.	Finishing to entrance lobby/s plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to complete project as per Specifications in Agreement of Sale. Any other activities.	20%	12-11-2028
14.	Overall Percentage of Actual Work Done and final completion date	52%	12-11-2028

Yours Faithfully,


RATAN KUMAR
ARCHITECT
COA Reg. No. - CA/2023/158462
UDHD Patna (Bihar)

Ar. Ratan Kumar
Contact No. - 7004720633

TABLE B**Internal and External Development Works in respect of the entire Registered Phase.**

S. No.	Common Areas and Facilities	Proposed (Yes/No)	Percentage of actual Work Done (As on date of the Certificate)	Projected date of completion (DD/MM/YYYY)
1.	Internal Roads &Footpaths	NO		
2.	Water Supply	YES	50%	25-04-2028
3.	Sewerage (Chamber, Line, Septic Tank, STP)	YES	20%	22-09-2028
4.	Storm Water Drains	NO		
5.	Landscaping & Tree Planting	YES	0%	22-09-2028
6.	Street Lighting	NO		
7.	Community Buildings	NO		
8.	Treatment and Disposal of Sewage and Sullage Water	YES	0%	22-09-2028
9.	Solid Waste Management & Disposal	YES	0%	22-09-2028
10.	Water Conservation/Rain Water Harvesting	YES	0%	30-09-2028
11.	Energy Management	NO		
12.	Fire Protection and Fire Safety Requirements	YES	0%	22-09-2028
13.	Closed Parking	YES	90%	25-07-2028
14.	Open Parking	NO		
15.	Electrical Meter Room, Sub-Station, Receiving Station	YES	50%	25-10-2028
16.	Others (Option to Add More)	NO		
17.	Overall Percentage of Actual Work Done and final completion date	YES	23.33%	25-10-2028


RATAN KUMAR
ARCHITECT
COA Reg. No. - CA/2023/158462
UDHD Patna (Bihar)

Ar. Ratan Kumar
Contact No. - 7004720633