

FORM No. 2
[See Regulation 3]
ENGINEER'S CERTIFICATE

(To be submitted at the time of Registration of Ongoing Project and for withdrawal of
Money from Designated Account-Project wise)

Date : 14.07.2026

To,

The Gayatri Engicon Pvt. Ltd. (Name & Address of Promoter).

House of Sri Vijay Bahadur Singh

Road No. -10, East Patel Nagar, Patna-800023

Subject : Certificate of Cost Incurred for Development of [Project Name] Gayatri City for Construction of building(s) /Two Wing(s) of the First Phase (Bihar RERA Registration Number) situated on the Plot bearing Khata No. 218, 242 & 239, Thana No.-54, Tauzi No./C.N.No./CTSNo./Survey No./Final Plot No. 644,645 & 647 demarcated by its boundaries (latitude and longitude of the end points) Lat. 25.582115° Long. 85.06928° to the North Lat. 25.581637° Long 85.06902° to the South Lat. 25.581917° Long. 85.069423° to the East Lat. 25.581835° Long. 85.069178° to the west of the Land Honour Muni Lal Yadav, Indu Devi, Lalti Sharma, Sanjay Singh & Mohan Singh Village Khalilpura Block-Phulwari Sarif, Danapur, Dist.- Patna, Pin-801505 admeasuring 1360.82 sq.mts. area being developed by [Promoter] Gayatri Engicon Pvt. Ltd.

Ref. No. : Bihar RERA Registration Number BRERAP00371-003/175/R-1704/2024


Sir,

I /We Shailendra Kumar have undertaken assignment of certifying Estimated Cost for the Subject Real Estate Project proposed to be registered under Bihar Rera, being Gayatri City Building(s)/Two Wings(s) of the First Phase situated on the plot bearing C.N. No./CTS No./Survey No./Final Plot No. 644, 645 & 647 Village Khalilpura, District-Patna Pin- 801505 admeasuring 1360.82 sq.mts. area being developed by [Owner/Promoter]

1. Following technical professionals are appointed by Owner / Promoter:-

- (i) M/s /Shri/Smt. Raman Kumar as L.S./Architect;
- (ii) M/s /Shri/Smt. Shailendra Kumar as Structural Consultant;
- (iii) M/s /Shri/Smt. _____ as MEP Consultant
- (iv) M/s /Shri/Smt. Mohan Singh as Quantity Surveyor*

2. We have estimated the cost of the completion to obtain Occupancy Certificate / Completion Certificate, of the Civil, MEP and Allied works, of the Building(s) of the project. Our estimated cost calculations are based on the Drawings/plans made available to us for the project under reference by the Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Mohan Singh Quantity Surveyor* appointed by


SHAIENDRA KUMAR
Structural Engineer
Empanelment No.-
BR/UDHD/SE/23-0139
Urban Development and
Housing Department

Developer/Engineer, and the assumption of the cost of material, labour and other inputs made by developer and the site inspection carried out by us.

3. We estimate Total Estimated Cost of completion of the buildings(s) of the aforesaid project under reference as Rs.4,07,84,704/- (Total of Table A and B). The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for the purpose of obtaining occupancy Certificate/ Completion Certificate for the buildings(s) from the PMC being the Planning Authority under whose jurisdiction the aforesaid project is being implemented.

4. The Estimated Cost Incurred till date is calculated at Rs. 1,71,24,796/- (Total of Table A and B). The amount of Estimated Cost incurred is calculated on the base of amount of Total Estimated Cost.

5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupancy Certificate / Completion Certificate from PMC (planning Authority) is estimated at Rs. 2,36,59,908/- (Total of Table A and B)

6. I certify that the Cost of the Civil, MEP and allied work for the aforesaid Project as completed on the date of this certificate is as given in Table A and B below:

Table-A

Building/Wing bearing Number _____ or Called BLOCK-A
(to be prepared separately for each Building/Wing of the Real Estate Project)

S. No.	Particulars	Amounts
1.	Total Estimated cost of the building/Wing as on _____ date of Registration is	Rs. 2,24,62,629/-
2.	Cost incurred as on (based on the Estimated cost)	Rs. 1,06,46,902/-
3.	Work done in Percentage (as Percentage of the estimated cost)	70%
4.	Balance Cost to be Incurred (Based on Estimated Cost)	Rs. 1,18,15,727/-
5.	Cost Incurred on Additional/Extra Items as on _____ not included in the Estimated Cost (Annexure A)	Rs. NA

Shailendra Kumar
SHAIENDRA KUMAR
Structural Engineer
Empanelment No.-
BR/UDHD/SE/23-0139
Urban Development and
Housing Department

3. We estimate Total Estimated Cost of completion of the buildings(s) of the aforesaid project under reference as Rs. 4,07,84,704/- (Total of Table A and B). The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for the purpose of obtaining occupancy Certificate/ Completion Certificate for the buildings(s) from the PMC being the Planning Authority under whose jurisdiction the aforesaid project is being implemented.
4. The Estimated Cost Incurred till date is calculated at Rs. 1,71,24,796/- (Total of Table A and B). The amount of Estimated Cost incurred is calculated on the base of amount of Total Estimated Cost.
5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupancy Certificate / Completion Certificate from PMC (planning Authority) is estimated at Rs. 2,36,59,908/- (Total of Table A and B)
6. I certify that the Cost of the Civil, MEP and allied work for the aforesaid Project as completed on the date of this certificate is as given in Table A and B below:

Table-A

Building/Wing bearing Number _____ or Called BLOCK-B
(to be prepared separately for each Building/Wing of the Real Estate Project)


S. No.	Particulars	Amounts
1.	Total Estimated cost of the building/Wing as on _____ date of Registration is	Rs. 1,83,21,673/-
2.	Cost incurred as on (based on the Estimated cost)	Rs. 70,68,796/-
3.	Work done in Percentage (as Percentage of the estimated cost)	80%
4.	Balance Cost to be Incurred (Based on Estimated Cost)	Rs. 1,12,52,877/-
5.	Cost Incurred on Additional/Extra Items as on _____ not included in the Estimated Cost (Annexure A)	Rs. NA


SHAIENDRA KUMAR
 Structural Engineer
 Empanelment No.-
 BR/UDHD/SE/23-0109
 Urban Development and
 Housing Department

TABLE B**(To be prepared for the entire registered phase of the Real Estate Project)**

Sr. No.	Particulars	Amounts
1	Total Estimated cost of the Internal and External Development Works including amenities and Facilities in the layout as on _____ date of Registration is	N.A. Rs.
2	Cost incurred as on _____ (based on the Estimated cost).	Rs. N.A.
3	Work done in Percentage (as Percentage of the estimated cost).	N.A. %
4	Balance Cost to be Incurred (Based on Estimated Cost).	Rs. N.A.
5	Cost Incurred on Additional /Extra Items as on _____ not included in the Estimated Cost (Annexure A).	Rs. N.A.

Yours Faithfully,


SHAIENDRA KUMAR
 Structural Engineer
 Signature of Engineer
 Empanement No.-
 Licence No. BR/UDHD/SE/23-0139
 Urban Development and
 Housing Department

*** Note :**

1. The scope of work is to complete entire Real Estate Project as per drawings approved from time to time so as to obtain Occupancy Certificate / Completion Certificate.
2. (*) Quantity survey can be done by office of Engineer or can be done by an independent Quantity Surveyor, whose certificate of quantity calculated can be relied upon by the Engineer. In case of independent Quantity Surveyor being appointed by Developer, the name has to be mentioned at the place marked (*) and in case quantity are being calculated by office of Engineer, the name of the person in the office of Engineer, who is responsible for the quantity calculated should be mentioned at the place marked (*).
3. The estimated cost includes all labour, material, equipment and machinery required to carry out entire work.
4. As this is an estimated cost, any deviation in quantity required for development of the Real Estate Project will result in amendment of the cost incurred / to be incurred.
5. All components of work with specifications are indicative and not exhaustive