

[See Regulation 3]

**ENGINEER'S CERTIFICATE**

(To be submitted at the time of Registration of Ongoing Project and for withdrawal of Money from Designated Account- Project wise)

Date: 15/10/2026

To,

PATWARI PROJECTSPATNABIHAR

Subject : Certificate of Cost Incurred for Development of SHAKUNTALAM TOWER for Construction of 1 building(s)/        Wing(s) of the        Phase ( Bihar RERA Registration Number) situated on the Plot bearing Khesra No/ Khata No./Thana No./ Tauzi No../C.N.No./CTSNo./SurveyNo./Final Plot No. 730 demarcated by its boundaries ( 25° 60' 70.58 ) latitude and longitude of the end points)        to the North        to the South        to the East        to the West of Division        Village        Block Danabuz District Patna . PIN 801503 admeasuring 2330.66 sq.mts. area being developed by [Promoter] PATWARI PROJECTS .

Ref: Bihar RERA Registration Number BRERAPI95928070226110829E00

Sir,

I/ We Manoj Kumar have undertaken assignment of certifying

Estimated Cost for the Subject Real Estate Project proposed to be registered under Bihar RERA,

being 1 Building(s)/        Wing(s) of the        Phasesituated on the plot bearing C.N. No./CTS No./Survey No./ Final Plot No. 730 of Division       Village        Taluka        District Patna . PIN       admeasuring 2330.66 sq.mts. area being developed by PATWARI PROJECTS

1. Following technical professionals are appointed by Owner / Promoter :—

- (i) M/s /Shri/Smt Manoj Kumar as L.S. / Architect ;
- (ii) M/s /Shri/Smt Manoj Kumar as Structural Consultant
- (iii) M/s /Shri/Smt UNITECH CONSULTANT as MEP Consultant
- (iv) M/s /Shri/Smt        as Quantity Surveyor \*

2. We have estimated the cost of the completion to obtain Occupation Certificate/ Completion Certificate, of the Civil, MEP and Allied works, of the Building(s) of the project. Our estimated cost calculations are based on the Drawings/plans made available to us for the project under reference by the Developer and Consultants and the Schedule of items and quantity for the entire work as

calculated by \_\_\_\_\_ Quantity Surveyor\* appointed by Developer/Engineer, and the assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.

3. We estimate Total Estimated Cost of completion of the building(s) of the aforesaid project under reference as Rs. 9,75,00,000/- (Total of Table A and B). The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for the purpose of obtaining occupation certificate / completion certificate for the building(s) from the \_\_\_\_\_ being the Planning Authority under whose jurisdiction the aforesaid project is being implemented.

4. The Estimated Cost Incurred till date is calculated at Rs. 1,56,77,793/- (Total of Table A and B). The amount of Estimated Cost incurred is calculated on the base of amount of Total Estimated Cost.

5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate / Completion Certificate from \_\_\_\_\_ (planning Authority) is estimated at Rs. 8,18,22,207/- (Total of Table A and B).

6. I certify that the Cost of the Civil, MEP and allied work for the aforesaid Project as completed on the date of this certificate is as given in Table A and B below :

TABLE A

| Sr. No | Particulars                                                                                          | Amount               |
|--------|------------------------------------------------------------------------------------------------------|----------------------|
| 1      | Total Estimated cost of the building/wing as on <u>19/2/26</u> date of Registration is               | <u>9,75,00,000/-</u> |
| 2      | Cost incurred as on <u>30/9/26</u> (based on the Estimated cost)                                     | <u>1,56,77,793/-</u> |
| 3      | Work done in Percentage (as Percentage of the estimated cost)                                        | <u>16.070%</u>       |
| 4      | Balance Cost to be Incurred (Based on Estimated Cost)                                                | <u>8,18,22,207/-</u> |
| 5      | Cost Incurred on Additional /Extra Items as on _____ not included in the Estimated Cost (Annexure A) |                      |

TABLE B

| Sr. No | Particulars                                                                                                                                                       | Amount               |
|--------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------|
| 1      | Total Estimated cost of the Internal and External Development Works including amenities and Facilities in the layout as on <u>19/2/26</u> date of Registration is | <u>9,75,00,000/-</u> |
| 2      | Cost incurred as on <u>30/9/26</u> (based on the Estimated cost).                                                                                                 | <u>1,56,77,793/-</u> |
| 3      | Work done in Percentage (as Percentage of the estimated cost).                                                                                                    | <u>16.070%</u>       |
| 4      | Balance Cost to be Incurred (Based on Estimated Cost).                                                                                                            | <u>8,18,22,207/-</u> |
| 5      | Cost Incurred on Additional /Extra Items as on _____ not included in the Estimated                                                                                |                      |

|                    |  |
|--------------------|--|
| Cost (Annexure A). |  |
|--------------------|--|



*Manoj Kumar*  
**Er. Manoj Kumar**  
 STRUCTURAL ENGINEER  
 BR/UDHD/2023-0116  
 UDHD, GOVERNMENT OF BIHAR

Yours Faithfully,

Signature of Engineer.

**\* Note :**

1. The scope of work is to complete entire Real Estate Project as per drawings approved from time to time so as to obtain Occupation Certificate/Completion Certificate.
2. (\*) Quantity survey can be done by office of Engineer or can be done by an independent Quantity Surveyor, whose certificate of quantity calculated can be relied upon by the Engineer. In case of independent Quantity Surveyor being appointed by Developer, the name has to be mentioned at the place marked (\*) and in case quantity are being calculated by office of Engineer, the name of the person in the office of Engineer, who is responsible for the quantity calculated should be mentioned at the place marked (\*).
3. The estimated cost includes all labour, material, equipment and machinery required to carry out entire work.
4. As this is an estimated cost, any deviation in quantity required for development of the Real Estate Project will result in amendment of the cost incurred / to be incurred.
5. All components of work with specifications are indicative and not exhaustive