

Physical and Financial Information with status of the project
Registration No.-- BRERAP00263-2/350/R-587/2019

Registration No.-- BRERAP00263-2/350/R-587/2019

Project Name - Sarvayoni City

Quarter Ending-- 31st-Dec- 2021														
No. of flat Booked			No. of Garages Booked			Fund Received					Expenditure (Rs. In Lakh)			Balance Available in lakh
						Previous	Total	During quarter	Previous	Total	Equity Fund	Grand Total	Previous	
48	1	49	48	1	49	100.09	1124.7	0	1124.7	1011.36	100.26	1111.62	13.08	

Physical Status

sl. No.	Stages Of Construction	Status of Construction
1	Ground Floor	Roof Casting Done, Brick work done
2	First floor	Roof Casting Done, Brick work done
3	Second Floor	Roof Casting Done, Brick in progress
4	Third Floor	Roof Casting Done, Brick in progress
5	Forth Floor	Roof Casting Done, Brick in progress
6	Fifth Floor	Roof Casting Done
7	Six Floor	Roof casting done
8	Seven Floor	TRIPURARI & ROOF CASTING in progress

Tripathi & Co.
TRIPURARI KUMAR
(Partner)
M.No.-514382