


Physical and Financial Information with status of the project														
Registration No.-- BRERAP00263-2/350/R-587/2019														
Project Name -Sarvayoni City														
Quarter Ending--													30th June-2021	
No. of flat Booked			No. of Garages Booked			Fund Received					Expenditure (Rs. In Lakh)			Balance Available in lakh
Previous	During quarter	Total	Previous	During quarter	Total	Previous	During quarter	Total	Equity Fund	Grand Total	Previous	During quarter	Total	
39	1	40	39	1	40	925.01	3.8	928.81	0	928.81	879.62	41.05	920.67	8.14

Phyysical Status

sl. No.	Stages Of Construction	Status of Construction
1	Ground Floor	Roof casting done, brick work done
2	First floor	Roof casting done, brick work in progress
3	Second Floor	Roof casting done brick work in progress
4	Third Floor	Roof casting done, brick work in progress
5	Forth Floor	Roof casting done, brick work in progress
6	Fifth Floor	Roof casting done, brick work in progress
6	Six Floor	Column Casting

TRIPURARI & ASSOCIATES
Chartered Accountants



15/07/2021
TRIPURARI KUMAR
(Partner)
M.No.-514382