

# QUARTERLY PROGRESS REPORT FOR RERA BIHAR

Oct – Dec, 2021

## ABSTRACT

This report documents and describes the updates on project work progress, with updates on status of financials, bookings in the project along with status of the approvals for the quarter.

## PROJECT NAME

**SAI SHYAM SMART CITY**

## PROMOTER NAME

**AASTIK SMARTCITY PVT. LTD.**

## RERA REGISTRATION NO.

**BRERAP00403-1/476/R-306/2018**

## PROJECT QUARTERLY PROGRESS STATUS

Quarter: Oct – Dec, 2021

**Project Description:** *A Residential building project consisting of B+G+9F and 109 flats*


### Progress Update of each Block/Wing separately

| S. No. | Task/Activity                                                           | Applicable (Yes/No) | Percentage of Work Done | Remarks                                                                                           |
|--------|-------------------------------------------------------------------------|---------------------|-------------------------|---------------------------------------------------------------------------------------------------|
| 1      | Excavation                                                              | Yes                 | 100%                    | Overall excavation works complete                                                                 |
| 2      | Foundation Works                                                        | Yes                 | 100%                    | Overall foundation works complete                                                                 |
| 3      | Basement                                                                | Yes                 | 83%                     | Plastering works of retaining wall complete.                                                      |
| 4      | Slabs of structure                                                      | Yes                 | 71%                     | 5 <sup>th</sup> floor slab casting complete. 50% slab casting complete for 6 <sup>th</sup> floor. |
| 5      | Walls                                                                   | Yes                 | 54%                     | Brickwork ongoing in full swing and almost complete till 4 <sup>th</sup> floor.                   |
| 6      | Internal Plaster & Putty                                                | Yes                 | 13%                     | Plastering work under progress on 1 <sup>st</sup> and 2 <sup>nd</sup> floor.                      |
| 7      | Flooring inside units and common areas                                  | Yes                 | 0%                      |                                                                                                   |
| 8      | Doors and Window to each of unit and common areas                       | Yes                 | 2%                      | Door frame fixing under progress in full swing.                                                   |
| 9      | Sanitary fittings within the unit including water proofing and plumbing | Yes                 | 0%                      |                                                                                                   |
| 10     | Electrical fitting within the unit                                      | Yes                 | 11%                     | Electrical conduit laying fixing under progress from 1 <sup>st</sup> to 3 <sup>rd</sup> floor.    |
| 11     | Staircase, lift walls and lobbies at each floor                         | Yes                 | 27%                     | Staircase structure upto 5 <sup>th</sup> floor complete. Lift wall and lobby works ongoing.       |
| 12     | Water tank                                                              | Yes                 | 0%                      |                                                                                                   |

**Progress Update of each Block/Wing separately**

| S. No. | Task/Activity                                                                                                                                                                                                                                                                                                                  | Applicable (Yes/No) | Percentage of Work Done | Remarks            |
|--------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------|-------------------------|--------------------|
| 13     | External Plumbing works and completion of terrace with waterproofing of the building if specified.                                                                                                                                                                                                                             | Yes                 | 0%                      |                    |
| 14     | External Plaster                                                                                                                                                                                                                                                                                                               | Yes                 | 0%                      |                    |
| 15     | External Paint                                                                                                                                                                                                                                                                                                                 | Yes                 | 0%                      |                    |
| 16     | Installation of lifts water pumps, firefighting fittings as NOC, Electricals fittings to the common areas, electro mechanic equipment, finishing to the entrance lobby, plinth protection, paving of areas, compound walls and other requirements as may be required to obtain completion/occupancy certificate. (Misc. Works) | Yes                 | 11%                     | Pump is installed. |

## PROGRESS CHART



**Progress Update for Common Areas, Facilities and Amenities in the Project**

| S. No. | Description    | Applicable (Yes/No) | Percentage of Work Done | Remarks                                                      |
|--------|----------------|---------------------|-------------------------|--------------------------------------------------------------|
| 1      | Compound Walls | Yes                 | 0%                      | Construction of compound walls yet to start.                 |
| 2      | Water supply   | Yes                 | 40%                     | Boring works complete and supply pipes installation balance. |

**Update on number and types of flats/plots booked during the quarter**

| S. No. | Unit Type | No. of Flats in Builder's Share | No. of Flats / Plot Booked |                       |                          |                 | No. of Garages/ Covered Parking Booked |                       |                          |                 |
|--------|-----------|---------------------------------|----------------------------|-----------------------|--------------------------|-----------------|----------------------------------------|-----------------------|--------------------------|-----------------|
|        |           |                                 | Opening Balance            | Booked in the quarter | Cancelled in the quarter | Closing Balance | Opening Balance                        | Booked in the quarter | Cancelled in the quarter | Closing Balance |
| 1      | 2 BHK     | 18                              | 14                         | 0                     | 0                        | 14              | 14                                     | 0                     | 0                        | 14              |
| 2      | 3 BHK     | 29                              | 17                         | 1                     | 0                        | 18              | 17                                     | 1                     | 0                        | 18              |
| 3      | 4 BHK     | 8                               | 5                          | 0                     | 0                        | 5               | 5                                      | 0                     | 0                        | 5               |

**Status of financials in the project up to 31<sup>st</sup> December, 2021**

| S.No. | Description                                                                   | Amount (in lac Rs.) |
|-------|-------------------------------------------------------------------------------|---------------------|
| 1     | Amounts received from allottees against booking of units(for builder's share) | 1014.93             |
| 2     | Expenditure done towards completion of project                                | 965.51              |
| 3     | Balance in Designated Bank A/c as on this quarter end                         | 0.35                |

**Status of Approvals****A. Approval Received**

| S. No. | Description                  | Date of Receipt |
|--------|------------------------------|-----------------|
| 2      | Airport NOC                  | 09.09.17        |
| 3      | Sanctioning of Building Plan | 04.12.17        |
| 4      | RERA Registration            | 17.12.18        |

**B. Approval Applied**

| S. No. | Description | Expected Date |
|--------|-------------|---------------|
| NA     | NA          | NA            |

**C. Approvals to be applied**

| S. No. | Description | Expected Date of application |
|--------|-------------|------------------------------|
| NA     | NA          | NA                           |

**D. Modifications amendments or revisions, if any, issued by competent authority with regard to any sanctioned plans, layout plans, specifications, license, permit or approval for the project - NA**

## Project Photographs

