

QUARTERLY PROGRESS REPORT FOR RERA BIHAR

Apr - Jun, 2019

ABSTRACT

This report documents and describes the updates on project work progress, with updates on status of financials, bookings in the project along with status of the approvals for the quarter.

PROJECT NAME

SHASHWAT MANSION

PROMOTER NAME

GEETRAJ CONSTRUCTION PVT. LTD.

RERA REGISTRATION NO.

BRERAP00510-1/464/R-145/2018



PROJECT QUARTERLY PROGRESS STATUS

Quarter: Apr-Jun, 2019

Project Description: *Shashwat mansion is a Residential project with one block of G+3 floors, comprising of total 13units i.e. One 2 BHK and twelve 3BHK units. Total land area is 557.62 Sqmt, Total Open area is 194.82 Sqm., Total covered area is 362.80 sqm. and Total Built up area is 1141.32 sqmt.*


Progress Update of each Block/Wing separately

S. No.	Task/Activity	Applicable (Yes/No)	Percentage of Work Done	Remarks
1	Excavation	Yes	100%	Overall excavation works complete
2	Foundation Works	Yes	100%	Overall foundation works complete
3	Ground floor	Yes	56%	Structure work is complete, grade slab construction is pending. Finishing works yet to start.
4	Slabs of super- structure	Yes	84%	Terrace slab column casting complete and slab reinforcement and shuttering works under progress.
5	Walls	Yes	13%	Brick work has commenced on 1 st floor and progress is in full speed.
6	Internal Plaster & Putty	Yes	0%	Plastering and other subsequent finishing works yet to start.
7	Flooring inside units and common areas	Yes	0%	
8	Doors and Window to each of unit and common areas	Yes	0%	
9	Sanitary fittings within the unit including water proofing and plumbing	Yes	0%	
10	Electrical fitting within the unit	Yes	0%	
11	Staircase, lift walls and lobbies at each floor	Yes	12%	Staircase structure till 3 rd floor complete. Staircase to

Progress Update of each Block/Wing separately

S. No.	Task/Activity	Applicable (Yes/No)	Percentage of Work Done	Remarks
				terrace reinforcement and shuttering works ongoing.
12	Water tank	Yes	0%	
13	External Plumbing works and completion of terrace with waterproofing of the building if specified.	Yes	0%	
14	External Plaster	Yes	0%	
15	External Paint	Yes	0%	
16	Installation of lifts water pumps, firefighting fittings as NOC, Electricals fittings to the common areas, electro mechanic equipment, finishing to the entrance lobby, plinth protection, paving of areas, compound walls and other requirements as may be required to obtain completion/occupancy certificate. (Misc. Works)	Yes	0%	

PROGRESS CHART



Progress Update for Common Areas, Facilities and Amenities in the Project

S. No.	Description	Applicable (Yes/No)	Percentage of Work Done	Remarks
1	Compound Walls	Yes	10%	Compound wall construction done till below the Plinth Level.
2	Water supply	Yes	50%	Boring works done, supply pipes installation pending.

Update on number and types of flats/plots booked during the quarter

S.No	Unit Type	Total No. of Units in builder's Share	No. of Flats / Plot Booked				No. of Garages/ Covered Parking Booked			
			Opening Balance	Booked in the quarter	Cancelled in the quarter	Closing Balance	Opening Balance	Booked in the quarter	Cancelled in the quarter	Closing Balance
1	3 BHK	6	2	1	0	3	2	1	0	3
2	2 BHK	1	0	0	0	0	0	0	0	0

Status of financials in the project up to 30th June, 2019

S.No.	Description	Amount (in Rs.)
1	Amounts received from allottees against booking of units(for builder's share)	16,30,000.00/-
2	Expenditure done towards completion of project	95,10,000.00/-
3	Balance in Designated Bank A/c as on this quarter end	2,00,930.00/-

Status of Approvals**A. Approval Received**

S. No.	Description	Date of Receipt
1	Provisional Fire Clearance	10.05.17
3	Sanctioning of Building Plan	23.09.17
4	RERA Registration	28.08.18

B. Approval Applied

S. No.	Description	Expected Date
NA	NA	NA

C. Approvals to be applied

S. No.	Description	Expected Date of application
NA	NA	NA

D. Modifications amendments or revisions, if any, issued by competent authority with regard to any sanctioned plans, layout plans, specifications, license, permit or approval for the project - NA

Project Site Photographs



