

QUARTERLY PROGRESS REPORT FOR RERA BIHAR

Apr - Jun 2020

ABSTRACT

This report documents and describes the updates on project work progress, with updates on status of financials, bookings in the project along with status of the approvals for the quarter.

PROJECT NAME

SAI SHAIL MANORAM

PROMOTER NAME

AASTIK BUILDTech PVT. LTD.

RERA REGISTRATION NO.

BRERAP00278-2/544/R-603/2019

For AASTIK BUILDTech PVT. LTD.



Director

Report Drafted by Limpid Construction Consulting LLP



PROJECT QUARTERLY PROGRESS STATUS

Quarter: Apr - Jun, 2020

Project Description: *Project consists of two blocks of B+G+6 Floors each and a total of 40 flats.*

Progress Update of each Block/Wing separately

Block A

Excavation work at Block A is complete. Foundation works under progress and 50% approximately complete.

Progress Update of each Block/Wing separately

Block B


S. No.	Task/Activity	Applicable (Yes/No)	Percentage of Work Done	Remarks
1	Excavation	Yes	100%	Overall excavation works complete.
2	Foundation Works	Yes	100%	Overall Foundation works is complete.
3	Basement	Yes	31%	Retaining wall is completed.
4	Slabs of super-structure	Yes	56%	Slab casted complete upto 3 rd floor. 4 th floor columns casted.
5	Walls	Yes	0%	
6	Internal Plaster & Putty	Yes	0%	
7	Flooring Inside units and common areas	Yes	0%	
8	Doors and Window to each of unit and common areas	Yes	0%	
9	Sanitary fittings within the unit including water proofing	Yes	0%	

Project Quarterly Progress Status--Sai Shail Manoram
Quarter Apr - Jun 2020

For AASTIK BUILDTECH PVT. LTD.


Director

PROGRESS CHART



Progress Update for Common Areas, Facilities and Amenities in the Project

S. No.	Description	Applicable (Yes/No)	Percentage of Work Done	Remarks
1	Compound Walls	Yes	10%	Compound wall erection in part area under progress.
2	Water supply	Yes	50%	Boring works complete, supply pipes to be installed

Update on number and types of flats/plots booked during the quarter

S.No	Unit Type	No. of Flats / Plot Booked				No. of Garages/ Covered Parking Booked			
		Opening Balance	Booked in the quarter	Cancelled in the quarter	Closing Balance	Opening Balance	Booked in the quarter	Cancelled in the quarter	Closing Balance
1	3 BHK	3	0	0	3	3	0	0	3
2	2 BHK	2	0	0	2	2	0	0	2

Status of financials in the project up to 30th Jun, 2020

S.No.	Description	Amount (in lacs Rs.)
1	Amounts received from allottees against booking of units(for builder's share)	37.19
2	Expenditure done towards completion of project	211.83
3	Balance in Designated Bank A/c as on this quarter end	Nil

Status of Approvals**A. Approval Received**

S. No.	Description	Date of Receipt
1	Provisional Fire Clearance	11-11-2017
3	Sanctioning of Building Plan	16-05-2018
4	RERA Registration	02-05-2019

B. Approval Applied

S. No.	Description	Expected Date
NA	NA	NA

C. Approvals to be applied

S. No.	Description	Expected Date of application
NA	NA	NA

D. Modifications amendments or revisions, if any, issued by competent authority with regard to any sanctioned plans, layout plans, specifications, license, permit or approval for the project - NA

Project Site Photographs



