

To,

Date:-22/01/2020

The Chairman,

Real Estate Regulatory Authority,

Bihar, Patna

Sub.:- Submission of Third Quarter(2019-20) Physical and Financial information of Our project Winsome Empire ,Danapur Patna , RERA Reg.No.- **BRERAP00038-1/28/R.12/2018**

Dear Sir,

As required RERA Provision, we are submitting here with the required information for third quarter (01.10.2019-31.12.2019) as follows:-

- A) Financial Information of our above mentioned project up to quarter ending 31st December 2019

Financial Information

S.no.	Description	Quantity
1	Total Number of Units	224
2	Total Number of developer Units	118
3	No. Of Units Booked/Sold	105
4	No. Registered Agreement to sale	100
5	Total Amount Collected From Customer	29,38,32,863/-
6	Total Amount Used For Development	27,39,13,311/-

- B) Physical Information /Work Progress Status of our above mentioned project up to quarter ending 31st December 2019.

Current Physical Status

(Block A)

S.no.	Description	Work Status	Percentage Of Work done
1	Structure	1 st to Terrace Complete	100 % complete
2	Brick Works	1 st Floor To Terrace	100 % Complete
3	Internal Plumbing	1 st Floor To 7 th Floor Complete	90 % Complete
4	Internal Plaster	1 st Floor To Terrace	100 % Complete
5	External Plaster	1 st Floor To Terrace	100 % complete
6	Tiles Work	1 st Floor To Terrace	95 % Complete
7	Internal Putty Work	1 st Floor To Terrace	95 % Complete
8	External Painting	1 st Floor To Terrace	80 % Complete
9	Internal Door Work	1 st Floor To Terrace	100 % Complete
10	Electrical Work	1 st Floor To Terrace	78 % Complete
11	Internal painting work	1 st Floor To Terrace	25 % Complete

Patna Office Address:

302, Suksha Presidency Ram Jaipal Nagar, Bailey Road, Patna - 801503

Mob : 9135000324, 9371149732, 837312555, 7257003322

E-mail : winsomeinfrastructure@gmail.com

Website :

Website : www.winsomeinfra.com

Handwritten notes and stamps:
Roushan
23/01/2020
सम्पत्ति विभाग
प्राधिकरण
23 JAN 2020

(Block B)

S.no.	Description	Work Status	Percentage Of Work done
1	Structure	1 st Floor to Terrace Complete	100 % Complete
2	Brick Works	2 nd Floor To Terrace	100 % Complete
3	Internal Plumbing	2 nd Floor To 7 th Floor	88 % Complete
4	Internal Plaster	1 st Floor To Terrace	100 % Complete
5	External Plaster	1 st Floor To Terrace	100 % Complete
6	Tiles Work	1 st Floor To Terrace	95 % Complete
7	Internal Putty Work	1 st Floor To Terrace	90 % Complete
8	External Painting	1 st Floor To Terrace	60 % Complete
9	Internal Door Work	1 st Floor To Terrace	90 % Complete
10	Electrical Work	1 st Floor To Terrace	65 % Complete
11	Internal painting work	1 st Floor To Terrace	20 % Complete

(Block C)

S.no.	Description	Work Status	Percentage Of Work done
1	Structure	1 st To 6 th Floor Slab casting	100 % Complete
2	Structure	6 th To 7 th Floor Column casting	80 % Complete
3	Brick Works	1 st To 2 nd Floor	80 % Complete
4	Brick Works	3 rd Floor	50 % Complete

(Block D)

S.no.	Description	Work Status	Percentage Of Work done
1	Structure	1 st To 7 th Floor Slab casting	100 % Complete
2	Brick Work	1 st Floor	80 % Complete
3	Brick Work	2 nd Floor	20 % Complete

Kindly Acknowledge the receipt .

WINSOME INFRASTRUCTURE

Rajeev Kumar

PARTNER

For, Winsome Infrastructure

NISHANT VIRNAWE
Nishant ARCHITECT
MPL. No. 33/Arch/2015/NPDN
NAPUR NAGAR PARISHAD

Patna Office Address : 302, Suksha Presidency Ram Jaipal Nagar, Bailey Road, Patna - 801503
Mob : 9135000324, 9371149732, 837312555, 7257003322
E-mail : winsomeinfrastruture@gmail.com
Website : www.winsomeinfra.com