

To,

Date:-28/10/2019

The Chairman,

Real Estate Regulatory Authority,

Bihar, Patna

Sub.- Submission of Second Quarter(2019-20) Physical and Financial information of Our project Winsome Empire ,Danapur Patna , RERA Reg.No.- **BRERAP00038-1/28/R.12/2018**

Dear Sir,

As required RERA Provision, we are submitting here with the required information for second quarter (01.07.2019-30.09.2019) as follows:-

- A) Financial Information of our above mentioned project up to quarter ending 30th September 2019

Financial Information

S.no.	Description	Quantity
1	Total Number of Units	224
2	Total Number of developer Units	118
3	No. Of Units Booked/Sold	101
4	No. Registered Agreement to sale	95
5	Total Amount Collected From Customer	27,18,34,861/-
6	Total Amount Used For Development	24,93,42,475/-

- B) Physical Information /Work Progress Status of our above mentioned project up to quarter ending 30th September 2019.

Current Physical Status

(Block A)

S.no.	Description	Work Status	Percentage Of Work done
1	Structure	1 st to Terrace Complete	100 % complete
2	Brick Works	1 st Floor To Terrace	100 % Complete
3	Internal Plumbing	1 st Floor To 7 th Floor Complete	85 % Complete
4	Internal Plaster	1 st Floor To Terrace	100 % Complete
5	External Plaster	1 st Floor To Terrace	100 % complete
6	Tiles Work	1 st Floor To Terrace	90 % Complete
7	Internal Putty Work	1 st Floor To Terrace	80 % Complete
8	External Painting	1 st Floor To Terrace	40 % Complete
9	Internal Door Work	1 st Floor To Terrace	95 % Complete
10	Electrical Work	1 st Floor To Terrace	75 % Complete

Roushan K
28/10/2019
प्रमाणित
28 OCT 2019

Patna Office Address : 302, Suksha Presidency Ram Jaipal Nagar, Bailey Road, Patna - 801503
Mob : 9135000324, 9371149732, 837312555, 7257003322
E-mail : winsomeinfrastructure@gmail.com
Website : www.winsomeinfra.com

(Block B)

S.no.	Description	Work Status	Percentage Of Work done
1	Structure	1 st Floor to Terrace Complete	100 % Complete
2	Brick Works	2 nd Floor To Terrace	100 % Complete
3	Internal Plumbing	2 nd Floor To 7 th Floor	85 % Complete
4	Internal Plaster	1 st Floor To Terrace	100 % Complete
5	External Plaster	1 st Floor To Terrace	100 % Complete
6	Tiles Work	1 st Floor To Terrace	80 % Complete
7	Internal Putty Work	1 st Floor To Terrace	70 % Complete
8	External Painting	1 st Floor To Terrace	40 % Complete
9	Internal Door Work	1 st Floor To Terrace	80 % Complete
10	Electrical Work	1 st Floor To Terrace	58 % Complete

(Block C)

S.no.	Description	Work Status	Percentage Of Work done
1	Structure	1 st To 6 th Floor Column casting	100 % Complete
2	Brick Works	1 st To 2 nd Floor	70 % Complete
3	Brick Works	3 rd Floor	30 % Complete

(Block D)

S.no.	Description	Work Status	Percentage Of Work done
1	Structure	1 st To 7 th Floor Column casting	100 % Complete

Kindly Acknowledge the receipt.

WINSOME INFRASTRUCTURE

Rajeev Kumar

PARTNER

Thanking You

For, Winsome Infrastructure

Nishant Virnawe

NISHANT VIRNAWE

ARCHITECT

EMPL. No. 33/Arch/2015/NPDN

DANAPUR NAGAR PARISHAD