



Ommy Realty & Infrastructure (P) Ltd.

Building Dreams

To,

Date – 31.10.2018

The Chairman,
Real Estate Regulatory Authority,
Bihar, Patna

Reference - Your Direction no. – 1 of 2018 dated 24.07.2018

Sub – Submission of Physical and Financial information of our project OMM SAMRIDDHI, DANAPUR, RERA
Registration No. : BRERAP00039-1/34/R23/2018

Dear Sir,

With reference your mention Direction receive by e-mail dated 24.07.18, we are submitting here with the required document and information as follow:-

- A) Financial information of our above mentioned project for the quarter ending 30th June 2018.
- B) Physical information/ work progress status of our above mentioned project for the quarter ending 30th June 2018.

FINANCIAL INFORMATION

S/NO	Description	Quantity
1	Total number of Developer flats	31
2	Number of Flats Booked/ Sold	18
3	Number of Sale Agreement Registered	12
4	Total Amount Collected from Customer	Rs. 2,26,51,029/-
5	Total Amount used for Development	Rs. 3,25,87,586/-

WORK PROGRESS STATUS

S/NO	Description	Work Status	Percentage of work done
1	Plinth Work	Yes	100%
2	Basement Floor Frame Structure	Yes	100%
3	Ground Floor Frame Structure	Yes	100%
4	First Floor Frame Structure	Yes	100%
5	First Floor Brick Work	Yes	50%
6	Ground Floor Internal Plaster	Yes	90%
7	Overall Work Completion	Yes	36%

Kindly acknowledge the receipt of our mail. We are also submitting the hard copy to the authority office.

Thanking You,

Shashinjay Kumar Singh
31/10/2018

FOR, OMM REALTY & INFRASTRUCTURE PVT LTD

