



OMM Realty & Infrastructure (P) Ltd.

Building Dreams

To,

The Chairman,
Real Estate Regulatory Authority,
Bihar, Patna

Date – 24.07.2019

Sub – Submission of First Quarter (2019-20) Financial and Physical information of our project “OMM SAMRIDDHI”,
DANAPUR, RERA Registration No. : BRERAP00039-1/34/R23/2018

Dear Sir,

As required by RERA provision, we are submitting here with the required information for First quarter
(1st APRIL'19 – 30 JUNE'19) as follows:-

A) Financial information of our above mentioned project for the First quarter ending 30 JUNE 2019.

FINANCIAL INFORMATION

S/NO	Description	Quantity
1	Total number of Developer flats	31
2	Number of Flats Booked/ Sold	25
3	Number of Sale Agreement Registered	23
4	Total Amount Collected from Customer	Rs. 6,99,80,232/-
5	Total Amount used for Development	Rs. 7,39,81,952/-

Physical information/ work progress status of our above mentioned project for the First quarter ending 30 JUNE 2019.

WORK PROGRESS STATUS

S/NO	Description	Work Status	Percentage of work done
1	Plinth Work	Yes	100%
2	Basement Floor Frame Structure	Yes	100%
3	Ground Floor Frame Structure	Yes	100%
4	First Floor Frame Structure	Yes	100%
5	Second Floor Frame Structure	Yes	100%
6	Third Floor Frame Structure	Yes	100%
7	Fourth Floor Frame Structure	yes	100%
8	Fifth Floor Frame Structure	Yes	100%
9	Sixth Floor Frame structure	yes	100%
10	Seventh Floor Fame structure	yes	100%
11	First Floor Brick Work	Yes	100%
12	Second Floor Brick Work	Yes	100%
13	Third Floor Brick Work	Yes	100%
14	Fourth Floor Brick Work	Yes	100%
15	Fifth Floor Brick Work	Yes	100%
16	Sixth Floor brick work	yes	100%
17	Basement Floor Internal Plaster	Yes	100%
18	Ground Floor Internal Plaster	Yes	100%
19	First Floor Internal Plaster	Yes	100%
20	Second Floor Internal Plaster	Yes	100%
21	Third Floor Internal Plaster	Yes	100%
22	Overall Work Completion	Yes	65%

Kindly acknowledge the receipt of our letter and obliged

Thanking You,

Shantanuj Kumar Singh
24/07/2019.

FOR, OMM REALTY & INFRASTRUCTURE PVT. LTD.

