

Navratna Raghuvanshi

601, Signature Tower,
Kurjipul, Kurji,
Patna- 800010.

Mob :- 9934920738

Letter no. : AR/2020-21/PSR/..103

Date :- 29/08/2020

A-BLOCK

Residential:-

Basement :- Plaster & Flooring completed

Ground Floor :- Internal plaster completed

1st Floor:- Residential

Internal Plaster completed, Putty works & Internal Plumbing works 80% completed

2nd Floor:-

Internal plaster completed, Putty & Internal plumbing 80% completed

3rd & 4th Floor:-

Internal Plaster completed, Electric wiring 60%, completed

1st Floor:- Commercial

Internal Plaster completed

2nd Floor:-

Internal Plaster completed

3rd Floor:-

Internal plaster completed

Outer SWR pipe work completed

Terrace:-

Parapet completed

Outer Work:-

80% Outer plaster completed

80% Texture Paint completed

B- Block

INTERNAL WORKS

Basement :- Flooring and Plaster completed

Ground Floor :- Plaster completed

1st Floor :- Plaster, Floor Tiles, Putty interior, electric wiring, Interior plumbing completed

2nd, 3rd, 4th, 5th, 6th, & 7th floor:- Plaster, Floor tiles, Toilet tiles, Interior – Putty, electric wiring, Internal plumbing & stair (granite) completed

8th Floor :- Internal Plaster only.

EXTERNAL WORKS

1st to 8th floor :- Outer plumbing work 80% completed & External texture completed

TERRACE

Parapet completed, Two water Tank completed, Plumbing ring line on progress outer, fire vertical works 70% completed.

Navratna Raghuvanshi
MR. NAVRATNA RAGHUVANSHI
CoA Lic :- CA/2013/58586