

FORM-7
[REGULATION-9]

Quarterly Progress Report for quarter ending 31st March of 2025 (Year)

I. PARTICULARS OF PROMOTERS

Promoter's Registration Number/CIN No.	U45200BR2012PTC019259
Name of the Promoter's Entity	ASHIRWAD ENGICON REAL ESTATE PVT. LTD.
Address of the Promoter's Entity :	Ashirwad Engicon Pvt Ltd, R. K. Puram, Danapur, Bihar, India 801503
Total Experience of promoter in Real Estate Sector	6 Years
Total Experience in Real Estate After commencement of RERA	6 Years
No of Project done Before commencement of RERA	No Any
No of Project done After commencement of RERA	1. Ashirwad Indrawati 2. Shanti Kunj

II. PARTICULARS OF PROJECT

Project Registration Number	BRERAP00930-5/42/R-1564/2023
Name of Project	SHANTI KUNJ
Name of Promoter	ASHIRWAD ENGICON REAL ESTATE PVT. LTD.
Project Address	MAUZA- JAMSAUT, P.S- DANAPUR, THANA NO.- 30, KHESRA PLOT NO.- 2159, 2161, 2162, KHATA- 16 AND 123, DIST- PATNA, BIHAR
Project Registration is valid up to	26/01/2028
Starting date of Project	27/01/2023
Type of Project	Residential/Group Housing
Name of the Competent Authority which sanctioned the project map	PMAA
Period of validity of map by the Competent Authority	Three Years from the date of passing of MAP

III. DISCLOSURE OF SOLD/BOOKED INVENTORY OF APARTMENTS

Building/Block Number	Apartment Type	Carpet Area	Total Number of sanctioned apartments	Total Number of Apartments in Promoter's share – 47		Total Number of Apartments in Landowner's share – 44	
				Booked	AFS Executed	Booked	AFS Executed
Shanti Kunj Block- A	3 BHK	1037	7				
Shanti Kunj Block- A	3 BHK	930	21				
Shanti Kunj Block- A	2 BHK	638	14				
Shanti Kunj Block- B	3 BHK	1103	7				
Shanti Kunj Block- B	3 BHK	1033	7				
Shanti Kunj Block- B	3 BHK	1023	14				
Shanti Kunj Block- B	2 BHK	730	21				
Total no.				42	39	0	0
Percentage of total Units				89.36 % of total units	82.97 % of total units	00%of total units	00%of total units

IV. DETAILS OF ASSOCIATION OF ALLOTTEES :

Mandatory in case the booking percentage exceeds 50% of the total sanctioned flats/plots/buildings/commercial space

- Note:- Delay in Association Formation Due to Non-Availability of Allottees, We are working on resolving the issue and will update you once allottees are available.**

V. CANCELLATION OF FLAT ALLOTMENT, IF ANY WITH FLAT NUMBER/BUNGALOW /PLOT NO. /OFFICE SPACE/SHOP/ETC.

(A) Cancelled by Allotees No Any	(B) Cancelled by Promoters No Any
--	---

VI. DISCLOSURE OF SOLD / BOOKED INVENTORY OF GARAGES/ PARKING SPACE

Building Wise/ Block Number	Total Number of Sanctioned Garages/ Parking Space	Total Number of Garages/Parking Space: 1. Booked/Allotted -
Shanti Kunj	91	42

VII. DETAILS OF BUILDING APPROVALS					
Already filed along with Registration Application					
S. No.	Name of the Approval / N.O.C./ Permission / Certificate	Issuing Authority	Validity Upto		Attach Copy
1.	Environment Clearance				
2.	Fire N.O.C.	Office of the State Fire Officer-Cum-Director, Bihar, Patna			Attached Below
4.	Airport Authority of India NOC				
5.	Water Supply Permission				
6.	Other Approval(s), if any, required for the Project.				

VIII. PROGRESS OF THE PROJECT – INTERNAL INFRASTRUCTURE DEVELOPMENT				
In case of more than one Block/Building/Apartments/Plots/Bungalow, the details have to be filled for each Block separately				
1. Plan Case Number- 13/22-23(Shanti Kunj) (To be added for each Building / Wing)				
S. No. (1)	Tasks / Activity (2)	Percentage of Actual Work Done (As on date of the Certificate) (3)		Expected Completion date in (dd/mm/yyyy) Format
		Block A	Block B	
1.	Excavation (if any)	100%	100%	Completed
2.	Basements (if any)	100%	100%	Completed
3.	Podiums (if any)	NA	NA	
4.	Plinth	100%	40%	Completed
5.	Stilt Floor	NA	NA	
6.	Slabs of Super Structure	33%	0%	10-12-2025
7.	Internal walls, Internal Plaster, Floorings, Doors and Windows within Flats /Premises.	0%	0%	15-05-2026

8.	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/Premises	0%	0%	15-10-2026
9.	Staircases, Lifts Walls and Lobbies at each Floor level, Overhead and Underground Water Tanks.	5%	0%	15-02-2027
10.	External plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing.	0%	0%	15-09-2027
11.	Installation of Lifts, water pumps, Fire Fighting Fittings and Equipment as per prescribed norms.	11%	11%	10-01-2028
12.	N.O.C, Electrical fittings, Mechanical Equipment, compliance to conditions of environment as per prescribed norms	0%	0%	10-01-2028
13.	Finishing to entrance lobby/s plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to complete project as per Specifications in Agreement of Sale. Any other activities.	0%	0%	10-01-2028
14.	Overall Percentage of Actual Work Done and final completion date	31.72 %	22.81 %	10-01-2028

IX. EXTERNAL INFRASTRUCTURE DEVELOPMENT WORKS - PROGRESS RELATED TO AMENITIES AND COMMON AREA

S. No.	Common Areas and Facilities	Proposed (Yes/No)	Percentage of actual Work Done (As on date of the Certificate)	Expected Completion date in (dd/mm/yyyy) Format
(1)	(2)	(3)	(4)	(5)
1.	Internal Roads & Footpaths	No		
2.	Water Supply	Yes	50%	15-10-2026
3.	Sewerage (Chamber, Line, Septic Tank, STP)	Yes	0%	15-09-2027

4.	Storm Water Drains	No		
5.	Landscaping & Tree Planting	No		
6.	Street Lighting	No		
7.	Community Buildings	No		
8.	Treatment and Disposal of Sewage and Sullage Water	No		
9.	Solid Waste Management & Disposal	No		
10.	Water Conservation / RainWater Harvesting	No		
11.	Energy Management	No		
12.	Fire Protection and FireSafety Requirements	Yes	0%	15-09-2027
13.	Closed Parking	Yes	10%	15-09-2027
14.	Open Parking	No		
15.	Electrical Meter Room, Sub-Station, Receiving Station	No		
16.	Others (Option to AddMore)	No		
17.	Overall Percentage of Actual Work Done and final completion date	Yes	15%	15-09-2027

X. EXTERNAL AND INTERNAL DEVELOPMENT WORKS IN CASE OF PLOTTED DEVELOPMENT

Not Applicable because our project is Residential/Group Housing.

XI. Financial Progress of the Project

S.No.	Particulars	Amount (in Rs.)
1	Project Account No.	41148263412
2	Estimated Cost of the Project including land cost at the start of the Project	2,000.00/- (In Lakh)
3	Estimated Development Cost of the Project at the start of the Project.(Excluding Land Cost) (In Lakh)	1,863.00/-
4	Any Variation in Development Cost which is declared at the start of the Project.	No Any
5	Amount received during the Quarter	4,52,59,982.00/-

6	Actual Cost Incurred during the Quarter	1,75,48,878.00/-
7	Net amount at end of the Quarter	5321.13/-
8	Total expenditure on Project till date	3,31,02,682.00/-
9	Cumulative fund collected till the end of Quarter in question	8,65,74,536.00/-
10	Cumulative expenditure done till the end of Quarter in question	3,31,02,682.00/-
11	Percentage of Expenditure incurred of the total Estimated development cost of the project.	17.76 %

XII. DETAILS OF MORTGAGE OR CHARGE IF ANY CREATED/DETAILS OF LOAN TAKEN BY PROMOTERS AGAINST THE PROJECT, If any

No Any

XIII. GEO TAGGED PHOTOGRAPHS (EACH BLOCK/BUILDING/APARTMENTS/PLOTS/BUNGALOW) OF THE PROJECT The photograph must have date.

(A)	S. No.	Particulars
	1.	Photographs showing Front Elevation.- Attached Below
	2.	Photographs showing Rear Elevation.- Attached Below
	3.	Photographs showing Side Elevation (Both sides) Attached Below
	4.	Photograph of each floor showing the progress of interior works
	5.	Photograph of Common Areas (Staircase, Lift Area, Terrace, Parking, etc.)
(B)		Photograph of the display board set up at the project site providing requisite information along with the QR code of the project allotted by the Authority

XIV. MISCELLANEOUS

A	List of Legal Cases (if any) On Project / Promoter	
1.	(a) Case No. (b) Name of Parties Order Passed, if Yes , Whether complied (Yes/No)	NA
2.	No. of Execution Cases against this project (a) Case No. (b) Name of Parties Order Passed, if Yes , Whether complied (Yes/No)	NA


3.	No. of Suo - Moto cases against this project (a) Case No. (b) Name of Parties Order Passed, if Yes , Whether complied (Yes/No)	NA
4.	No. of Certificate cases /PDR cases against this project (a) Case No. (b) Name of Parties	NA

XV. PERCENTAGE OF WORK ALONG WITH MILESTONE CHART


- a. Whether the project is in progress as per time schedule or lagging behind? Yes
b. If yes, whether it would be completed on the completion date fixed as per RC.
Yes

If No, then Reason for delay: NA

PROGRESS CHART Block A



PROGRESS CHART Block B



XVI. BROCHURE /Prospectus -

Attached Below

XVII Grievance Redressal Officer

Name : Ajay Singh

Contact No : 7033292801

Email id : ashirwaderpl@gmail.com

Address : ASHIRWAD R K PURAM, PO - DANAPUR


Project Site Photographs






Patna, Bihar, भारत

J28m+qfc, Ram Krishna Puram Rd, Ram Krishna Puram, Balaji Nagar,
New Tarachak, Danapur Nizamat, Patna, Bihar 801503, भारत
Lat 25.617035° Long 85.034281°
13/04/2025 01:11 PM GMT +05:30






दानापुर, बिहार, भारत

J28p+q34, राम कृष्णा पूरम, बालाजी नगर, न्यू तरचक, दानापुर, बिहार 801503, भारत

Lat 25.617152° Long 85.034453°

13/04/2025 01:11 PM GMT +05:30





Danapur, Bihar, India

J28p+q34, Ram Krishna Puram, Balaji Nagar, New Tarachak,
Danapur, Bihar 801503, India
Lat 25.616293° Long 85.035029°
13/04/2025 01:12 PM GMT +05:30





Patna, Bihar, India

J28m+qfc, Ram Krishna Puram Rd, Ram Krishna Puram, Balaji Nagar, New
Tarachak, Danapur Nizamat, Patna, Bihar 801503, India
Lat 25.616332° Long 85.034116°
13/04/2025 01:25 PM GMT +05:30



Google



Danapur, Bihar, India

J28p+q34, Ram Krishna Puram, Balaji Nagar, New Tarachak,

Danapur, Bihar 801503, India

Lat 25.616116° Long 85.034846°

13/04/2025 01:13 PM GMT +05:30



GPS Map Camera

Google



Patna, Bihar, India

J28m+qfc, Ram Krishna Puram Rd, Ram Krishna Puram, Balaji Nagar, New
Tarachak, Danapur Nizamat, Patna, Bihar 801503, India
Lat 25.616335° Long 85.034121°
13/04/2025 01:25 PM GMT +05:30



Brochure:

Location Plan Draft Copy



Payment Plan

Type-1
One time payment : Total payment within 90 days from the date of booking with service tax.

Type-2
PAYMENT PLAN

At the time of Booking and Registration	25%
At the time of Plinth Work	10%
At the time of 1st Floor Slab Casting	10%
At the time of 2nd Floor Slab Casting	10%
At the time of 3rd Floor Slab Casting	10%
At the time of 4th Floor Slab Casting	10%
At the time of Brick work	10%
At the time of Plaster & Flooring	10%
One month Before from the date of Possession	25%

Note:- Registration Charges, Service Tax And GST Extra

ASHIRWAD
An ISO 9001:2008 Certified Company

ASHIRWAD ENGICON GROUP
Corporate Office:
A/9, Saroj Residency, Vivekanand Marg, Patliputra Colony, Patna- 800023
Branch Office:
House No.1, Gokul Marg (Near Dr. Gopal Prasad Clinic), North S.K.Puri, Boring Road, Patna-1

Contact:

However, the above shall be subject to reference for quality.



ASHIRWAD
An ISO 9001:2008 Certified Company

Shanti Kunj

R.K. Puri, Saguna More, Patna


We create happiness... We Also Build homes !!!



RERA BIHAR WEBSITE: rera.bihar.gov.in RERA Reg. No.: **BRERAP00930-5/42/R-1564/2023**

ASHIRWAD ENGICON GROUP

Block-A



BOOKING DRAWING (BLOCK - A)

AREA CALCULATION BLOCK - A (TYPICAL FLOOR PLAN)			CASPET AREA
S.NO.	FLOOR NO.	SUPERFICIAL AREA	
1	1	1679.00 SFT.	
2	2	1718.00 SFT.	
3	3	1718.00 SFT.	
4	4	1718.00 SFT.	
5	5	1718.00 SFT.	
6	6	1718.00 SFT.	



WORK NO.	JOB OF
PROJ. NO.	PROPOSED BUILDING OF - SANTU KUNG
JOB NO.	ASHIRWAD INNOVATION PVT LTD
REL. NO.	(R. K. PURAM AT - PATNA)
DATE	
	DRAWN TITLE
	BOOKING DRAWING
	(BLOCK - A)
DIVYAM CONSULTANCY, PATNA	
ENGINEER PLANNER INTERIOR DESIGNER	
AUTO CAD/DRAWING & 3D VIEW	
APPROVED BY	DESIGN BY
DATE	DATE
SCALE	DWG. NO.
1" = 8'-0"	A/86

RERA Reg. No.:

Block-B



TYPICAL FLOOR PLAN (BLOCK - B)


AREA CALCULATION BLOCK - B (TYPICAL FLOOR PLAN)			CASPET AREA
S.NO.	FLOOR NO.	SUPERFICIAL AREA	
1	1	1618.00 SFT.	
2	2	2058.00 SFT.	
3	3	1380.00 SFT.	
4	4	1380.00 SFT.	
5	5	1380.00 SFT.	
6	6	1380.00 SFT.	
7	7	1600.00 SFT.	



WORK NO.	JOB OF
PROJ. NO.	PROPOSED BUILDING OF - SANTU KUNG
JOB NO.	ASHIRWAD INNOVATION PVT LTD
REL. NO.	(R. K. PURAM AT - PATNA)
DATE	
	DRAWN TITLE
	BOOKING DRAWING
	(BLOCK - B)
DIVYAM CONSULTANCY, PATNA	
ENGINEER PLANNER INTERIOR DESIGNER	
AUTO CAD/DRAWING & 3D VIEW	
APPROVED BY	DESIGN BY
DATE	DATE
SCALE	DWG. NO.
1" = 8'-0"	A/86

RERA Reg. No.:

Block -A & B



FIRE NOC:-

प्रपत्र-सू

File No. - 112/1680/2021

औपबंधिक अग्नि निवारण एवं अग्नि सुरक्षा अनापत्ति प्रमाण पत्र
बिहार अग्निशमन सेवा अधिनियम, 2014 की धारा-02 की उपधारा-(घ) के अधीन
बिहार अग्निशमन सेवा नियमवली, 2021 के नियम 15 (घ)(iii) के अन्तर्गत
विदेशक, राज्य अग्निशमन सेवा, बिहार, पटना का कार्यालय।

सेवा,

सेवा में,

निदेशक,

राज्य अग्निशमन सेवा,
बिहार, पटना।

M/s Ashirwad Engicon Pvt. Ltd.

संदर्भ :- क्रमांक 3154 दिनांक 24/12/2021

आवेदनकर्ता मे 0 वास्तुविद, सौलेश रंजन (विशेष आई.टी.नं 8R/19/16)

विषय :-
महाराष्ट्र,

भवन निर्माण के लिए औपबंधिक अनापत्ति प्रमाण पत्र निर्गत।

राज्य अग्निशमन सेवा, बिहार, पटना के द्वारा गठित अग्नि सुरक्षा एवं निवारण संस्थान (FSPW) को संशुद्धि के उपरान्त व उक्त संस्थान में शामिल विशेषज्ञों को अनुरोध के आशय में भवन निर्माणकर्ता मे 0 M/s Ashirwad Engicon Pvt. Ltd. के द्वारा प्रस्तावित भवन/खंडों का निर्माण हेतु बिहार अग्निशमन सेवा नियमवली, 2021 के नियम 15(घ)(iii) के अंतर्गत औपबंधिक अनापत्ति प्रमाण पत्र निर्गत किया जाता है।

प्रस्तावित भवन योजना से संबंधित भवन का नाम M/s Ashirwad Engicon Pvt. Ltd., प्लॉट नं-0-2159,2161,2162, खाता नं-0-16,123, तौबी नं-0-5171, धाना नं-0-30, धाना-दानापुर, मौजा-बगसीत, जिला-पटना अधिभाग व्यवसायिक-सह-आवासीय उप क्षेत्र, भवन की ऊँचाई 21.0 (मीटर) से फर्श क्षेत्र 8664.50 वर्गमीटर, भवन के तलों की संख्या 6, वलथर की संख्या 1, लिफ्ट/भूतल की संख्या 1, भवन के प्लॉट की संख्या 1, प्रत्येक मंजिल का औसत अधिभाग भार 84, लिफ्ट की संख्या 2, कावर लिफ्ट की संख्या 1, रैम की संख्या 2, आपातकालीन शरण स्थल (रिफ्यूजी एरिया) की संख्या 1, कावर टावर की संख्या शून्य है। राष्ट्रीय भवन संविदा के दिशा-निर्देश, स्थानीय भवन नियमवली एवं स्थानीय परिस्थिति के आधार पर निम्नलिखित सलाह/अनुरोधों के साथ भवन निर्माण योजना की स्वीकृति दी जाती है, जिसका अनुपालन संबंधित वास्तुविद/भवन निर्माणकर्ता/भू-स्वामी के द्वारा किया जाएगा।

भवन पोलर पर प्रतिदस्तावेज के चार ओरके अनुमोदन हेतु अप्रस्तुत किया जाता है :-

(1) भवन निर्माणकर्ता द्वारा भवन के लिए खुली जगह (मीटर) (उत्तर .. मी०, दक्षिण .. मी०, पूर्व .. मी०, पश्चिम .. मी०) एवं प्लॉट के लक्षण (आंतरिक सीढ़ियों की संख्या शून्य, चौड़ाई शून्य (मीटर)/बाह्य सीढ़ियों की संख्या 4, चौड़ाई 2.13 (मीटर) प्रस्तावित किया गया है।

(2) खुला स्थान एवं पहुँच-

(क) भवन के चारों तरफ तत्समय द्रव्य भवन उपविधि एवं अन्य तत्संबंधी अधिनियम/नियम/विनियमन/स्थानीय आवश्यकता के अनुसार खुला स्थान होगा एवं अग्निशमन दल के पहुँच एवं घुमाने के लिए न्यूनतम 3.60 मीटर जगह (भवन क्षेत्र एवं निर्माण के अनुसार परिवर्तनीय) छोड़ा जाना चाहिए।

(ख) भवन का पहुँच पथ मजबूत एवं चौड़ी हो जो 20 मिट्टिक टन अग्निशमनक वाहन का भार आसानी से सहन कर सके।

(ग) भवन के प्रवेश द्वार की चौड़ाई 4.5 मीटर एवं ऊँचाई 5 मीटर से कम नहीं होना चाहिए।

(3) बनावट :-

(क) प्रस्तावित भवन का पूरा निर्माण अनुमोदित योजना के अनुसार बिहार भवन उपविधि, 2014 समय-समय पर यथा संशोधित तथा स्थानीय नगर निगम के भवन संबंधी नियमों को ध्यान में रखकर किया जाएगा।

(ख) भवन पट्ट पर फर्श क्षेत्र 750 वर्गमीटर से अधिक होने की स्थिति में अलग-अलग फ्लोरो से उचित रूप से छत तक बाँटा जाएगा, जिससे कम से कम दो घंटे तक अग्नि प्रतिरोधक क्षमता होगी।

(ग) भवन की आंतरिक सजावट अग्नि प्रतिकूल परिरक्षक सामग्री से बना हुआ आइसोप्लैट गुण प्राप्त का होगा।

(घ) भवन के बेंड्रींग और डकट का crown के पास वेंटीलेशन का प्रावधान होगा। सभी ऊर्ध्व डकट का सीढ़ी पर्वण अग्नि निरोधक क्षमता के सामग्री से करने का व्यवस्था करना होगा।

(4) सीढ़ी :-

(क) भवन का सीढ़ी चर प्रकार का होगा। पूरे भवन निर्माण कार्य ईट/आर.सी.सी. से न्यूनतम 04 घंटे के अग्नि प्रतिरोधक क्षमता का होगा।

(ख) भवन का सीढ़ी के ठोरी भाग में स्थायी भेंट होगा जो सीढ़ी के क्रॉस सेक्शन छरिया का 05 प्रतिशत होगा। साथ ही सीढ़ी के क्रॉस सेक्शन क्षेत्र का 15 प्रतिशत क्षेत्र के बल्लर प्रत्येक मंजिल के स्तर पर खुलने योग्य Sashes होगा। यह भवन के बाहरी दीवार पर प्रदान किया जाएगा।

(ग) भवन के सभी सीढ़ियों का निर्माण कमरे से अलग होगा एवं किसी भी कमरे में प्रवेश किये बिना हर मंजिल पर एक दूसरे से पराज्य होगा, जिसे संबंधित छत के लेवल तक बढ़ाया जाएगा। सीढ़ी वाली दीवार को छत आस-पास की छत के क्षेत्र से 1 मीटर ऊपर होगी।

(घ) विभिन्न स्तरों के भवनों में सीढ़ी को चौड़ाई तथा कोरिडोर एवं बाह्य दूरी संबंधित भवन नियमों के अनुसार होगा।

(ङ) दो सीढ़ी के मामले में एक सीढ़ी बाहरी दीवार से होनी चाहिए

(च) तलधर तक चूँच के लिए दोनों सीढ़ी तलधर मंजिल तक नहीं जाना चाहिए। पहुँच के लिए एक अलग सीढ़ी होगा।

(5) अग्नि सुरक्षा प्रणाली :- राष्ट्रीय भवन संहिता, 2016 समय-समय पर तथा संशोधित के प्रावधानों के आलोक में निम्नलिखित अग्नि सुरक्षा उपकरणों के प्रावधान के साथ अनुसंधित भवन योजना अधिसूचित किया जाता है:-

- (क) होज रोल
- (ख) वेट राईवर-सह-डाउन कन्सिस्टेंट (4 अरद)
- (ग) फार्ड हाईड्रेन्ट सिस्टम
- (घ) हस्तप्राप्त विद्युत अग्नि एलार्म सिस्टम
- (ङ) पूरे भवन में ऑटोमैटिक डिटेक्शन एण्ड अलार्म सिस्टम
- (च) स्मोकलर सिस्टम (आवश्यकानुसार)
- (छ) भूतल स्टैटिक टैंक की क्षमता 1,00,000 लीटर
- (ज) ओवर-हैड स्टोर टैंक 25KL & 25KL लीटर क्षमता
- (झ) एक पम्प हाउस 2850 एल.पी.एम. इलेक्ट्रिक एवं दोबल, 180 एल.पी.एम. जैको पम्प, शुद्ध एल.पी.एम. कुंस्त पम्प
- (ञ) फायर एक्सटिंग्यूशर

(6) संबंधित अधिनियम/नियम/विनियमन जैसे:- बिहार भवन उपविधि, 2014, समय-समय पर तथा संशोधित राष्ट्रीय भवन संहिता, 2016, समय-समय पर तथा संशोधित बहुमंजिली भवन निर्माण विनियम, 1981, बिहार अग्निरामन सेवा अधिनियम, 2014, बिहार अग्निरामन सेवा निवमावली, 2021 में संबंधित अधिनियम के लिए बांझित अन्य शर्तों का चलन किया जाएगा। कुछ शर्तें निम्न प्रकार हैं :-

(क) लिफ्ट :-

(i) भवन का लिफ्ट की दीवार न्यूनतम 02 घंटे का अग्नि प्रतिकूल क्षमता का होगा।

(ii) भवन का लिफ्ट उच्च गति "फायर लिफ्ट" पर डिजाइन की जाएगी और योजना में स्पष्ट रूप से चिह्नित होगा।

(iii) सम्बन्धित विद्युत आपूर्ति की विफलता के मामले में, स्वचालित वैकल्पिक व्यवस्था होना चाहिए। अवरैमैट भवनों के लिए विद्युत आपूर्ति में परिवर्तन हेतु हस्तप्रतिष्ठित परिवर्तनीय स्वीच के माध्यम से यह व्यवस्था

रखा जा सकता है। वैकल्पिक रूप से लिफ्ट इस तरह से बाधित होगा कि बिजली की विफलता की स्थिति में भी यह जमीन स्तर तक आसानी से खुल सकेगा।

(iv) आग लगने की स्थिति में प्रति घंटा 30 बार हवा परिवर्तन करने हेतु स्मोक वेडिंग सिस्टम का संयोजन सभी लिफ्ट शॉफ्ट में कर भूआ निकासी हेतु व्यवस्था की जाएगी। यह इस प्रकार का डिजाइन किया जाएगा कि स्पीक्टर एवं फायर एलार्म क्रियशील हो सके। सामान्य विद्युत आपूर्ति की विफलता के मामले में यह स्वचालित रूप से वैकल्पिक आपूर्ति के लिए तैयार करेगा।

(v) अग्नि निरोधक कक्ष के साथ लिफ्ट का संस्कार व्यवस्था बनाने रखने सहित अन्य सभी आवश्यकताएँ आईड एसड्यु गुण स्तर के अनुरूप करायें होंगी, जिससे भवन के लिफ्ट कार, अग्नि निरोधक कक्ष के साथ जुड़ी होनी चाहिए, जिससे संस्कार व्यवस्था बनी रहे।

(vi) राष्ट्रीय भवन संहिता, 2016 समय-समय पर यथा संशोधित से संबंधित प्रवृत्तियों का ध्यान करते हुए फायर लिफ्ट होना चाहिए जैसे 1200 वर्गमीटर के फर्श क्षेत्र के लिए एक फायर लिफ्ट होना चाहिए।

(vii) भवन में सक्रिय अग्नि सुरक्षा प्रणाली जैसे प्रत्येक बंगला पर सेफ्टिंग भवन के साथ डाउन कम्प सिस्टम एवं होज रोल, छत स्तर पर 900 एलएमपीएसड्यु पाय के साथ होगा। आईड एसड्यु 2150/1992 तथा संबंधित विनियमों का आईडएसड्युआईड्यु फर्कड अग्निशामक यंत्र, फायर रोक दरवाजा, हस्तचालित फॉल अलार्म प्वाइन्ट, अग्नि सुरक्षा चयनीयता सेक्रेट एवं भवन निर्माण संहिता के अनुसार अन्य अग्नि निरोध उपकरण किये जाएंगे।

(viii) उत्तरधर में स्वचालित स्पीक्टर सिस्टम होना चाहिए एवं दो अलग-अलग निकास द्वार होना चाहिए।

(ix) भूगत जल स्ट्रेटिक टैंक (20,000 लीटर से कम क्षमता का नहीं) स्वचालित सिफ्टिंग की व्यवस्था के साथ हो, जहाँ अग्निशामक वाहन आसानी से पहुँच सके। अग्नि टैंक वाटर स्ट्रेटिक टैंक (10,000 लीटर क्षमता से कम नहीं) अधिवास के पूर्व हो जाना चाहिए।

(x) भवन के प्रत्येक बंगला पर विद्युत केबुल सील होती-चाहिए।

(xi) भवन का कम्पार्टमेंटेशन इस प्रकार होगा, कि आग एवं भूआ उसी क्षेत्र में सीमित रहेगा जहाँ अग्निबर्द्ध हुआ है तथा भवन के अन्य भागों में नहीं फैले।

(xii) भवन के अलग-अलग दीवार एवं छतों में खुला स्थान - ऐसे सभी प्रकार के छप्पे पर ध्यान देना होगा जो आग एवं भूआ के फैलाव को इन खुला स्थानों में प्रवेश को सीमित कर सकें और बलबल का फायर रेटिंग बरकरार रह सकें। सभी दीवारों में खुला स्थान न्यूनतम दो घंटे की फायर रेटिंग के अग्नि निरोधक दरवाजा से सुरक्षित रहेगा। बंगलों में सभी खुला स्थान vertical enclosure में सुरक्षित रहेगा एवं ऐसे enclosure का दीवार न्यूनतम दो घंटे की फायर रेटिंग का होगा।

(xiii) बंगलों के प्रत्येक vertical openings यथावत रूप से बंद एवं सुरक्षित रहेगा तथा विनियमित व्यवस्थाएँ की जाएँगे :-

(i) पलायन के समय का प्रयोग करते वक़्त अधिव्यक्तियों को बंगला दर बंगला खुले स्थान से आग एवं भूआ के फैलाव को रोकने के लिए प्रशिक्षण सुरक्षा प्रदान करवा होगा। यह सुनिश्चित करना होगा कि अधिव्यक्तियों के निकटवर्ती मार्ग में कम से कम 21 मिली मीटर का उपरी भाग खुला हो।

(ii) दो घंटे की फायर रेटिंग का अग्नि दरवाजा बाहर भागों/निकलने के रास्ते एवं लिफ्ट में प्रवेश के रास्ते तथा सीढ़ी पर एवं अन्य उपयुक्त स्थानों पर आग एवं भूआ के फैलाव को रोकने के लिए दिया जाएगा।

(iii) निकासी मार्ग का सुरक्षित प्रयोग हेतु स्मोक वेडिंग सुविधा प्रदान किया जाएगा।

(iv) औद्योगिक सजावट से जहरीला भूआ के छपन होने से बचाने हेतु भूआ निरोधी सामग्रियों का प्रयोग किया जाएगा।

(v) भवन के निकासी मार्ग (सीढ़ी एवं कॉरिडोर) का रोशनीकरण/संकेतों का प्रसारण/उत्तरधर का वेन्टीलेशन राष्ट्रीय भवन संहिता, 2016 समय-समय पर यथा संशोधित के अनुसार करना होगा।

(vi) एयर चेंजिंग एवं वेडिलेशन सिस्टम को इस प्रकार अधिष्ठित किया जाएगा, जिससे आग एवं भूआ एक फ्लोर से दूसरे फ्लोर और भवन से बाहर नहीं फैल सके। एयर फिल्टर में आग लगने पर भूआ को फैलने से बचाने के लिए स्मोक रीटार्डेंट डिवाइस भवन में होना चाहिए। प्रत्येक तल पर आग और भूआ के दहलाई से बचाने के लिए प्रत्येक तल पर अलग-अलग एयर हैटरींग यूनिट होना चाहिए। फायर रोक को

सिस्टम में प्रदान किया जाएगा, ताकि आग की स्थिति में स्वचालित रूप से बंद हो सके और इस तरह आग/धुआँ का फैलाव रोका जा सके।

(vii) विद्युत अधिष्ठापन- विद्युत सुरक्षा भारतीय विद्युत नियमावली एवं संबंधित आईएस/सीता के प्रावधान के आशोक में होगा। सार्वजनिक विद्युत उपकरण के द्वारा विद्युत अधिष्ठापन किया जाएगा। मुख्य रूप से अलग नली में पावरिंग, अलग सर्किट, स्वचालित सर्किट ब्रेकर, वास्टर खींच, इलेक्शन फैल दरवाजा, आपतकालीन/वैकल्पिक विद्युत आपूर्ति का आवधिक सत्यापन आदि पर ध्यान दिया जाएगा।

(viii) भवन का अधिष्ठापन प्राप्त करने के बाद प्रत्येक वर्ष कम से कम दो बार निम्नलिखित रूप से फायर एक्सीट द्रिस्ट किया जाय चाहिए।

(ix) अग्नि सुरक्षा अधिनियम- एन्डोअरी 2016 और विहत अग्निरामन सेवा अधिनियम, 2014 के अनुसार।

(x) भवन में अतिरिक्त अग्निरामन उपकरणों आदि का एक्स्पेंसीव बॉम्ब फर्म या व्यक्ति को दिया जाना चाहिए।

(xi) स्थापित नियम के आशोक में भवन के सेट बैक का रोकथाम/परिचालन करने वाले द्वारा किया जाएगा।

(xii) यह स्पष्ट किया जाता है कि उपरोक्त नियमों का पालन नहीं करने की स्थिति में भविष्य में होने वाले किसी भी कानूनी विवाद के मामले में, जिम्मेवारी डेवलपर/वास्तुविद/उपवीन मालिक पर होगी एवं किसी भी सरकारी अधिकारी (जैसे कि राज्य अग्निरामन पराधिकारी, बिहार, पटना) को नहीं होगी।

(xiii) इसके द्वारा यह भी स्पष्ट किया जाता है कि इस कार्यालय (अर्थात् राज्य अग्निरामन पराधिकारी-सह-निदेशक, बिहार, पटना/पराधिकृत पराधिकारी) का कार्यालय उस भूमि के किसी भी कानूनी विवाद के लिए जिम्मेवार नहीं है, जिसपर प्रस्तावित भवन का निर्माण होगा।

(7) अनिवार्यतः अन्डरटैकिंग के सभी प्रावधानों का पालन करना होगा।

(8) इसे औपचारिक अनुमति प्रमाण पर मूना जाएगा। उपरोक्त सभी अग्नि एवं जीवन सुरक्षा अनुशंसाओं के अनुपालन के बाद आवश्यक निरीक्षण एवं अधिष्ठापन के बीच हेतु राज्य अग्निरामन कार्यालय को सूचित करना होगा। सभी बिन्दुओं को बीच से संतुष्टि के बाद अग्नि अग्नि निवारण एवं अग्नि सुरक्षा अनुमति प्रमाण पर निर्मित किया जाएगा।

(9) अनुमोदित भवन योजना में बिना पूर्व स्वीकृति के किसी भी प्रकार का विचलन या परिवर्तन किये जाने की स्थिति में इस औपचारिक अनुमति प्रमाण पर को रद्द कर दिया जाएगा।

(10) हस्ताक्षर एवं मुहर के साथ नक़्का वापस किया जाता है/ऑनलाईन निर्मित किया जाता है।

अनुलग्नक-1-

- 1) मेड वास्तुविद, रीसेरा-नगर,
- 2) अग्रज नगर निगम, पटना

राज्य अग्निरामन पराधिकारी-सह-निदेशक,
बिहार, पटना।

Undertaking:

I/we solemnly affirm, declare and undertake that all the details stated above are true to the best of my/our knowledge and nothing material has been concealed here from. I am/we are executing this undertaking to attest to the truth of all the foregoing and to apprise the Authority of such facts as mentioned as well as for whatever other legal purposes this undertaking may serve.

Signature of Promoter

Ashirwad Engicon Real Estate Private Limited.

Director

Date : 13-04-2025