

Physical and Financial Information with status of the project

Registration No.-- BRERAP00140-4/936/R-752/2019

Project Name -Ashirwad Enclave

Quarter Ending-- 30th June 2021

No. of flat Booked			No. of Garages Booked			Fund Received						Expenditure (Rs. In Lakh)			Balance Available in lakh
Previous	During quarter	Total	Previous	During quarter	Total	Previous	During quarter	Total	Equity Fund	Grand Total	Previous	During quarter	Total		
10	0	10	10	0	10	60.24	19	79.24	109.431	188.671	146.356	23.453	169.809	18.862	

Physical Status

sl. No.	Stages Of Construction	Status of Construction
1	Ground Floor	Roof casting, Brickwork, Internal Plaster done ,External Plaster Work Completed, Flooring, Putty & Electric Wiring work in progress.
2	First floor	Roof casting, Brickwork, Internal Plaster done ,External Plaster Work Completed, Flooring, Putty & Electric Wiring work in progress.
3	Second Floor	Roof casting, Brickwork, Internal Plaster done ,External Plaster Work Completed, Flooring, Putty & Electric Wiring work in progress.
4	Third Floor	Roof casting, Brickwork, Internal Plaster done ,External Plaster Work Completed, Flooring, Putty & Electric Wiring work in progress.

Prem Aditya Homes Pvt Ltd.

Aditya Kumar
Director

Ar. Anand Kumar

AR. ANAND KUMAR
C.O.A. Regd. No.-CA/2010/46971

TRIPURARI & ASSOCIATES
Chartered Accountants

TRIPURARI KUMAR

(Partner)
M.No.-614332