



BHAWANI HOMES PROJECTS (P) LTD.

CIN No. : U70102BR2012PTC019542

Office : Flat No. G1-A, Narayan Villa. (Appt.) East of Gandhi Murti, Patel Nagar, Patna - 23
Fax + Ph. : 0612 - 2284334 Mobile : 9835287922, 9334410055

ENGINEERS, CONSTRUCTOR

Email : bhawanibuildcon@gmail.com

Website : www.bhawanigroups.com

Ref. BHPPL-59-2021-22

Date 18-07-2021

To,
Chairperson,
Real Estate Regulatory Authority,
Bihar, Patna.

- **Subject:** Reg. Update on Physical and Financial Status/Information of the Project "Bhawani Complex", (HAJIPUR, JADUA), for Quarter ending Of 1st Quarter From, 1st APRIL 2021 To 30TH JUNE -2021.

Ref.:

1. Your direction no. 1 of 2018 published on RERA Bihar website on 25.07.2018 and via email on 27.08.2018
2. RERA registration number: **BRERAP00101-2/80/R-153/2018**

Sir,

We acknowledge receipt of above direction from RERA Bihar on 27th July 2018 through e-mail, and note the content. We have formulated a status report for the quarter ending of **First quarter from 1st April 2021 to 30TH June 2021** and have attached them herewith, for your perusal; kindly accept the same as our submission for mandatory quarterly compliance.

- Rest assured for our best endeavor's to adhere with the Rules of Real Estate Regulation & Development Act, 2016, made there under for completion of the project.

Yours Faithfully,

FOR BHAWANI HOMES PROJECTS PVT. LTD.

DIRECOTR

6. Encl.: Report for Quarter ending of First quarter from 1st April 2021 to 30th June 2021.

7-2021

Project Name: Bhawani Complex; JADUA MAIN ROAD, HAJIPUR DIST. VAISHALI.

Project Type: Mixed Used (Residential cum Commercial)

Promoter Name: Bhawani Homes Projects Pvt. Ltd.

RERA Registration Number: BRERAP00101-2/80/R-153/2018

Compliances for Quarter ending on: 30th JUNE 2021 (1ST quarter)

Quarterly Updates on Units booked in Builder's Share

S.No	Unit Type	Number of Units	Number of Units Booked	NO. CANCEL UNITS	Number of Covered Parking booked
1	2 BHK	20	5	1	4
2	3 BHK	20	8	0	8
3	Shop	30	13	0	2

Quarterly updates of Blocks A & B

S.No.	Task/Activity	Applicable (Yes/No)	Percentage of Work Done
1	Excavation	Yes	100%
2	Raft Works	Yes	100%
3	Basement	Yes	100%
4	Stilt Floor	Yes	100%
5	FIRST FLOOR CASTING	YES	100%
6	SECOND FLOOR CASTING	YES	100%
7	THIRD FLOOR CASTING	YES	100%
8	FOURTH FLOOR CASTING	YES	100%
9	FIFTH FLOOR CASTING	YES	100%
10	SIXTH FLOOR CASTING	YES	50%
9	Staircases, lift walls and lobbies at each floor	Yes	40%
10	Water Supply	Yes	50%
11	Electric work	yes	40%
12	Brick Work at Ground Floor	YES	60%
13	Brick Work at First Floor	YES	60
14	Brick Work at Second Floor	YES	60%
15	Brick Work at Third Floor	YES	100%
16	Brick Work at fourth floor	YES	30%

Bhawani Homes Projects Pvt. Ltd.
[Signature]
 Director

Status of financials in the project

S.No.	Items	Amount (in Rs.)
1	Amounts received from allottees against booking of units <u>up to 30th June, 2021</u> (For builder's share).	28728775.70
2	Expenditure done towards completion of project <u>up to 30th June, 2021.</u>	27263288.67
3	Balance in designated bank a/c as on 30-06-2021	1194960.41

Bhavani Homes Projects Pvt. Ltd.

[Handwritten Signature]

Director