

Project Quarterly Progress Report

Quarter: - Oct- Dec 2019

Project Name : Buddha Regency

**Promoter Name : GURUDEV INFRAHOMES (INDIA) PRIVATE
LIMITED**

RERA Registration

Number : BRERAP00457-2/696/R-729/2019

Progress Update of each Block (E)/ Wing Separately

S. No.	Task / Activity	Applicable (Yes/No)	Percentage of Work Done	Remarks
1	Block (E) rafting Basement column and Basement roof casted	yes	100%	rafting Basement column and Basement roof casted
2	Ground Floor Structure and roof casting done	Yes	100%	Complete
3	First Floor Colum casting done	Yes	100%	Complete
4	Second Floor Colum casting done	Yes	100%	Complete
5	Third Floor Colum casting done	Yes	100%	Complete
6	Four Floor Colum casting done	Yes	100%	Complete

Progress Update of Common Areas, Facilities and Amenities in the Project

S. No.	Task / Activity	Applicable (Yes/No)	Percentage of Work Done	Remarks
	Water boring done	Yes	40%	

Update on number and types of flats/plots booked during the quarter

S. No.	Unit Type	Total No. of Units in Builder's Share	Flats / Plot Booking				No. of Garages / Covered Parking Booked			
			Opening Balance	Booked in the quarter	Cancelled in the quarter	Closing Balance	Opening Balance	Booked in the quarter	Cancelled in the quarter	Closing Balance
1	Carpet Area	129105.00 sq.ft.	129105.00 sq.ft.	920.00 sq.ft.		128185.00 sq ft.				
2	-	-	-	-	-	-	-	-	-	-

Status of financials in the project up to 31st Dec, 2019

S. No.	Description	Amount in (Rs.)
1	Amounts received from allottees against booking of units (for builder's share) (excluding GST)	3,50,000.00
2	Amounts contributed by Builder's / Loan from Others	1,10,00,000.00
	Total (1 + 2) in Rs.	1,13,50,000.00
3	Expenditure done towards completion of project (<i>including GST</i>)	1,13,49,000.00
4	Balance in Designated Bank A/c as on this quarter end	1000.00