

FORM-7
[REGULATION-9]

Quarterly progress report for quarter ending Oct To Dec of 2022 (year) 3rd Qtr.

I. PARTICULARS OF PROMOTERS			
Promoter's Registration Number/ CIN No/ Partnership Deed No/ LLP Details/ Any other registration with MSME or Govt. Bodies	CIN NO - U45201BR2012PTC 018555	Name of Firm	Eastern Estate Construction & Developers Pvt. Ltd.
Firm Address:	House No-2, Mihir Path, East Boring Canal Road, Patna-800001		
Total Experience of promoter in Real Estate sector	14 YEARS		
Total Experience in Real Estate after Implementation of RERA	6 YEARS		
No of Project done before implementation of RERA	1. Residential 2. Commercial 3. Residential- cum- Commercial 4. Plotted project	NA	
No of Project done after implementation of RERA	i. Residential ii. Commercial iii. Residential- cum - commercial iv. Plotted Project	NA	

I. PARTICULARS OF PROJECT			
Project Registration Number	BRERAP00080- 1/19/R-150/2018	Name of Project/Phase of Registered Project	IOB SATELLITE CITY
Name of Promoter	SANJEEV KUMAR	Project Address	TURKI CHHAJAN ROAD, KUDHANNI MUZAFFARPUR
Name of Co-promoter	ANJU SINHA		
Project Registration is valid up to	31-03-2021		
Starting date of Project or Phase of the Project	10-06-2017		
Type of Project or Phase of the Project	5. Residential 6. Commercial 7. Residential- cum-Commercial 4. Plotted project	1. RESIDENTIAL	
Period of validity of map by the Competent Authority	APPLIED		

II. DISCLOSURE OF SOLD/BOOKED INVENTORY OF APARTMENTS/BUNGALOW					
Building/ Block Number	Apartment Type		Carpet Area Each Bungalow	Total Number of sanctioned apartments	Total Number of Bungalow in Promoters Share-
	1. Bungalow -	Approved		TOTAL = 281	1. Booked -95
	I.>DUPLEX -	= 100	= 1100 SQFT EACH		2. Sold - 1
	II.>SIMPLEX -	= 66	= 640 SQFT EACH		3. Plots - 36
	III.>ECONOMY -	= 115	= 420 SQFT EACH		Percentage of booking -
	IV.> PLOT				NA


M/S EASTERN ESTATE CONSTRUCTION
& DEVELOPERS PRIVATE LIMITED


Managing Director

III. DISCLOSURE OF SOLD / BOOKED INVENTORY OF GARAGES			
Building / Block Number	Total Number of Sanctioned Garages	Total Number of Garages:	
NO ANY GARAGES	NO ANY GARAGES	1. Booked/Allotted	- NO
		2. Sold	- NO

IV. DETAILS OF BUILDING APPROVALS					
(If already filed along with Registration Application, then there is no need of further filing)					
S. No.	Name of the Approval / N.O.C./ Permission / Certificate	Issuing Authority	Applied Date	Issuance Date	Enclosed as Annexure No.
1.	NOC for Environment	NA	NA	NA	NA
2.	Fire N.O.C.	NA	NA	NA	NA
3.	Water Supply Permission	NA	NA	NA	NA
4.	NOC from Airport Authority of India	NA	NA	NA	NA
5.	Other Approval(s), if any, required for the Project.	NA	NA	NA	NA

V. CONSTRUCTION PROGRESS OF THE PROJECT		
1. Plan Bungalow No.- Simplex Gold - B-96 (To beaded for each Building / Wing / Bungalow)		
S. No. (1)	Tasks / Activity (2)	Percentage of Actual Work Done (As on date of the Certificate) (3)
1.	Excavation (if any)	
2.	Basements (if any)	
3.	Podiums (if any)	
4.	Plinth	
5.	Stilt Floor	
6.	Slabs of Super Structure	
7.	Internal walls, Internal Plaster, Floorings, Doors and Windows within Flats / Premises.	Internal Plaster, Floorings Tiles, Plumbing = 80%
8.	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/Premises	Electric work = 60 %
9.	Staircases, Lifts Wells and Lobbies at each Floor level, Overhead and Underground Water Tanks.	Stair Case = 100%
10.	External plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing.	

M/S EASTERN ESTATE CONSTRUCTION
& DEVELOPERS PRIVATE LIMITED

Managing Director


11.	Installation of Lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings, Mechanical Equipment, compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other	
	requirements as may be required to complete project as per Specifications in Agreement of Sale. Any other activities.	

V. CONSTRUCTION PROGRESS OF THE PROJECT

1. Plan Bungalow No.- B-64 (To be added for each Building / Wing / Bungalow)

S. No. (1)	Tasks / Activity (2)	Percentage of Actual Work Done (As on date of the Certificate) (3)
1.	Excavation (if any)	
2.	Basements (if any)	
3.	Podiums (if any)	
4.	Plinth	
5.	Stilt Floor	
6.	Slabs of Super Structure	
7.	Internal walls, Internal Plaster, Floorings, Doors and Windows within Flats / Premises.	Internal Plaster = 100%
8.	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/Premises	Electric Work = 80 %
9.	Staircases, Lifts Wells and Lobbies at each Floor level, Overhead and Underground Water Tanks.	
10.	External plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing.	
11.	Installation of Lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings, Mechanical Equipment, compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other	
	requirements as may be required to complete project as per Specifications in Agreement of Sale. Any other activities.	


M/S EASTERN ESTATE CONSTRUCTION
& DEVELOPERS PRIVATE LIMITED


Managing Director

V. CONSTRUCTION PROGRESS OF THE PROJECT		
1. Plan Bungalow No.- B-94 (To beaded for each Building / Wing / Bungalow)		
S. No. (1)	Tasks / Activity (2)	Percentage of Actual Work Done (As on date of the Certificate) (3)
1.	Excavation (if any)	
2.	Basements (if any)	
3.	Podiums (if any)	
4.	Plinth	
5.	Stilt Floor	
6.	Slabs of Super Structure	
7.	Internal walls, Internal Plaster, Floorings, Doors and Windows within Flats / Premises.	
8.	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/Premises	
9.	Staircases, Lifts Wells and Lobbies at each Floor level, Overhead and Underground Water Tanks.	Staircase = 100%
10.	External plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing.	
11.	Installation of Lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings, Mechanical Equipment, compliance to condition of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other	
	requirements as may be required to complete project as per Specifications in Agreement of Sale. Any other activities.	

V. CONSTRUCTION PROGRESS OF THE PROJECT		
1. Plan Bungalow No.- B-03 (To beaded for each Building / Wing / Bungalow)		
S. No. (1)	Tasks / Activity (2)	Percentage of Actual Work Done (As on date of the Certificate) (3)
1.	Excavation (if any)	
2.	Basements (if any)	
3.	Podiums (if any)	
4.	Plinth	
5.	Stilt Floor	
6.	Slabs of Super Structure	Roof Casting = 100%
7.	Internal walls, Internal Plaster, Floorings, Doors and Windows within Flats / Premises.	Ground Floor Brick Works = 100%

M/S EASTERN ESTATE CONSTRUCTION
& DEVELOPERS PRIVATE LIMITED



Managing Director

8.	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/Premises	Electrical Fittings = 80%
9.	Staircases, Lifts Wells and Lobbies at each Floor level, Overhead and Underground Water Tanks.	
10.	External plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing.	
11.	Installation of Lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings, Mechanical Equipment, compliance to condition of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as me be required to complete project as per Specifications in Agreement of Sale. Any other activities.	

V. CONSTRUCTION PROGRESS OF THE PROJECT

1. Plan Bungalow No.- C-4 (To beaded for each Building / Wing / Bungalow)

S. No. (1)	Tasks / Activity (2)	Percentage of Actual Work Done (As on date of the Certificate) (3)
1.	Excavation (if any)	
2.	Basements (if any)	
3.	Podiums (if any)	
4.	Plinth	Plinth = 100%
5.	Stilt Floor	
6.	Slabs of Super Structure	
7.	Internal walls, Internal Plaster, Floorings, Doors and Windows within Flats / Premises.	
8.	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/Premises	
9.	Staircases, Lifts Wells and Lobbies at each Floor level, Overhead and Underground Water Tanks.	
10.	External plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing.	
11.	Installation of Lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings, Mechanical Equipment, compliance to condition of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other	

MS & PVT. ENGINEERS CONSULTANTS
& PROJECT MANAGERS PRIVATE LIMITED

Managing Director

	requirements as me be required to complete project as per Specifications in Agreement of Sale. Any other activities.	
--	---	--

V. CONSTRUCTION PROGRESS OF THE PROJECT

1. Plan Bungalow No.- C-39 (To beaded for each Building / Wing / Bungalow)

S. No. (1)	Tasks / Activity (2)	Percentage of Actual Work Done (As on date of the Certificate) (3)
1.	Excavation (if any)	
2.	Basements (if any)	
3.	Podiums (if any)	
4.	Plinth	Plinth = 100%
5.	Stilt Floor	
6.	Slabs of Super Structure	
7.	Internal walls, Internal Plaster, Floorings, Doors and Windows within Flats / Premises.	
8.	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/Premises	
9.	Staircases, Lifts Wells and Lobbies at each Floor level, Overhead and Underground Water Tanks.	
10.	External plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing.	
11.	Installation of Lifts, water pumps Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings. Mechanical Equipment, compliance to condition of environment/CRZ NOC. Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building/Wing. Compound Wall and all other	
	requirements as me be required to complete project as per Specifications in Agreement of Sale. Any other activities.	

V. CONSTRUCTION PROGRESS OF THE PROJECT

1. Plan Bungalow No.- A-400 (To beaded for each Building / Wing / Bungalow)

S. No. (1)	Tasks / Activity (2)	Percentage of Actual Work Done (As on date of the Certificate) (3)
1.	Excavation (if any)	
2.	Basements (if any)	
3.	Podiums (if any)	
4.	Plinth	Plinth = 100%

5.	Stilt Floor	
6.	Slabs of Super Structure	
7.	Internal walls, Internal Plaster, Floorings, Doors and Windows within Flats / Premises.	
8.	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/Premises	
9.	Staircases, Lifts Wells and Lobbies at each Floor level, Overhead and Underground Water Tanks.	
10.	External plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing.	
11.	Installation of Lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings, Mechanical Equipment, compliance to condition of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to complete project as per Specifications in Agreement of Sale.	
	Any other activities.	

V. CONSTRUCTION PROGRESS OF THE PROJECT

1. Plan Bungalow No.- A-153 (To beaded for each Building / Wing / Bungalow)

S. No. (1)	Tasks / Activity (2)	Percentage of Actual Work Done (As on date of the Certificate) (3)
1.	Excavation (if any)	
2.	Basements (if any)	
3.	Podiums (if any)	
4.	Plinth	Plinth = 100 %
5.	Stilt Floor	
6.	Slabs of Super Structure	
7.	Internal walls, Internal Plaster, Floorings, Doors and Windows within Flats / Premises.	
8.	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/Premises	
9.	Staircases, Lifts Wells and Lobbies at each Floor level, Overhead and Underground Water Tanks.	
10.	External plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing.	

M/S EASTERN ESTEEM CONSTRUCTION
& DEVELOPERS PRIVATE LIMITED


Managing Director

11.	Installation of Lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings, Mechanical Equipment, compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as me be required to complete project as per Specifications in Agreement of Sale. Any other activities.
-----	--

V. CONSTRUCTION PROGRESS OF THE PROJECT

1. Plan Bungalow No.- A-398 (To beaded for each Building / Wing / Bungalow)


S. No. (1)	Tasks / Activity (2)	Percentage of Actual Work Done (As on date of the Certificate) (3)
1.	Excavation (if any)	
2.	Basements (if any)	
3.	Podiums (if any)	
4.	Plinth	
5.	Stilt Floor	
6.	Slabs of Super Structure	
7.	Internal walls, Internal Plaster, Floorings, Doors and Windows within Flats / Premises.	
8.	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/Premises	Electrical Fittings = 100%
9.	Staircases, Lifts Wells and Lobbies at each Floor level, Overhead and Underground Water Tanks.	
10.	External plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing.	
11.	Installation of Lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings, Mechanical Equipment, compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other	
12	requirements as me be required to complete project as per Specifications in Agreement of Sale. Any other activities.	Painting = 100%

V. CONSTRUCTION PROGRESS OF THE PROJECT**1. Plan Bungalow No.- A-399 (To beaded for each Building / Wing / Bungalow)**

S. No. (1)	Tasks / Activity (2)	Percentage of Actual Work Done (As on date of the Certificate) (3)
1.	Excavation (if any)	
2.	Basements (if any)	
3.	Podiums (if any)	
4.	Plinth	
5.	Stilt Floor	
6.	Slabs of Super Structure	
7.	Internal walls, Internal Plaster, Floorings, Doors and Windows within Flats / Premises.	
8.	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/Premises	
9.	Staircases, Lifts Wells and Lobbies at each Floor level, Overhead and Underground Water Tanks.	
10.	External plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing.	
11.	Installation of Lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings, Mechanical Equipment, compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other	
12.	requirements as may be required to complete project as per Specifications in Agreement of Sale. Any other activities.	Painting = 100 %

V. CONSTRUCTION PROGRESS OF THE PROJECT**1. Plan Bungalow No.- A-381 (To beaded for each Building / Wing / Bungalow)**

S. No. (1)	Tasks / Activity (2)	Percentage of Actual Work Done (As on date of the Certificate) (3)
1.	Excavation (if any)	
2.	Basements (if any)	
3.	Podiums (if any)	
4.	Plinth	
5.	Stilt Floor	
6.	Slabs of Super Structure	
7.	Internal walls, Internal Plaster, Floorings, Doors and Windows within Flats / Premises.	

MM EASTERN ESTATE CONSTRUCTION
& DEVELOPERS PRIVATE LIMITED

Managing Director

8.	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/Premises	Electrical Fittings = 80%
9.	Staircases, Lifts Wells and Lobbies at each Floor level, Overhead and Underground Water Tanks.	
10.	External plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing.	
11.	Installation of Lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings, Mechanical Equipment, compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other	
12.	requirements as may be required to complete project as per Specifications in Agreement of Sale. Any other activities.	

V. CONSTRUCTION PROGRESS OF THE PROJECT

1. Plan Bungalow No.- A- 146 (To be added for each Building / Wing / Bungalow)

S. No. (1)	Tasks / Activity (2)	Percentage of Actual Work Done (As on date of the Certificate) (3)
1.	Excavation (if any)	
2.	Basements (if any)	
3.	Podiums (if any)	
4.	Plinth	
5.	Stilt Floor	
6.	Slabs of Super Structure	
7.	Internal walls, Internal Plaster, Floorings, Doors and Windows within Flats / Premises.	
8.	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/Premises	Electrical Fittings = 100%
9.	Staircases, Lifts Wells and Lobbies at each Floor level, Overhead and Underground Water Tanks.	
10.	External plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing.	
11.	Installation of Lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings, Mechanical Equipment, compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other	

M/S EASTERN ESTATE CONSTRUCTION
& DEVELOPERS PRIVATE LIMITED

Managing Director

4.	Plinth	
5.	Stilt Floor	
6.	Slabs of Super Structure	
7.	Internal walls, Internal Plaster, Floorings, Doors and Windows within Flats / Premises.	
8.	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/Premises	
9.	Staircases, Lifts Wells and Lobbies at each Floor level, Overhead and Underground Water Tanks.	Staircases = 100%
10.	External plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing.	
11.	Installation of Lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings, Mechanical Equipment, compliance to conditions of environment/CRZ NOC. Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building/Wing. Compound Wall and all other	
12.	requirements as me be required to complete project as per Specifications in Agreement of Sale. Any other activities.	

V. CONSTRUCTION PROGRESS OF THE PROJECT

1. Plan Bungalow No.- A- 384 (To beaded for each Building / Wing / Bungalow)

S. No. (1)	Tasks / Activity (2)	Percentage of Actual Work Done (As on date of the Certificate) (3)
1.	Excavation (if any)	
2.	Basements (if any)	
3.	Podiums (if any)	
4.	Plinth	
5.	Stilt Floor	
6.	Slabs of Super Structure	
7.	Internal walls, Internal Plaster, Floorings, Doors and Windows within Flats / Premises.	
8.	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/Premises	
9.	Staircases, Lifts Wells and Lobbies at each Floor level, Overhead and Underground Water Tanks.	Staircases = 100%
10.	External plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing.	

M/S EASTERN ESTATE CONSTRUCTION
& DEVELOPERS

[Signature]

Managing Director

11.	Installation of Lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings, Mechanical Equipment, compliance to conditionsof environment/CRZ NOC. Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building/Wing. Compound Wall and all other	
12.	requirements as me be required to complete project as per Specifications in Agreement of Sale. Any other activities.	

V. CONSTRUCTION PROGRESS OF THE PROJECT

1. Plan Bungalow No.- A- 343 (To beaded for each Building / Wing / Bungalow)		
S. No. (1)	Tasks / Activity (2)	Percentage of Actual Work Done (As on date of the Certificate) (3)
1.	Excavation (if any)	
2.	Basements (if any)	
3.	Podiums (if any)	
4.	Plinth	
5.	Stilt Floor	
6.	Slabs of Super Structure	
7.	Internal walls, Internal Plaster, Floorings, Doors and Windows within Flats / Premises.	
8.	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/Premises	
9.	Staircases, Lifts Wells and Lobbies at each Floor level, Overhead and Underground Water Tanks.	Staircases = 100%
10.	External plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing.	
11.	Installation of Lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings, Mechanical Equipment, compliance to conditionsof environment/CRZ NOC. Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building/Wing. Compound Wall and all other	
12.	requirements as me be required to complete project as per Specifications in Agreement of Sale. Any other activities.	

VI. AMENITIES AND COMMON AREA AND EXTERNAL INFRASTRUCTURE DEVELOPMENT WORKS


2.	Water Supply	NA	
3.	Sewerage Chambers Septic Tank	NA	
4	Drains	NA	
5.	Parks, Land Scaping and Tree Planting	NA	
6.	Street Lighting	NA	
7.	Disposal of sewage & sullage water	NA	
8.	Water conservation/Rain Water Harvesting	NA	
9.	Energy Management	NA	

VII. GEO TAGGED AND DATE PHOTOGRAPH OF(EACH BLOCK) OF THE PROJECT

(A)	Sr. No.	
	1.	Front Elevation
	2.	Rear Elevation
	3.	Side Elevation
(B)		Photograph of each floor

VIII. FINANCIAL PROGRESS OF THE PROJECT

S. No. (1)	Particulars (2)	Amount (In Rs.) (3)
1.	Project Account No.	124802000000401
2.	Estimated Cost of the Project including land cost at the start of the Project	36,08,12,590
3.	Estimated Development Cost of the Project at the start of the Project (Land Cost)	
4.	Any Variation in development cost which is declared at the start of the project	
5.	Amount received during the Quarter	8,91,450
6.	Actual Cost Incurred during the Quarter	45,19,450
7.	Net amount at end of the Quarter	
8.	Total expenditure on Project till date	5,52,48,695
9.	Cumulative fund collected till the end of Quarter in question	

MOHAWAT PRIVATE LIMITED

 Managing Director

10.	Cumulative expenditure done till the end of Quarter in question
-----	---



DUPLEX= A-146



DUPLEX= A-153




DUPLEX= A-343




DUPLEX= A-363



DUPLEX= A-381



DUPLEX= A-383



DUPLEX= A-384



DUPLEX= A-398



DUPLEX= A-399

M/S EASTERN STATE CONSTRUCTION
& DEVELOPMENT PRIVATE LIMITED

Managing Director



DUPLEX= A-400



SIMPLEX = B-3




SIMPLEX = B-64

M/S EASTERN ESTATE CONSTRUCTION
& DEVELOPMENT PRIVATE LIMITED

Sanjay Kumar


Managing Director




SIMPLEX = B-94



SIMPLEX = B-96



ECONOMY = C-4



ECONOMY = C-39

IX. DETAILS OF MORTGAGE OR CHARGE IF ANY CREATED

X. MISCELLANEOUS		
A List of Legal Cases (if any)		
1. Case No.		NO
2. Name of Parties		NO
3. No of execution cases against this project Case No :		
4. No of Suo-Moto cases against this project. Case No : Name Of Parties		
5. No of certificate cases / PDR cases against this project. Case No : Name Of Parties		
B Sale/Agreement for Sale during the Quarter		
1. Sale Deed		
2. Agreement for Sale		
3. No. of Possessions given to allottees		
XI. PERCENTAGE OF WORK ALONG WITH MILESTONE CHART		
Weather the project in progress is as per time schedule or lagging behind?		

Undertaking:

I/we solemnly affirm, declare and undertake that all the details stated above are true to the best of my knowledge and nothing material has been concealed here from. I am/we are executing this undertaking to attest to the truth of all the foregoing and to apprise the Authority of such facts as mentioned as well as for whatever other legal purposes this undertaking may serve.

IMS EASTERN ESTATE CONSTRUCTION
& DEVELOPERS PRIVATE LIMITED


Managing Director

Signature of Promoter

Name:

Date: