

FORM-7


[REGULATION-9]

Quarterly Progress Report for quarter ending September of 2022

I. PARTICULARS OF PROJECT			
Project Registration Number	BRERAP94527-1/1343/R-1163/2021	Name of Project/Phase of Registered Project	MAYANK HOMES
Name of Promoter	MATRI ENGICON PVT.LTD	Project Address	ABHIMANYU NAGAR, JALALPUR, DANAPUR, PATNA
Name of Co-promoter	N/A		
Project Registration is valid up to	07/06/2024		
Starting date of Project or Phase of the Project	12/07/2021		
Type of Project or Phase of the Project	1. Residential 2. Commercial 3. Residential-cum-Commercial 4. Plotted project	Residential	
Period of validity of map by the Competent Authority	08/06/2022		

II. DISCLOSURE OF SOLD/BOOKED INVENTORY OF APARTMENTS					
Building/Block Number	Apartment Type		Carpet Area	Total Number of sanctioned apartments	Total Number of Apartments – 1. Booked/ Allotted - 02 2. Sold -
BLOCK-A	1. 3 BHK	- 12	11337.00	36	
BLOCK-B	2. 3 BHK	- 24	23340.00		

III. DISCLOSURE OF SOLD / BOOKED INVENTORY OF GARAGES				
Building / Block Number	Total Number of Sanctioned Garages	Total Number of Garages:		
		1. Booked/Allotted	-	02
BLOCK-A & B	36	2. Sold	-	

FOR MATRI ENGICON PVT. LTD.

 MANAGING DIRECTOR

IV. DETAILS OF BUILDING APPROVALS

(If already filed along with Registration Application, then there is no need of Further filing)

S.NO.	Name of the Approval / N.O.C. / Permission / Certificate	Issuing Authority	Applied Date	Issuance Date	Enclosed as Annexure No.
1.	NOC for Environment				
2.	Fire N.O.C				
3.	Water Supply Permission				
4.	NOC from Airport Authority of India				
5.	Other Approval (S), if any, required for the Project				

V. Construction Progress of the Project

1. Building / Wing / Layout Number _____ (To beaded for each Building / Wing)		
S. No. (1)	Tasks / Activity (2)	Percentage of Actual Work Done (As on date of the Certificate) (3)
1.	Excavation (if any)	
2.	Basements (if any)	GROUND FLOOR PARKING ROOF SLAB CASTING DONE
3.	Podiums (if any)	RCC FRAME STRUCTURE AS PER DESIGN
4.	Plinth	RCC FRAME STRUCTURE AS PER DESIGN
5.	Stilt Floor	RCC FRAME STRUCTURE AS PER DESIGN
6.	Slabs of Super Structure	RCC FRAME STRUCTURE AS PER DESIGN
7.	Internal walls, Internal Plaster, Floorings, Doors and Windows within Flats /Premises.	RCC FRAME STRUCTURE AS PER DESIGN, DOORS-30 MM WATER PROOF FLUSH DOOR SOLID WOOD CHAUKHAT, FULLY GLAZED ALMUNUM WINDOW
8.	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/Premises	ALL INTERNAL GPVC PIPES, TOILETS WITH GLAZED TILES WITH WASH BASIN, WC IN COMMON AND WHITE E.W.C IN MASTER BED

FOR MATRI ENGICON PVT. LTD.

Arunach K. Srinivasan
MANAGING DIRECTOR

		ROOM WITH TOILETS, G.P/C.P.V.C WITH HOT COLD WATER MANAGEMENT
9.	Staircases, Lifts Wells and Lobbies at each Floor level, Overhead and Underground Water Tanks.	
10.	External plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing.	ALL INTERNAL GPVC PIPES
11.	Installation of Lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings, Mechanical Equipment, compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to complete project as per specifications in Agreement of Sale. Any other activities.	

VI. Amenities and Common Area and External Infrastructure Development Works)

S. No.	Common Areas and Facilities	Proposed (Yes/No)	Percentage of actual Work Done (As on date of the Certificate)	Details
(1)	(2)	(3)	(4)	(5)
1.	Internal Roads & Footpaths	YES		
2.	Water Supply	YES		
3.	Sewerage (Chamber, Line, Septic Tank, STP)	YES		
4.	Storm Water Drains	YES		
5.	Landscaping & Tree Planting	YES		
6.	Street Lighting	YES		

FOR MATRI ENGICON PVT. LTD.

Arunachal K. Srinivasan
MANAGING DIRECTOR

7.	Community Buildings	YES		
8.	Treatment and Disposal of Sewage and Sullage Water	YES		
9.	Solid Waste Management & Disposal	YES		
10.	Water Conservation / Rain Water Harvesting			
11.	Energy Management			
12.	Fire Protection and Fire Safety Requirements	YES		
13.	Closed Parking	YES		
14.	Open Parking			
15.	Electrical Meter Room, Sub-Station, Receiving Station	YES		
16.	Others (Option to Add More)			

VI. A EXTERNAL AND INTERNAL DEVELOPMENT WORKS IN CASE OF PLOTTED DEVELOPMENT

		Proposed (Yes/No)	Percentage of actual Work Done (As on date of the Certificate)	Details
1.	Internal Roads & Footpaths			
2.	Water Supply			
3.	Sewerage Chambers Septic Tank			
4.	Drains			
5.	Parks, Landscaping and Tree Planning			
6.	Street Lighting			
7.	Disposal of sewage & Sullage Water			

FOR MATRI ENGICON PVT. LTD.

Arun K Srinivasan
MANAGING DIRECTOR

8.	Water conservation/ Rain Water Harvesting			
9.	Energy Management			

VII. GEO TAGGED AND DATE PHOTOGRAPH OF (EACH BLOCK) OF THE PROJECT			
(A)	Sr. No.		
	1.	Front Elevation.	Attach
	2.	Rear Elevation	Attach
	3.	Side Elevation	Attach
(B)		Photograph of each floor	

VIII. Financial Progress of the Project		
S. No.	Particulars	Amount (In Rs.)
(1)	(2)	(3)
1.	Project Account No.	040405009528 040405009542
2.	Estimated Cost of the Project including land cost at the start of the Project	
3.	Amount received during the Quarter	
4.	Actual Cost Incurred during the Quarter	
5.	Net amount at end of the Quarter	
6.	Total expenditure on Project till date	49,98,385=64
7.	Cumulative fund Collected till the end of Quarter in question	
8.	Cumulative expenditure done till the end of Quarter in question	

IX. Details of Mortgage or Charge if any created

FOR MATRI ENGICON PVT. LTD.
Animesh K Sinha
 MANAGING DIRECTOR

X. MISCELLANEOUS		
A	List of Legal Cases (if any)	
1.	Case No.	NO
2.	Name of Parties	NO
B	Sale/Agreement for Sale during the Quarter	
1.	Sale Deed	NIL
2.	Agreement for Sale	NIL
XI. PERCENTAGE OF WORK ALONG WITH MILESTONE CHART		
Weather the project in progress is as per time schedule or lagging behind?		

Undertaking:

I/we solemnly affirm, declare and undertake that all the details stated above are true to the best of my/our knowledge and nothing material has been concealed here from. I am/we are executing this undertaking to attest to the truth of all the foregoing and to apprise the Authority of such facts as mentioned as well as for whatever other legal purposes this undertaking may serve.

FOR MATRI ENGICON PVT. LTD.

Arunesh K Srinivasan

MANAGING DIRECTOR

Signature of Promoter

Name:

Date: