

Quarterly Progress Report for quarter ending march of 2023

Project Registration Number	BRERAP24401- 1/156/R-1458/2022	Name of Project/Phase of Registered Project	MAHABODHI APARTMENT
Name of Promoter	ARTISAN REALTORS PVT LTD	Project Address	KENDUI, GAYA
Name of Co-promoter			
Project Registration is valid up to	01/12/2026		
Starting date of Project or Phase of the Project	04/08/2022		
Type of Project or Phase of the Project	1. Residential ✓ 2. Commercial 3. Residential- cum-Commercial 4, Plotted project		
Period of validity of map by the Competent Authority	01/12/2024		

Building/Block Number	Apartment	Туре	Carpet Area	Total Number of sanctioned	Total Number of Apartments –
MAHABODHI APARTMENT	1. 1 BHK 2. 2 BHK, 3. 3 BHK 4. Shop 5.Bungalow 6. Plot etc.	- 0 - 23 - 34 - N/A - N/A	57552	apartments 1	1. Booked/ Allotted - 6 2. Sold -

III. DISCLOSURE OF SOLI	/ BOOKED INVENTORY	OF GARAGES		
Building / Block Number	Total Number of Sanctioned Garages	Total Number of Garages:  1. Booked/Allotted	-	6
MAHABODHI APARTMENT	57	2. Sold	-	

1. Bui	lding / Wing / Layout Number MAHABODHI /	APARTMENT (To beaded for each Building / Wing)
S. No. (1)	Tasks / Activity (2)	Percentage of Actual Work Done (As on date of the Certificate)  (3)
1.	Excavation (if any)	DONE
2.	Basements (if any)	DONE

3.	Podiums (if any)	
4.	Plinth	DONE
5.	Stilt Floor	DONE
6.	Slabs of Super Structure	5 <sup>TH</sup> FLOOR
7.	Internal walls, Internal Plaster, Floorings, Doors and Windows within Flats / Premises.	
8.	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/Premises	
9.	Staircases, Lifts Wells and Lobbies at each Floor level, Overhead and Underground Water Tanks.	STAIRCASE UPTO 5 <sup>TH</sup> FLOOR DONE LIFT WELL- DONE LOBBIES- UPTO 5 <sup>TH</sup> FLOOR DONE
10.	External plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing.	
11.	Installation of Lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings, Mechanical Equipment, compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as my be required to complete project as per specifications in Agreement of Sale.  Any other activities.	

S. No.	Common Areas and Facilities	Proposed (Yes/No)	Percentage of actual Work Done (As on date of the Certificate)	Details
(1)	(2)	(3)	(4)	(5)
1.	Internal Roads & Footpaths	YES	0%	
2.	Water Supply	YES	20%	

3.	Sewerage (Chamber, Line, Septic Tank, STP)	YES	0%
4.	Landscaping & Tree Planting	YES	0%
5.	Street Lighting	YES	0%
6.	Water Conservation / Rain Water Harvesting	YES	0%
7.	Fire Protection and Fire Safety Requirements	YES .	0%
8.	Open Parking	YES	0%
9.	Others (Option to Add More)		

VI.	I. PHOTOGRAPH OF THE BLOCKS (EACH BLOCK) OF THE BUILDING				
S. No.	Particulars				
1.	Front Elevation.				
2.	Rear Elevation				
3.	Side Elevation				

VII.	Financial Progress of the Project	
S. No.	Particulars	Amount (In Rs.)

(1)	(2)	(3)
1.	Project Account No.	120001716518
2.	Estimated Cost of the Project including land cost at the start of the Project	18,70,75,469/-
3.	Amount received during the Quarter	45,42,895/-
4.	Actual Cost Incurred during the Quarter	1,16,30,488/-
5.	Total expenditure on Project till date	5,64,89,253/-
6.	Cumulative Fund collected till the end of Quarter in question	1,13,23,895/-
7.	Cumulative expenditure done till the end of Quarter in question	5,64,89,253/-
8.	Closing Balance at the end of the quarter	16,897/-

VII	VIII. MISCELLANEOUS			
A	List of Legal Cases (if any) N/A			
1.	Case No.			
2.	Name of Parties -			
В	Sale/Agreement for Sale during the Quarter			
1.	Sale Deed			
2.	Agreement for Sale 6			

## **Undertaking**:

I/we solemnly affirm, declare and undertake that all the details stated above are true to the best of my/our knowledge and nothing material has been concealed here from. I am/we are executing this undertaking to attest to the truth of all the foregoing and to apprise the Authority of such facts as mentioned as well as for whatever other legal purposes this undertaking may serve.

Signature of Promoter

Name: AHIT KISHORE

Date: 07.04.2023

UDIN- 23099637BGSDAM3850

For G Krishna & Co. CHARTERED ACCOUNTANT

> (DILIP KUMAR SNIGH) Partner MRN-099637 FRN-010098C