


PROJECT NAME – KRISHNA RAM ISHWAR TOWER

PROMOTER NAME – SHREE KRISHNA HOMES

RERA REGISTRATION NO. BRERAP00863-1/614/R-456/2019

QUARTERLY PROGRESS REPORT FOR RERA, BIHAR

Period – JULY TO SEP. 2023



FORM-7

[REGULATION-9]

Quarterly Progress Report for quarter ending September of 2023

I. PARTICULARS OF PROJECT			
Project Registration Number	BRERAP00863-1/614/R-456/2019	Name of Project/Phase of Registered Project	KRISHNA RAM ISHWAR TOWER
Name of Promoter	SHREE KRISHNA HOMES	Project Address	URJA NAGAR, KHAGUAL ROAD, SAGUNA, NEAR ARCADE BUSINESS, OPP LAFARZ MIXING PLANT PATNA.
Name of Co-promoter	N/A		
Project Registration is valid up to	15/11/2022		
Starting date of Project or Phase of the Project	26/02/2019		
Type of Project or Phase of the Project	Residential and commercial		
Period of validity of map by the Competent Authority	3 YEARS		

II. DISCLOSURE OF SOLD/BOOKED INVENTORY OF APARTMENTS					
Building/Block Number	Apartment Type		Carpet Area	Total Number of sanctioned apartments	Total Number of Apartments –
	1. 1 BHK	-			1. Booked/ Allotted
	2. 2 BHK,	-			-
	3. 3 BHK	- 24	20535.54	FLAT-24	2. Sold
	4. Shop	- 35	12100.82	SHOP-35	-
	5.Bungalow	-			
	6. Plot etc.	-			

III. DISCLOSURE OF SOLD / BOOKED INVENTORY OF GARAGES			
Building / Block Number	Total Number of Sanctioned Garages	Total Number of Garages:	
		1. Booked/Allotted	-
	24	2. Sold	-






Partners

9.	Staircases, Lifts Wells and Lobbies at each Floor level, Overhead and Underground Water Tanks.	
10.	External plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing.	
11.	Installation of Lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings, Mechanical Equipment, compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to complete project as per specifications in Agreement of Sale. Any other activities.	

VI. Amenities and Common Area and External Infrastructure Development Works)

S. No.	Common Areas and Facilities	Proposed (Yes/No)	Percentage of actual Work Done (As on date of the Certificate)	Details
(1)	(2)	(3)	(4)	(5)
1.	Internal Roads & Footpaths			
2.	Water Supply			
3.	Sewerage (Chamber, Line, Septic Tank, STP)			
4.	Storm Water Drains			
5.	Landscaping & Tree Planting			
6.	Street Lighting			
7.	Community Buildings			

Shree Krishna Homes
Gyan Kaur
Partners

8.	Treatment and Disposal of Sewage and Sullage Water			
9.	Solid Waste Management & Disposal			
10.	Water Conservation / Rain Water Harvesting			
11.	Energy Management			
12.	Fire Protection and Fire Safety Requirements			
13.	Closed Parking			
14.	Open Parking			
15.	Electrical Meter Room, Sub-Station, Receiving Station			
16.	Others (Option to Add More)			

VI. A EXTERNAL AND INTERNAL DEVELOPMENT WORKS IN CASE OF PLOTTED DEVELOPMENT

		Proposed (Yes/No)	Percentage of actual Work Done (As on date of the Certificate)	Details
1.	Internal Roads & Footpaths			
2.	Water Supply			
3.	Sewerage Chambers Septic Tank			
4.	Drains			
5.	Parks, Landscaping and Tree Planning			
6.	Street Lighting			
7.	Disposal of sewage & Sullage Water			
8.	Water conservation/ Rain Water Harvesting			

Shree Krishna Homes

 Partners

9.	Energy Management			
----	-------------------	--	--	--

VII. GEO TAGGED AND DATE PHOTOGRAPH OF (EACH BLOCK) OF THE PROJECT			
(A)	Sr. No.		
	1.	Front Elevation.	Attach
	2.	Rear Elevation	Attach
	3.	Side Elevation	Attach
(B)		Photograph of each floor	

VIII. Financial Progress of the Project		
S. No.	Particulars	Amount (In Rs.)
(1)	(2)	(3)
1.	Project Account No.	916020065836008
2.	Estimated Cost of the Project including land cost at the start of the Project	
3.	Amount received during the Quarter	NIL
4.	Actual Cost Incurred during the Quarter	NIL
5.	Net amount at end of the Quarter	4,211=00
6.	Total expenditure on Project till date	
7.	Cumulative fund Collected till the end of Quarter in question	
8.	Cumulative expenditure done till the end of Quarter in question	

IX. Details of Mortgage or Charge if any created	

X. MISCELLANEOUS	
A	List of Legal Cases (if any)

Shree Krishna Homes
Gyan Kaurish
Partners

1.	Case No.	NO
2.	Name of Parties	NO
B	Sale/Agreement for Sale during the Quarter	
1.	Sale Deed	NIL
2.	Agreement for Sale	NIL
XI. PERCENTAGE OF WORK ALONG WITH MILESTONE CHART		
Weather the project in progress is as per time schedule or lagging behind?		

Undertaking:

I/we solemnly affirm, declare and undertake that all the details stated above are true to the best of my/our knowledge and nothing material has been concealed here from. I am/we are executing this undertaking to attest to the truth of all the foregoing and to apprise the Authority of such facts as mentioned as well as for whatever other legal purposes this undertaking may serve.

Shree Krishna Homes



Signature of **Partners**

Name:

Date: