

TO WHOM SO EVER IT MAY CONCERN

On the basis of books of accounts and other available records, this is to certify that Sita Constructions Project "**DULAR ENCLAVE BLOCK-C & D(EWS)**" having its registered office at C/o Pawan Kishore, Thatheri Bazar, NIT More Mahendru, Patna - 800006 in the state of Bihar-PIN-800001 (PAN:-ACRFS3890B) confirms that the firm has carried out construction at "**DULAR ENCLAVE BLOCK-C & D(EWS)**", JND Path, Mithila Colony, Nasriganj, Danapur, Danapur, Patna-800012. During the period of 01.04.2026 to 30.06.2026 the project details are as follows:-

Project Name – "DULAR ENCLAVE BLOCK-C & D(EWS)"		
Project A/c No.- State Bank Of India, S.K.Puri		42987695189
SL NO	Particulars	Amount
1	Estimated Cost of the Project including land cost at the start of the Quarter	25,97,53,757.00
2	Estimated Development Cost of the Project at the start of the Quarter (Excluding Land Cost)	20,33,03,744.00
3	Amount received during the Quarter	3,24,14,907.00
4	Actual Cost Incurred during the Quarter	2,62,70,283.84
5	Net amount at end of the Quarter	2,05,31,578.99
6	Total Expenditure on Project till Date	14,13,73,353.02
7	Amount received on Project till Date	16,19,04,932.01
8	Details of Mortgage or charge, if any, created on the Land and the projects.	NIL

We are issuing this certificate at the request of the Firm. This certificate is not intended for general circulation of publication and it is not to be reproduced or used for any other purpose without our prior written consent, we have not physically verified the above-described assets.

FOR BASANT KUMAR SINGH & CO.

Chartered Accountants

FRN : 036805C

Basant Singh

(BASANT KUMAR SINGH)

Proprietor

M. N.: 479010

UDIN:- 26479010XSWSZG2426

Place: Patna

Date: 22-07-2026

