

TABLE-A

Building/Wing Number Aakriti's The Nest (to be prepared separately for each Building/Wing of the Project)
(01.10.2025 to 31.12.2025)

S. No.	Tasks/Activity	Percentage of Work Done	Estimated time of completion of construction works
1	Excavation	100%	Completed
2	Number of Basement(s) and Plinth	100% (One Basement)	Completed
3	Number of Podiums	100%	Completed
4	Still Floor	Ground Floor 100%	Completed
5	Number of Slabs of Super Structure	Completed	Completed
6	Internal walls, Internal Plaster, Floorings within Flats/Premise, Doors and Windows to each of the Flat/Premises.	100%	Completed
7	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/Premises	98%	March. 2026
8	Staircases, Lifts Wells and lobbies s at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks.	100%	Completed
9	The External plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing.	100%	Completed
10	Installation of Lifts, water pumps, Fire Fighting Fittings and Equipment as per NOC from the concerned department. Electrical fittings to common Areas, electro, mechanical equipment, Compliance to conditions of environment /CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to obtain Occupation/Completion Certificate.	In Progress	March. 2026


Architect/Engineer Signature
(Registration No./License No)

AR. RAKESH RANJAN RAJE
CA / 1986 / 9665



Aakriti Buildcon Pvt. Ltd.

Signature & Name of the Promoter
Director


TABLE-B

**Internal and External Development Works in respect of the entire
Registered Phase (01.10.2025 to 31.12.2025)**

S. No	Common Areas and Facilities, Amenities	Proposed (Yes/No)	Percentage of Work Done	Details
1	Internal Roads & Foot-paths	YES	95%	
2	Water Supply	YES	95%	
3	Sewerage (Chamber, Line, Septic Tank, STP)	YES	95%	
4	Storm Water Drains	YES	100%	
5	Land scaping & Tree Planting	YES	In progress	
6	Street Lighting	YES	90%	
7	Community Buildings	NO	N/A	
8	Treatment and Disposal of Sewage and Sullage Water	YES	Completed	
9	Solid Waste Management & Disposal	NO	N/A	
10	Water Conservation / Rain Water Harvesting	YES	100%	
11	Energy Management	YES	95%	
12	Fire Protection and Fire Safety Requirements	YES	95%	
13	Electrical Meter Room ,Sub-Station, Receiving Station	YES	95%	
14	Others (Option to Add More)			


Architect/Engineer Signature
 (Registration No./License No)

AR. RAKESH RANJAN RAJE
CA / 1986 / 9665

Aakriti Buildcon Pvt. Ltd.

Director
 Signature & Name of the Promoter