

HAMZ HOMES CONSTRUCTIONS DEVELOPERS

From: HAMZ HOMES CONSTRUCTIONS DEVELOPER	To: Real Estate Regulatory Authority (Bihar)
505 Adhar Shila Complex, Gandhi Maidan, Patna	6th Floor, Bihar State Building Construction Corporation Campus, Hospital Road, Shastri Nagar, Patna – 800023

Subject: Quarterly progress report of the project

Name of the Project	SHIV COMPLEX
Report for quarter ending*	31 ST MARCH, 2020
RERA Registration No.	BRERAP03944-2/1085/R-885/2020
Projected Date of Completion	19-02-2023
Name of Collaborator	NA
Name of Developer	HAMZ HOMES CONSTRUCTIONS DEVELOPER

(*)Quarter ending means quarter ending on 31st March, 30th June, 30th Sept, 31st Dec

Sir,

Enclose this Quarterly progress report of real estate project as mentioned above to be submitted to the Authority in compliance of section 11 of Real Estate (Regulation And Development) Act, 2016 read with Rule 14 (1) (d). Index of the documents is as under.

S. N.	PARTICULARS	PAGE NO.
1	Particulars of the project	2
2	Financial progress	3
3	Status of the project	4
4	Withdrawal from escrow account	5
5	Government dues payment details	5
6	Detail of approvals received during the quarter	5
7	Miscellaneous	6
8	Annexures	NA

For Hamz Homes Constructions & Developer

H-A-1- Shaheen

For and on behalf of the applicant/company
**HAMZ HOMES CONSTRUCTIONS
DEVELOPER**

Dated: 08/04/2020

Signature
Name: Modassar Shaheen
Designation: Partner
Mobile No. : 8825149990
E-mail Id: hamzhomesconstruction03@gmail.com

Email Id- hamzhomesconstruction03@gmail.com
Mobile- 8825149990

HAMZ HOMES CONSTRUCTIONS DEVELOPERS

1	PARTICULARS OF THE PROJECT		
S. No.	Particular	Detail	
1.1	Name of the project/phase of the project registered	SHIV COMPLEX	
1.2	Name of the promoter	HAMZ HOMES CONSTRUCTIONS DEVELOPER	
1.3	Location	PLOT NO.- 1114, KHATA NO.- 15, THANA NO.- 35, MAUZA- ABUBAKARPUR, DISTRICT - PATNA	
1.4	Total area of the project	1254.98 SQM	
1.5	Present phase registered (Phase no.)	NA	
1.6	Area of phase registered	NA	
1.7	Type of the project or phase of the project	Residential Building	
1.8	Start date of the project/phase of the project	20/02/2020	
1.9	Validity of registration certificate	Valid from	Valid upto
		21/01/2020	19/02/2023
1.10	Quarter for which information is provided	Quarter ending : 31 ST MARCH, 2020	

For Hamz Homes Constructions & Developer
[Signature]
 Partner

HAMZ HOMES CONSTRUCTIONS DEVELOPERS

2	FINANCIAL PROGRESS			
S. No.	Particulars	Amount (in Lakhs)		
2.1	Total estimated cost of the project	589.00		
	Cost of the land (if included in the estimated cost)	190.50		
	Total estimated cost of development	398.50		
2.2	Expenditure to be incurred upto the quarter ending as per the projections mentioned at the time of registration			
2.3	(i) Actual expenditure incurred till end of quarter under reference	0.00		
	(ii) Expenditure of total estimated development cost in %	0%		
		Expenditure incurred upto the start of quarter	Expenditure incurred upto the end of quarter	Balance
	Cost of construction of apartments/commercial area	-	-	
	Cost of infrastructure and other structures/community facilities	NA		
	Cost of plotted development	NA		
	Other costs including EDC, IDC, Taxes, Levies etc.	-		
	TOTAL	-	-	
	Whether the project is on schedule as per the actual expenditure.	YES		
	(i) Specify the reason if not as per schedule			
	(ii) Mention details on how to overcome the backlog			

For Hamz Homes Constructions & Developer
Handwritten signature
 Partner

HAMZ HOMES CONSTRUCTIONS DEVELOPERS

3	STATUS OF THE PROJECT			
3.1	Status of physical progress			
Details of towers in case of group housing				NA
Type of tower/ tower no.	% of completion	Likely completion date	Remarks	
Tower 1	-	-		
Tower 2	-	-		
Tower 3*	-	-		
Details of plotted development				NA
Block wise details	No of Plots	Total Area	Sold Plots	
Block 1	-	-		
Block 2*	-	-		
(Blocks be marked on layout plan)				
Details of Commercial				NA
Type of shops	% of completion	Likely completion date	Remarks	
Details of Residential				
Building wise details	% of completion	Likely completion date	Remarks	
Building 1 (G+4)	0%	19/02/2023		
3.2	Status of infrastructure development			NA
Components		% of completion	Likely completion date	Remarks
A-Services				
i.	Roads and Pavements			
ii.	Parking			
iii.	Water Supply			
iv.	Sewerage			
v.	Electrification			
vi.	Storm Water drainage			
vii.	Parks and Play grounds			
viii.	Street Light			
ix.	Renewable energy system			
x.	Security and Fire-fighting services			
xi.	STP			
xii.	Underground tank			
xiii.	Rain water harvesting			
xiv.	Electrical sub station			
*B1 – Community building to be transferred to RWA				

Email Id- hamzhomesconstruction03@gmail.com
Mobile- 8825149990

Hamz Homes Constructions & Developer
Shree 41/ Shree
Patil

HAMZ HOMES CONSTRUCTIONS DEVELOPERS

xv.	Community centre			
xvi.	Others			
*B2 – Community building to be sold to third party or to be retained by promoter				
xvii.	Schools			
xviii.	Club house			
xix.	Hospital and dispensary			
xx.	Shopping area			
xxi.	Others			
3.3	Details of the fund received through booking or other means			
	Particulars	Money received	money spent	balance available
	Booking			
	Equity			
	Loan etc			

Note.— 1. () Items of B1 and B2 can be interchanged depending on requirement.*

2. Kindly submit PERT-Chart and site photographs for the physical status of construction.

4	WITHDRAWAL FROM THE PROJECT ACCOUNT (separately opened for 70% of amount realised from allottees)	
4.1	Name of the project account	HAMZ HOMES SHIV COMPLEX RERA PROJECT AC
4.2	Project account No.	50200046485138
4.3	Amount at the start of the quarter	0.00
4.4	Amount received during the quarter	0.00
4.5	Expenditure during the quarter	0.00
4.6	Net amount at the end of the quarter	0.00
4.7	TOTAL AMOUNT	

5	GOVERNMENT DUES PAYMENT DETAILS					
		Total payable	Payable upto end of the quarter	Paid upto end of the quarter	Backlog if any at the end of the quarter	Balance to be paid
5.1	External Development Works					
5.2	Infrastructure charges					
5.3	Total					

Email Id- hamzhomesconstruction03@gmail.com
Mobile- 8825149990

For Hamz Homes Constructions & Developer
Handwritten signature: *Shivraj Partner*

HAMZ HOMES CONSTRUCTIONS DEVELOPERS

6	DETAIL OF APPROVALS			
S.No.	Approval to be			
	NA			

Note. — Annexure as per REP I part G. If the project is to be developed in phases, then attach an authenticated copy of approvals for each phase separately.

Note. — Copy of approvals to be submitted along with first quarterly progress report of the project if such approvals have not been submitted at the time of registration

7	MISCELLANEOUS								
7.1	List of Channel Partners								
	Channel partner name					RERA registration no.			
	i.								
7.2	List of legal cases (if any)								
	Project		Name of Parties/Case No.		Issue involved		Next date and its status		
	i.								
7.3	Sale report during the quarter								
	Sr No.	Unit No.	Carpet Area	Date of booking	Sale value	Collection	Balance	Payer name	
	i.								
7.4	Latest marketing collateral					NA			
7.5	Copy of latest advertisement details					NA			

For Hamz Homes Constructions & Developer
[Signature] SA Partner