

FORM-7 [REGULATION-9]

Quarterly progress report for quarter ending December of 2024 (year)

I. PARTICULARS OF PROMOTERS			
Promoter's Registration Number/CIN No/Partnership deed no/LLP Details/Any other registration with MSME Or Govt. Bodies	2650/17	Name of Firm	NAVRATAN BUILDCON
Firm Address :	SHOP NO-1, PARKVIEW APRTMENT, BESIDE S.K PURI POST OFFICE, BORING ROAD, PATNA		
Total Experience of promoter in Real Estate sector	4 YEARS		
Total Experience in Real Estate after Implementation of RERA	3 YEARS		
No of Project done Before Implementation of RERA	1. Residential 2. Commercial 3. Residential- cum Commercial 4. Plotted project	N/A	
No of Project done After Implementation of RERA	1. Residential 2. Commercial 3. Residential- cum Commercial 4. Plotted project	01	RESIDENTIAL

II. PARTICULARS OF PROJECT			
Project Registration Number	BRERAP13456-1/1315/R-1140/2021	Name of Project/Phase of Registered Project	SHREE GANESH ASHA LEELA APARTMENT
Name of Promoter	NAVRATAN BUILDCON	Project Address	PLOT NO-134, MAINPUR SHANKAR, DANAPUR, PATNA
Name of Co-promoter	N/A		
Project Registration is valid up to	20/11/2024		
Starting date of Project or Phase of the Project	24/02/2021		
Type of Project or Phase of the Project	Residential		
Period of validity of map by the Competent Authority	3 YEARS		

Navratan Buildcon
Ashok Kumar

III. DISCLOSURE OF SOLD/BOOKED INVENTORY OF APARTMENTS

Building /Block Number	Apartment Type		Carpet Area	Total Number of sanctioned apartments	Total Number of Apartments in Promoter's share - Flat-16	Total Number of Apartments in Landowner's share - Flat-20
	1. 1 BHK			36	1. Booked / Allotted -14	3. Booked/ Allotted-NIL
	2. 2 BHK, -	16	9644.00		2. Sold-07	Sold -NIL
	3. 3 BHK	20	17092.00			
	4. Shop					
	5. Bungalow					
	6. Plot etc.				Percentage of booking 100%	Percentage of booking 0%

If the booking percentage exceeds 50% of the total booking then Information about formation of association of allottees.

Association of allottees name

Details of allottees - Name, Address, Email id (if any), contact number.

These details may not be available to common people

Name	Address	contact number	Email id (If any)
------	---------	----------------	--------------------

IV. DISCLOSURE OF SOLD / BOOKED INVENTORY OF GARAGES

Building / Block Number	Total Number of Sanctioned Garages	Total Number of Garages:	
		1. Booked/Allotted	14
	36	2. Sold	07

V. DETAILS OF BUILDING APPROVALS

(If already filed along with Registration Application, then there is no need of further filing)

S. No.	Name of the Approval / N.O.C./ Permission / Certificate	Issuing Authority	Applied Date	Issuance Date	Enclosed as Annexure No.
1.	NOC for Environment	N/A			
2.	Fire N.O.C.				
3.	Water Supply Permission	N/A			
4.	NOC from Airport Authority of India				
5.	Other Approval(s), if any, required for the Project.	N/A			

Navratan Builacon
Ashok Kumar
Authorised Signatory

VI. CONSTRUCTION PROGRESS OF THE PROJECT

1. Plan Case No. 08/20-21

S. No. (1)	Tasks/Activity (2)	Percentage of Actual Work Done (As on date of the Certificate) (3)	Expected Completion date in (dd/mm/yyyy) Format
1.	Excavation (if any)	100%	
2.	Basements (if any)	N/A	
3.	Podiums (if any)	N/A	
4.	Plinth	100%	
5.	Stilt Floor	N/A	
6.	Slabs of Super Structure	100%	
7.	Internal walls, Internal Plaster, Floorings, Doors and Windows within Flats /Premises.	100% 100% 100% 100%	
8.	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/Premises	100% 100%	
9.	Staircases, Lifts Wells and Lobbies at each Floor level, Overhead and Underground Water Tanks.	100% 100% 100%	
10.	External plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing.	100% 100% 100%	

Navratan Bullacon



Ashok Kumar

Authorised Signatory

11.	Installation of Lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings, Mechanical Equipment, compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as me be required to complete project as per Specifications in Agreement of Sale.	100%	
		100%	
		100%	
		100%	
		100%	
		100%	
	Any other activities		

VII. AMENITIES AND COMMON AREA AND EXTERNAL INFRASTRUCTURE DEVELOPMENT WORKS

S. No.	Common Areas and Facilities	Proposed (Yes/No)	Percentage of actual Work Done (As on date of the Certificate)	Expected Completion date in (dd/mm/yyyy) Format
(1)	(2)	(3)	(4)	(5)
1.	Internal Roads & Footpaths	YES	100%	
2.	Water Supply	YES	100%	
3.	Sewerage (Chamber, Line, Septic Tank, STP)	YES	100%	
4.	Storm Water Drains	NO	N/A	
5.	Landscaping & Tree Planting	YES	100%	
6.	Street Lighting	YES	100%	
7.	Community Buildings	NO	N/A	
8.	Treatment and Disposal of Sewage and Sullage Water	NO	N/A	

Navratan Builders

Ashok Kumar

Authorised Signatory

9.	Solid Waste Management & Disposal	NO	N/A	
10.	Water Conservation / Rain Water Harvesting	YES	100%	
11.	Energy Management	YES	100%	
12.	Fire Protection and Fire Safety Requirements	YES	100%	
13.	Closed Parking	YES	100%	
14.	Open Parking	NO	N/A	
15.	Electrical Meter Room, Sub-Station, Receiving Station	YES	100%	
16.	Others (Option to Add More)			

VIII. A EXTERNAL AND INTERNAL DEVELOPMENT WORKS IN CASE OF PLOTTED DEVELOPMENT

		PROPOSED YES/NO.	PERCENT AGE OF ACTUAL WORK DONE (As on date of certificate)	Expected Completion date in (dd/mm/yy) Format
1.	Internal Roads and foot paths			
2.	Water Supply			
3.	Sewerage Chambers Septic Tank			
4.	Drains			
5.	Parks, Land Scaping and Tree Planting			
6.	Street Lighting			
7.	Disposal of sewage & sullage water			
8.	Water conservation/Rain Water Harvesting			

Navratan Bullaon



Ashok Kumar

Authorised Signatory

9.	Energy Management			
----	-------------------	--	--	--

IX. GEO TAGGED AND DATE PHOTOGRAPH OF(EACH BLOCK) OF THE PROJECT			
(A)	Sr. No.		
	1.	Front Elevation	Attach
	2.	Rear Elevation	Attach
	3.	Side Elevation	Attach
(B)		Photograph of each floor	

X. FINANCIAL PROGRESS OF THE PROJECT		
S. No. (1)	Particulars (2)	Amount (In Rs.) (3)
1.	Project Account No.	3853272632
2.	Estimated Cost of the Project including land cost at the start of the Project	5,60,00,000=00
3.	Estimated Development Cost of the Project at the start of the Project.(Excluding Land Cost)	4,67,00,000=00
4.	Any Variation in Development Cost which is declared at the start of the Project .	N/A
5.	Amount received during the Quarter	45,29,000=00
6.	Actual Cost Incurred during the Quarter	00=00
7.	Net amount at end of the Quarter	
8.	Total expenditure on Project till date	3,67,21,055=00
9.	Cumulative fund collected till the end of Quarter in question	3,74,96,502=00
10.	Cumulative expenditure done till the end of Quarter in question	3,67,21,055=00

XI. DETAILS OF MORTGAGE OR CHARGE IF ANY CREATED

 Navratna Builders
 Ashok Kumar
 Authorized Signatory

XII. MISCELLANEOUS**A List of Legal Cases (if any) – On Project / Promoter**

1.	Case No.	NO
2.	Name of Parties	NO
3.	No of Execution Cases against this project Case No. Name of Parties	NO
4.	No of Suo - Moto cases against this project Case No. Name of Parties	NO
5.	No of Certificate cases /PDR cases against this project Case No. Name of Parties	NO

B Sale/Agreement for Sale during the Quarter

1.	Sale Deed	07
2.	Agreement for Sale	NIL
3.	No. of possessions given to allottees	07

XIII. PERCENTAGE OF WORK ALONG WITH MILESTONE CHART

Weather the project in progress is as per time schedule or lagging behind?

XIV UNITS ALLOCATION DETAILS

Total Number of sanctioned apartments 1 BHK- 2 BHK -16 3 BHK-20 4 BHK- Shop- Bungalow - Plot etc	Details of allotment made so far with Flat number/ Bungalow - Plot etc		Cancellation of flat allotment, If any with Flat number/ Bungalow - Plot etc
	FLAT NO.	FLAT TYPE	
	102	3 BHK	
	103	3 BHK	
	201	2 BHK	
	202	3 BHK	
	203	3 BHK	
	204	3 BHK	
	205	3 BHK	
	206	2 BHK	
	209	2 BHK	
	302	3 BHK	
	303	3 BHK	
	401	2 BHK	

Mr Navin Buiaco
Ajhok kumar
Authorised

	402	3 BHK	
	403	3 BHK	
	404	3 BHK	
	406	2 BHK	
XV. BROCHURE /Prospectus			
XVI Grievance Redressal Officer Name : ASHOK KUMAR Contact No : 8229803784 Email id : ASHOKAKE65@GMAIL.COM Address : SHOP NO-1, PARKVIEW APRTMENT, BESIDE S.K PURI POST OFFICE, BORING ROAD, PATNA			

Undertaking:

I/we solemnly affirm, declare and undertake that all the details stated above are true to the best of my knowledge and nothing material has been concealed here from. I am/we are executing this undertaking to attest to the truth of all the foregoing and to apprise the Authority of such facts as mentioned as well as for whatever other legal purposes this undertaking may serve.

 Navratan Building
 Ashok Kumar
 Authorized Signatory
 Signature of Promoter

Name:

Date:

