



MAA BHAWANI BUILDCON PVT. LTD.

GSTIN : 10AAICM5519M1ZE | CIN No.: U45200BR2012PTC018553

Ref. No.: 93-MBBPL-2022

Date: 22/07/2022

To,
Chairperson,
Real Estate Regulatory Authority,
6th Floor Bihar State Construction Building,
Sastri Nagar Bihar, Patna

Subject: Reg. Update on Physical and Financial Status/Information of the Project "Amod Subha Enclave", (Ravi Chowk, Patel Nagar, Patna), for Quarter ending Of First Quarter From, 1st April. 2022 To 30th June. 2022.

Ref.:

1. Your direction no. 1 of 2018 published on RERA Bihar website on 24.07.2018 and via email on 27.07.2018 and email on 29.9.2021
2. RERA registration number: **BRERAP00204-3/808/R-532/2019**

Sir,

We acknowledge receipt of above direction from RERA Bihar on 29th January 2019 through e-mail, and note the content. We have formulated a status report of our said project of First Quarter from 1st April. 2022 to 30th June. 2022 and have attached them herewith, for your perusal; kindly accept the same as our submission of relevant documents. We further wish you to inform is that our project are currently is in on going and the status of the project are Internal wall Painting & outer wall Painting job in Progress.

Rest assured for our best endeavours to adhere with the Rules of Real Estate Regulation & Development Act, 2016, made there under for completion of the project.

Yours Faithfully,

FOR MAA BHAWANI BUILDCON PVT. LTD.

MAA BHAWANI BUILDCON PVT. LTD.

MANAGING DIRECTOR

Shairesh Kumar

1. Encl.: Physical and Financial Status/Information of the Project Report for Quarter ending of First quarter from 01st April. 2022 to 30th June. 2022.
2. Encl.: On going Project Present Status Photographs.

Physical and Financial Status / Information of the Projects Reports

Project Name: *Amod Subha Enclave.*

Project Type: *Residential*

Promoter Name: *Maa Bhawani Buildcon Pvt. Ltd.*

RERA Registration Number: *BRERAP00204-3/808/R-532/2019*

Compliances for Quarter ending on: *30th June, 2022 (1st. Quarter)*

Quarterly Updates on Units booked in Builder's Share

S.No	Unit Type	Number of Units	Number of Units Booked	NO. CANCEL UNITS	Number of Covered Parking booked
1	2 BHK	Nil	Nil	0	Nil
2	3 BHK	7	7	0	7

Status of financials in the project

S.No.	Items	Amount (in Rs.)
1	Amounts received from allottees against booking of units up to 30th June, 2022 (For Builder's share) And included loan from Director Rs. 3,66,609/- From A/c no. 200999710403	2,65,94,147.84
2	Expenditure done towards completion of project up to 30th June, 2022	3,36,76,127.00
3	Amount Withdrawn for this Projects from A/c No. 200999710403 & 201002946079 up to 30th June, 2022	2,78,97,175.00
4	Sundry Creditors for the Projects up to 30th June, 2022	77,06,887.00

MAA BHAWANI BUILDCON PVT. LTD.

Shailesh Gernar

Managing Director



Physical Status / Information of the Projects Reports by Architect

Project Name: Amod Subha Enclave.

Project Type: Residential

Promoter Name: Maa Bhawani Buildcon Pvt. Ltd.

RERA Registration Number: BRERAP00204-3/808/R-532/2019

Compliances for Quarter ending on: 30th June. 2022 (1st Quarter)

Quarterly Report from 01-04-2022 to 30-06-2022

	Quarterly up to date status of project	Amod Subha Enclave
	Status of project	
A	3rd Quarterly project status Dated :- 01-10-2020 to 31-12-2020	1 st & 2 nd Floor Internal Plaster Work Completed.
B	4th Quarterly project status Dated :- 01-01-2021 to 31-03-2021	3 rd Floor Internal Plaster Work Completed. Out side wall plaster work in progress. Plumbing & Electric wiring work in progress.
C	1st Quarterly project status Dated :- 01-04-2021 to 30-06-2021	Internal & Out side Plaster Works, Wall Putty Work Completed. Floor Tiles & Bathroom Tiles work in progress
D	2nd Quarterly project status Dated :- 01-07-2021 to 30-09-2021	Floor Tiles & Bathroom Tiles work in Completed. Windows, Door and Electric Work in Progress.
E	3rd Quarterly project status Dated :- 01-10-2021 to 31-12-2021	Door Works Completed. Internal Wall Painting & Electric Work in Progress.
F	4th Quarterly project status Dated :- 01-01-2022 to 31-03-2022	Internal Wall Painting Electric Work & Boundary Wall Work in Progress.
G	1st Quarterly project status Dated :- 01-04-2022 to 30-06-2022	Internal Wall Painting & outer Wall painting job in Progress.

ARCHITECT :

INTERFACE ARCHITECTS PVT.LTD.
102-A OM USHAVILLA APARTMENT
A.N. PATH NEAR RAJESH PETROL PUMP
BORING ROAD PATNA

Sumi / Kany
22/7/22

For
INTERFACE ARCHITECTS PVT. LTD