

Ref. : 63/ND/21

Date : 14-10-2021

To,
The Chairman,
Real Estate Regulatory Authority,
Bihar, Patna

Sub.-Submission of Second Quarter (2021-22) Physical and Financial Information of Our Project

Dear Sir,

As required RERA Provision, we are submitting here with the required information for Second Quarter (01.07.2021-30.09.2021) of my project **Azim Tower** Situated at Saguna More, Danapur, Patna, having RERA No.:- **BRERAP00874-1/606/R-493/2019** as follows:-

- A) Financial Information of our above mentioned project for the Second quarter ending 30.09.2021

Financial Information

S.no.	Description	Quantity
1	Total Number of Units	113
2	Total Number of developer Units	54
3	No. Of Units Booked/Sold	38
4	No. Registered Agreement for Sale	08
5	Total Amount Collected From Customer	3207000.00
6	Total Amount Used For Development	6268880.63
9	Own Contribution/Sundry Creditors/Expenses Payable/Short term Unsecured Loan/Balance	3061880.63

- B) Physical Information /Work Progress Status of our above mentioned project for the Second Quarter ending 30th Sept .2021.

Work progress Status

S.no.	Description	Work Status	Percentage Of Work done
1.	Structure	Basement + Ground Floor + 6 th Slab	100%
2.	Brick Work	6 th Slab	70%
3.	Plaster Work	Going on	50%
4.	Structural Glazing, ACP Work	Going on	20%

Attaching Photograph of Site.

Kindly Acknowledge the Receipt of our letter & Oblidge.

Thanking You

For, Nandini Developers Pvt. Ltd.

FOR NANDINI DEVELOPERS PVT. LTD.

Ranish Kumar

MANAGING DIRETOR