

AR. ANKIT KUMAR

COA No: CA/2016/75295,
M. Tech – IFS, IIT Roorkee
B. Arch – PIADS, Nagpur

Gobardhan Path-3, Chankya Puri,
Raza Bazar, Patna-14.
Mob.- +91-9175629915
Email id – ankitkumar9234@gmail.com

.....

Ref No:- 05 / KTW - DNP/2020


Date :- 20.05.2020

To whom it may concern

I here by certify that pile work has been fully completed in Southern Block. The company management decided to do the pile work in phases to have better working space on sites i.e the pile work of Northern Block will be done later in second phase. The casting of Pile Cap of South Block is under progress and seventy percent pile caps has been casted.

However the work has been obstructed due to the government lock down decision at the construction site "**Karta Griham**" situated at Mauza – Kothwa, Survey Plot No.-110, P.S.- Danapur, Dis.-Patna.

The supervision of site was done by me on dated 19.05.2020. The workmanship and the material used have been satisfactory.



ANKIT KUMAR
Signature of License Architect / Technical person
Architect (B. Arch)
CA/2016/75295

QUARTERLY REPORT REQUIRED DATA

PERIOD -01-01-2020 to 31-03-2020

NAME OF PROJECT-

KARTA GRIHAM

REGISTRATION NO-

BRERAP01030-2/941/R-696/2019

Sr.No	DETAILS	AMOUNT	PERIOD
1	OPENING BALANCE	10,000.00	01-01-2020 to 31-03-2020
2	CLOSING BALANCE	10,000.00	01-01-2020 to 31-03-2020
3	FUND RECEIVED	4,000,000.00	01-01-2020 to 31-03-2020
4	MONEY SPENT	4,000,000.00	01-01-2020 to 31-03-2020
5	LIST OF THE NUMBER AND TYPE OF APARTMENT BOOKED	-	01-01-2020 to 31-03-2020
6	Modification, amendment, or revision, if any issued by the competent authority with regards to any sanctioned plans, layout plans, specifications, license, permit or approval for the project	N.A	01-01-2020 to 31-03-2020
7	STATUS OF PROJECT & WORK COMPLETION %	7%	01-01-2020 to 31-03-2020
8	BOOKED FLAT DETAILS WITH CARPET AREA	-	01-01-2020 to 31-03-2020
9	PHYSICAL WORK REPORT (INTERNAL & EXTERNAL)	70% Casting of pile cap of south block completed. Work Obstaracted due to COVID-19 Lockdown.	01-01-2020 to 31-03-2020

For Griham Developers Pvt. Ltd.

Managing Director