

To,

The RERA Bihar

B.S.B.C.C.L.C, Shastri Nagar,

Patna-800023.

Subject: - Quarterly Report From 01-07-2018 to 30-09-2018- Project Name- **ARANYA PNB RESIDENCY**, Godhna, Near Neoraganj, Danapur Bihta Road, Patna. for Construction of situated on Plot bearing Survey Plot No. / Khesra No.- 1803, 1804, 1819 & 1820 Khata No. -436, 411, 414 & 419, Mauza – Godhna Danapur demarcated by its boundaries (latitude and longitude of the end points), District –Patna

Boundaries (East)	: 1804, 1805, 1810	Boundaries (West)	: 1802, 1821, 1822
Boundaries (North)	: Main Road	Boundaries (South)	: 1818
Latitude of End point of the plot	: 25.34535	Longitude of End point of the plot	: 84.58380

Admeasuring – 4912.27 SQ.mtr area, being developed by (ARANYA ENGICON PVT LTD)

DISIGNATED ACCOUNT NO- 35954537315

BANK NAME – State Bank of India, Patliputra Colony, Patna

PROJECT REGISTRATION NUMBER- **BRERAP00066-1/88/R-60/2018**

Quarterly Report From 01-07-2018 to 30-09-2018

1	Quarterly up-to-date status of the project (Physical and Financial).		
	A	Status of Construction of each building with photographs	Attach Photograph
	B	Details of the fund received through booking or other means (equity, loan etc), money spent, balance available, the proposed plan for sourcing the funds etc	Opening Balance- 2,92,569=24 Fund Received – 1,08,86,089=00 Money Spent- 1,06,66,698=28 Closing Balance- 5,11,959=96

ARANYA ENGICON PVT. LTD.

Amarjeetnath
DIRECTOR

2	Quarterly up-to-date the list of the number and type of apartment or plots, as the case may be, booked.		N/A																																					
	A	list of the number and type of apartment or plots, booked (opening balance, booked during the quarter and closing balance).	<table><tr><td>Flat No.</td><td>Carpet Area</td></tr><tr><td>301 (Block-B)</td><td>890 sq. ft.</td></tr><tr><td>105 (Block-B)</td><td>855 sq. ft.</td></tr><tr><td>102 (Block-B)</td><td>854 sq. ft.</td></tr><tr><td>406 (Block-B)</td><td>825 sq. ft.</td></tr><tr><td>306 (Block-B)</td><td>825 sq. ft.</td></tr><tr><td>705 (Block-B)</td><td>855 sq. ft.</td></tr><tr><td>107 (Block-B)</td><td>690 sq. ft.</td></tr><tr><td>505 (Block-B)</td><td>855 sq. ft.</td></tr><tr><td>404 (Block-B)</td><td>635 sq. ft.</td></tr><tr><td>605 (Block-B)</td><td>855 sq. ft.</td></tr><tr><td>706 (Block-B)</td><td>825 sq. ft.</td></tr><tr><td>304 (Block-B)</td><td>635 sq. ft.</td></tr><tr><td>307 (Block-B)</td><td>690 sq. ft.</td></tr><tr><td>302 (Block-B)</td><td>854 sq. ft.</td></tr><tr><td>405 (Block-B)</td><td>855 sq. ft.</td></tr><tr><td>407 (Block-B)</td><td>690 sq. ft.</td></tr><tr><td>301 (Block-C)</td><td>955 sq. ft.</td></tr></table>		Flat No.	Carpet Area	301 (Block-B)	890 sq. ft.	105 (Block-B)	855 sq. ft.	102 (Block-B)	854 sq. ft.	406 (Block-B)	825 sq. ft.	306 (Block-B)	825 sq. ft.	705 (Block-B)	855 sq. ft.	107 (Block-B)	690 sq. ft.	505 (Block-B)	855 sq. ft.	404 (Block-B)	635 sq. ft.	605 (Block-B)	855 sq. ft.	706 (Block-B)	825 sq. ft.	304 (Block-B)	635 sq. ft.	307 (Block-B)	690 sq. ft.	302 (Block-B)	854 sq. ft.	405 (Block-B)	855 sq. ft.	407 (Block-B)	690 sq. ft.	301 (Block-C)	955 sq. ft.
Flat No.	Carpet Area																																							
301 (Block-B)	890 sq. ft.																																							
105 (Block-B)	855 sq. ft.																																							
102 (Block-B)	854 sq. ft.																																							
406 (Block-B)	825 sq. ft.																																							
306 (Block-B)	825 sq. ft.																																							
705 (Block-B)	855 sq. ft.																																							
107 (Block-B)	690 sq. ft.																																							
505 (Block-B)	855 sq. ft.																																							
404 (Block-B)	635 sq. ft.																																							
605 (Block-B)	855 sq. ft.																																							
706 (Block-B)	825 sq. ft.																																							
304 (Block-B)	635 sq. ft.																																							
307 (Block-B)	690 sq. ft.																																							
302 (Block-B)	854 sq. ft.																																							
405 (Block-B)	855 sq. ft.																																							
407 (Block-B)	690 sq. ft.																																							
301 (Block-C)	955 sq. ft.																																							
	B	List of number garages (covered only) booked (opening balance, booked during the quarter and closing balance).	Attached with booked flat.																																					
3	Quarterly up-to-date the list of approvals which are pending subsequent to commencement certificate		N/A																																					
	A	Approvals receiving during the quarter																																						

ARANYA ENGICON PVT. LTD.
Amrutesh
DIRECTOR

	B	Approvals applied and expected date of receipt	
	C	Approvals to be applied and date planned for application	
	D	Modification, amendment or revisions, if any issued by the competent authority with regards to any sanctioned plans, layout plans, specifications, license, permit or approval for the project	N/A
4		Physical work (internal & External)	<u>BLOCK-B</u> Pilling work and capping work done.

I, Amarjeet Nath (Name of the Builder), certify that the particulars given above are true to the best of my knowledge.

Photograph

(Attach)

ARANYA ENGICON PVT. LTD.

 DIRECTOR

Signature

