

GSTIN : 10AADCG0079M1ZS

PAN : AADCG0079M

TAN : PTNG04827E



9955828487

7903283710



Ganpati Residency Pvt. Ltd.

CIN : U45200BR2007PTC013322

Office Address : 404, 4th Floor, Shakuntalam Palace, Boring Road, Patna - 800001

Ref. : 30/19/20

April-19 to June-19

Date : 07/02/2020

To,

Real Estate Regulatory Authority,

Patna, Bihar.

Sub: Submitting Quarter ended 30th June 2019 report of Rupa Tower, R.P.S. More, Near Doon Public School, Danapur, RERA Reg No. BRERAP00385-2/531/R-340/2019.

This is to state that hereby I am submitting quarter ended 30th June 2019 report certified by C.A., Engineer and Director of above mentioned project.

1. Quarterly Report – 1 page.

Thanking you,

Managing Director

Ganpati Residency Pvt. Ltd.

April-19 to June-19

Project Name **RUPA TOWER**
Promoter Name **GANPATI RESIDENCY PRIVATE LIMITED**
Rera Registration No. **BRERAP00385-2/531/R-340/2019**

Compliance for quarterly end on 30-06-2019
Quarterly Updates on Unit Booked (Builder Share)

S.No.	Unit type	No. of Units	No. of Unit Booked
1	FLAT	0	0%
2	Shop	0	0%
3	OTHERS	0	0%
4		0	0%

Quarterly updates of each Block/Wing Separately:-

S.No.	Task (Activity)	Applicable (Y/N)	Percentage of work done
1	Foundation (Raft)	Y	70%
2	Retaining Wall	Y	45%
3	Water Pump	Y	46%
4	Sand Filling Work	Y	50%

Status of Financial in the Project:-

S.No.	Item	Amount (In Lacs)
1	Amounts received from Allottes against booking of units upto 30th June 2019 (Builder Share)	137.27
2	Expenditure done towards competition project upto 30th June 2019.	148.46
3	Balance in Designated Bank A/c as on 30th June 2019	0.17
4	Cash Balance as on 30th June 2019	0.98

Shailosh Ranjan
Er Shailosh Ranjan
B.Sc.(Engg)Civil, M.I.E
Emp.No.-05/Er/2015/NPDN
NPDN, Danapur
(Engineer)

For GANPATI RESIDENCY
PRIVATE LIMITED

Rakesh Kumar Singh
Director
(Director)

For, S. C. Mishra & Associates
Chartered Accountants

(Prop.-S. C. Mishra)
M. No.-056736