

APARNA ARCHITECT PVT LTD.
203 HITECT ARCADE, OPP. CDA BUILDING , RAJENDRA PATH, PATNA

Date of Reg: 18-05-2018

PROJECT NAME: APARNA MANSION, BIRLA COLONY, PATNA
RERA REG NO: BRERAP00040-1/11/R-22/2018
COMPLIANCE FOR QTERLY PERIOD: Oct-20 to Dec-20
BUILDING TYPE: G+4
NO OF BLOCK: 3

SHARE DETAILS:

LAND OWNER'S SHARE					BUILDER'S SHARE					TOTAL OF FLAT BOOKED DURING THIS PERIOD	PERVIOUS BOOKING	TOTAL NO FLAT BOOKED IN TOTAL SUMTILL PERIOD	TOTAL NO OF PARKING BOOKED DURING THIS PERIOD
4 BHK	3 BHK	2 BHK	1 BHK	SHOP	4 BHK	3 BHK	2 BHK	1 BHK	SHOP				
-	23.00	6.00	-	-	-	32.00	9.00	-	-	2	38	40	40

Detail of Work as Till Period Separately:-

Sl No	Task (Activity)	Applicable (YES/No)	Work achieved During this Period in Percentage
1	Excavation	YES	100%
2	Pilling work	YES	100%
3	Installation of water Pump	YES	100%
4	Foundation	YES	100%
5	Structure	YES	100%
6	Brick Work	YES	100%
7	Plaster Inside	YES	40%
8	Plaster Outside	YES	30%
9	Flooring	YES	30%
10	Sanitation Fitting	YES	10%
11	Electrical fitting/Wiring/Fire	YES	40%
12	Painting Work	NO	0%
13	Lift and Lighting	NO	10%

Status Of Financial in this Project during this Period: -

Sl.no	Details	Amount (RS)
1	Amount received from booking Against during this Quarter	1,13,51,265
2	Expenditure done towards in Progress of Project During this Quarter	(27,97,193)
3	Loan Repaid or Received During this Quarter	1,01,66,063
4	Available Balance in Rera Project Account	2,09,955

