



Unique Document Identification Number(UDIN) for Practicing Chartered Accountants

[Dashboard](#) [Generate UDIN](#) [Bulk UDIN for Certificates](#) [List UDIN](#) [Saved Draft List](#) [FAQs](#) [Profile](#)

You have logged in as: CA PRASANTA KUMAR ROYBARMAN
(013905)

Last login: 04/04/2023 | 11:47:16

UDIN GENERATED


Your document has been submitted successfully

Unique Document Identification Number (UDIN) for this document is 23013905BGWNHZ5465

DISCLAIMER

The Institute of Chartered Accountants of India (ICAI) is not responsible for the accuracy or completeness of the information provided by the user. The user is responsible for the accuracy and completeness of the information provided. The Institute of Chartered Accountants of India (ICAI) is not responsible for the accuracy or completeness of the information provided by the user. The user is responsible for the accuracy and completeness of the information provided.

Copyright 2023 All rights reserved to the ICAI



ANNEXURE-A

Quarterly Progress Report for quarter ending Sep (2022)

I. PARTICULARS OF PROJECT			
Project Registration Number	BRERAP00427-3/798/R-881/2020	Name of Project/Phase of Registered Project	
Name of Promoter	RD ECO DEVELOPERS PVT.LTD	Project Address	
Name of Co-promoter			
Project Registration is valid up to	18/11/2022		
Starting date of Project or Phase of the Project	17/01/2020		
Type of Project or Phase of the Project	Commercial	S.R.CHETNA KUTIR AT-GOLA ROAD PATNA	
Period of validity of map by the Competent Authority	Valid 3 Years from approval date @ take also 2 YEARS extension		

II. DISCLOSURE OF SOLD/BOOKED INVENTORY OF APARTMENTS					
Building/Block Number	Shop\Flat Type		Carpet Area	Total Number of sanctioned Shop/office	Total Number of Flats - 1. Booked/ Allotted - 0 2. Sold -0
SR Chetna Kutir	1. shop		13481		

III. DISCLOSURE OF SOLD / BOOKED INVENTORY OF GARAGES			
Building / Block Number	Total Number of Sanctioned Garages	Total Number of Garages:	
		1. Booked/Allotted	0
SR Chetna Kutir	20	2. Sold	0

IV. Construction Progress of the Project		
1. Building / Wing / Layout Number- RD Height, (To beaded for each Building / Wing)		
S.No. (1)	Tasks / Activity(2)	Percentage of Actual Work Done(As on date of the Certificate) (3)
1.	Excavation (pile and pile cap work	100%
2.	Basements (if any)	100%



3.	Sewerage (Chamber, Line, Septic Tank, STP)	YES	0%	
4.	Storm Water Drains	YES	0%	
5.	Landscaping & Tree Planting	YES	0%	
6.	Street Lighting	NO		
7.	Community Buildings	NO		
8.	Treatment and Disposal of Sewage and Sullage Water	YES	0%	
9.	Solid Waste Management & Disposal	YES	0%	
10.	Water Conservation / Rain Water Harvesting	YES	0%	
11.	Energy Management	YES	0%	
12.	Fire Protection and Fire Safety Requirements	YES	0%	
13.	Closed Parking	YES	0%	
14.	Open Parking	YES	0%	
15.	Electrical Meter Room, Sub-Station, Receiving Station	YES	0%	
16.	Outer Boundary wall of plot.	YES	0%	

VI. PHOTOGRAPH OF THE BLOCKS (EACH BLOCK) OF THE BUILDING

S. No.	Particulars
1.	Front Elevation.
2.	Rear Elevation
3.	Side Elevation

VII. Financial Progress of the Project

S. No.	Particulars	Amount (In Rs.)
--------	-------------	-----------------



(1)	(2)	(3)
1.	Project Account No.	38138687369
2.	Estimated Cost of the Project including land cost at the start on till date.	4,97,00,000/-
3.	Amount received during the till date.	20,00,051.00/-
4.	Actual Cost Incurred during the till date.	30,56,342.00/-
5.	Net amount balance at till date.	-10,56,291.00
6.	Total expenditure on Project till date	30,56,342.00/-
7.	Details of Mortgage or Charge, if any, created on the Land and the projects	NO

VIII. MISCELLANEOUS		
A	List of Legal Cases (if any)	NO
1.	Case No.	NO
2.	Name of Parties	NO
B	Sale/Agreement for Sale during the Quarter	
1.	Sale Deed	0
2.	Agreement for Sale	0

Undertaking:

I/we solemnly affirm, declare and undertake that all the details stated above are true to the best of my/our knowledge and nothing material has been concealed here from. I am/we are executing this undertaking to attest to the truth of all the foregoing and to apprise the Authority of such facts as mentioned as well as for whatever other legal purposes this undertaking may serve.

Signature of Promotee

Name: PRAMOD KUMAR

Date: 27/03/2023

For, KUMAR ROYBARMAN PRASANTA & ASSOCIATES
(Chartered Accountants)
FRN - 008007C



(PRASANTA KUMAR ROYBARMAN)
Pro.

M.No. : 013905

UDIN- 23013905BGWNHZ5465