



रजि० नं०-468-85-86

मो. : 9431649483 (अध्यक्ष)

मो. : 8986561099 (महासचिव)

गणेशदत्त परिषद्, बिहार

मकान सं०-81, रोड नं०-13
श्री कृष्ण नगर, पटना - 800001

पत्रांक

दिनांक

To,
The RERA Bihar
B.S.B.C.C.I, Shastri Nagar,
Patna-800023.

Subject: - Quarterly Report from 01-10-2021 to 31-12-2021.

Promoter Name - GANESH DUTT PARISHAD BIHAR

Project - GANESH DUTTA SMRITY GRAM

Project Address: Mauza- Bicchedi, Sarasat Road, Thana- Naubatpur,

Thana No-150, Registry- Bikram, Tauzi No- 3547, 3822, 3821, 3548. Distruct- Patna.

Total Area of Land (Sq mt) : 23598.67

Project Start Date: 2019-01-15 Project End Date: 2024-01-16

Project Status: Application Approved

PROJECT REGISTRATION NUMBER: - BRERAP01056-1/776/R-812/2019

PROJECT MEMO NUMBER: - RERA/PRO-REG-776/2018/1311.

DISIGNATED ACCOUNT NO- 38288005601

BANK NAME - STATE BANK OF INDIA, DAK BUNGLOW, PATNA

Quarterly Report from 01-10-2021 to 31-12-2021

Q3 OCTOBER to DECEMBER

1	Quarterly up-to-date status of the project (Physical and Financial).	
A	Status of Land Development with photographs	Attached
B	Details of the fund received through booking or other means (equity, loan etc), money spent, balance available, the proposed plan for sourcing the funds etc	Opening Balance -20,55,135.40/- Fund Received - 1,18,24,502.00/- Money Spend- 1,21,56,910.16/- Closing Balance- 17,22,727.24/-
2	Quarterly up-to-date the list of the number and type of apartment or plots, as the case may be, booked.	
A	list of the number and type of apartment or plots, booked (opening balance, booked during the quater and closing balance).	12 PLOT- 2000 SFT

	B	List of number garages (covered only) booked (opening balance, booked during the quater and closing balance).	N/A
3		Quarterly up-to-date the list of approvals which are pending subsequent to commencement certificate	N/A
	A	Approvals receiving during the quater	
	B	Approvals applied and expected date of receipt	
	C	Approvals to be applied and date planned for application	
	D	Modification, amendment or revisions, if any issued by the competent authority with regards to any sanctioned plans, layout plans, specifications, license, permit or approval for the project	N/A
4		Physical work (internal & External)	1 Advanced Against. LAND PURCHES, RERA Registration Fee for Extension Project, LAND Registry Fee, Bank, ESH Charges, Mislenious Charges

This certificate is being issued on specific request of M/s **Mithilesh Prasad Sinha** (Name of the Developer) for RERA compliance. The certification is based on the information and records produced before me and is true to the best of my knowledge and belief.

Signature

(Signature)
महासचिव
गणेशदत्त परिषद्, बिहार