FORM-07 [REGULATION-9]

Quarterly Progress Report for Quarter ending Apr/May/June of 2024-25

I. PARTICULARS OF PROMOTERS

Promoter's Registration Number/CIN No/Partnership deed no/LLP Details/Any other registration with MSME Or Govt. Bodies	U70109BR2019PTC042756	Name of Firm	Medha Buildtech Pvt Ltd.
Firm Address:	Hotel Govinda Palace, Basudevpur, Near SBI Darbhanga, Bihar-846005		
Total Experience of promoter in Real Estate sector	Total Experience in Real Estate Sector is round about 07 Years.		
Total Experience in Real Estate after Implementation of RERA	05 Years.		
No of Project done Before Implementation of RERA	1. Plotted project	01	
No of Project done After Implementation of RERA	1. Residential 2. Residential- cum Commercial 3. Plotted project	00 Projects 00 Projects 0 Projects	

II.PARTICULARS OF PROJECTS

Project Registration No.	BRERAP44637-2/75/R-1311/2022	Name of Project	SMRITI VIHAR	
Name of Promoter	Medha Buildtech Pvt Ltd.	Project Address	Nanaura Keoti,Darbhanga.	
Name of Co- Promoter	NO			
Projects Registration Valid Up to	31/03/2026			
Starting date of project or Phase of the Project	15/04/2021			
Type of project or Phase of the Project	**1.Plotted Development**			
Period of Validity of map by the competent Authority	20/12/2024			

III. DISCLOSURE OF SOLD/BOOKED INVENTORY OF APARTMENTS

Plot Name /Number	Plot Type	Plot Area	Total Number of sanctioned Bungalow	Total Number of bungalows in Promoter's share - 1. Booked-03 / Allotted - 2. Sold-03	Total Number of Apartments in Landowner's share - No any Development Agreement has been done.
				Percentage of booking-100%	Percentage of booking-N/A

III. DISCLSOSURE OF SOLD / BOOKED INVENTORY OF GARAGES			
Building/Block Number	Total No. of Sanctioned Garages	Total no. of Garages: 1. Booked / Allotted- 2. Sold-	00 00
BUILDING	Car Parking		

V. DETAILS OF BUILDING APPROVALS

(If already filed along with Registration Application, then there is no need of further filing)

S. No.	Name of the Approval / N.O.C./ Permission / Certificate	Issuing Authority	Applied Date	Issuance Date	Enclosed as Annexure No.
1.	NOC for Environment				

2.	Fire N.O.C.				
3.	Water Supply Permission				
4.	NOC from Airport Authority of India				
5.	Other Approval(s), if any, required for the Project.				

VI. CONSTRUCTION PROGRESS OF THE PROJECT

1. Plan Case No.AM190/26-8 (To beaded for each Plot)

S. No. (1)	Tasks/Activity (2)	Percentage of Actual Work Done (As on date of the Certificate) (3)	Expected Completion date in (dd/mm/yyy) Format
1.	Excavation (if any)	N/A	N/A
2.	Basements (if any)	N/A	N/A
3.	Podiums (if any)	N/A	N/A
4.	Plinth	N/A	N/A
5.	Stilt Floor	N/A	N/A
6.	Slabs of Super Structure	N/A	N/A
7.	Internal walls, Internal Plaster, Floorings, Doors and Windows within Flats /Premises.	N/A	N/A
8.	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/Premises	N/A	N/A
9.	Staircases, Lifts Wells and Lobbies at each Floor level, Overhead and Underground Water Tanks.	N/A	N/A
10.	External plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing.	N/A	N/A

11.	Installation of Lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings, Mechanical Equipment, compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other	At present 100% Work is done	31/12/2024

	requirements as me be required to complete project as per Specifications in Agreement of Sale. Any other activities.	After Completion of construction work this work has been done 100% as per Agreement for Sale.	31/12/2024

VII. A EXTERNAL AND INTERNAL DEVELOPMENT WORKS IN CASE OF PLOTTED DEVELOPMENT

		PROPOSED YES/NO.	PERCENTAGE OF ACTUAL WORK DONE (As on date of certificate)	Expected Completion date in (dd/mm/yy) Format
1.	Internal Roads and foot paths	YES	90% Done	30/11/2024
2.	Water Supply	YES	90% Done	30/11/2024
3.	Sewerage Chambers Septic Tank	N/A	N/A	30/11/2024
4	Drains	Yes	90% Completed	30/11/2024
5.	Tree Planting	YES	90% Completed	31/11/2024
6.	Street Lighting	YES	90% Completed	31/11/2024
7.	Disposal of sewage & sullage water	N/A	N/A	N/A
8.	Water conservation/Rain Water Harvesting	N/A	N/A	N/A
9.	Energy Management	N/A	N/A	N/A

VIII. GEO TAGGED AND DATE PHOTOGRAPH OF (EACH BLOCK) OF THE PROJECT

S. No.	Particulars
1.	Front Elevation Uploaded on the Web Portal
2.	Rear Elevation Uploaded on the Web Portal
3.	Side Elevation Uploaded on the Web Portal
(B)	Photograph of each Floor

IX. FINANCIAL PROGRESSS OF THE PROJECT

S. No.	Particulars	Amount (In Rs.)
(1)	(2)	(3)
1.	Project Bank Account No.	7845115821 (MBGB)
2.	Estimated cost of Project including land cost at the start of the Quarter	6,144,000/-
3.	Estimated Development Cost of the Project at the start of the Project (Excluding Land Cost)	
4.	Any Variation in Development Cost which is declared at the start of the Project	No variation.
5.	Amount Received During Quarter	2,15,23,751/-
6.	Actual cost Incurred during Quarter	000/-
7.	Net Amount at end of the Quarter	/-
8.	Total expenditure on project till date	/-
9.	Cumulative fund collected till the end of Quarter in Question	/-
10	Cumulative expenditure done till the end of Quarter in Question	N/A

X. DETAILS OF MORTGAGE OR CHARGE IF ANY CREATED

XII. MISCELLANEOUS

A	List of Legal Cases (if any) – On Project / Promoter	
1.	Case No.	
2.	Name of Parties	
3.	No of Execution Cases against this project Case No. Name of Parties	
4.	No of Suo - Moto cases against this project Case No. Name of Parties	
5.	No of Certificate cases /PDR cases against this project Case No. Name of Parties	
B	Sale/Agreement for Sale during the Quarter	
1.	Sale Deed	00
2.	Agreement for Sale	00
3.	No. of possessions given to allottees	

XIII. PERCENTAGE OF WORK ALONG WITH MILESTONE CHART

Weather the project in progress is as per time schedule or lagging behind?

Undertaking:

I/ we solemnly affirm. declare and undertaking that all the details stated above are true to the best of my / our knowledge and noting material has been concealed here from. I am / we are executing this undertaking to attest to the truth of all the foregoing and to apprise the authority of such facts as mentioned as well as for whatever other legal purpose this undertaking may serve.

Medha Buildtech Pvt. Ltd.

Director

Signature of Promoter

Name: Manoj Kumar Singh

Date:15/06/2024

Prc
Nar
Nar
Proj
Star
Type
Peri Autl